





## Contract No. 13/WSD/17

## Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

# Annual EM&A Review Report No.2 (Period from April 2021 to April 2022)

|           |   | Docum        | ent No |                |   |                       |
|-----------|---|--------------|--------|----------------|---|-----------------------|
| ASCL      | / | 200168078    | /      | AEMAR02        | / | В                     |
| Publisher |   | Project Code |        | Sequential No. |   | <b>Revision Index</b> |

|           | Prepared by:              | Reviewed and Certified by: |
|-----------|---------------------------|----------------------------|
| Name      | Howard CHAN               | Jacky LEUNG                |
| Position  | Environmental Team Member | Environmental Team Leader  |
| Signature | Howard                    | A                          |
| Date:     | 30 August 2022            | 30 August 2022             |



#### **REVISION HISTORY**

| Rev. | <b>DESCRIPTION OF MODIFICATION</b>       | DATE       |
|------|--|------------|
| А    | First Issue for Comments                 | 18/08/2022 |
| В    | Revised according to IEC and SOR comment | 30/08/2022 |

Contract No. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant Annual EM&A Review Report No.2



## **CONTENTS**

| Exe | cutive Summary  | 4  |
|-----|---|----|
| 1.  | Basic Contract Information  | 6  |
| 2.  | Noise   | 9  |
| 3.  | Water Quality   | 13 |
| 4.  | Waste   | 18 |
| 5.  | Landfill Gas Monitoring   | 19 |
| 6.  | Summary of Exceedance, Complaints, Notification of Summons and Prosecitions | 22 |
| 7.  | EM&A Site Inspection  | 24 |
| 8.  | Conclusions and Recommendations   | 25 |
|     |   |    |

| Appendix A | Master Programme  |
|------------|---|
| Appendix B | Overview of Desalination Plant in Tseung Kwan O                     |
| Appendix C | Summary of Implementation Status of Environmental Mitigation        |
| Appendix D | Water Quality Graphical Presentation                                |
| Appendix E | Site Inspection Proforma  |
| Appendix F | Waste Flow Table  |
| Appendix G | Summary of Exceedances  |
| Appendix H | Complaint Log   |
| Appendix I | Event/Action Plan for Noise and Water Quality Monitoring Exceedance |
|            |   |



#### **EXECUTIVE SUMMARY**

#### **INTRODUCTION**

- A1. The Project, Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant (TKODP), is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Further Environmental Permit (EP No. FEP 01/503/2015/A) for the construction and operation of the Contract.
- A2. In accordance with the Environmental Monitoring and Audit (EM&A) Manual for the Contract, EM&A works for marine water quality, noise, waste management and ecology should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Contract.
- A3. This is the 2<sup>nd</sup> Annual EM&A Review Report, prepared by ASCL, for the Contract summarizing the monitoring results and audit findings of the EM&A programme at and around Tseung Kwan O Area 137 (TKO 137) during the reporting period from 1 April 2021 to 30 April 2022.
- A4. The EM&A programme for this contract has covered environmental monitoring on water quality, construction noise level at selected noise sensitive receivers, and Contractor's environmental performance auditing in the aspects of construction dust, construction noise, water quality, waste management, landscape and visual and ecology.

SUMMARY OF ENVIRONMENTAL MONITORING AND AUDIT WORKS

- A5. A summary of the environmental monitoring and audit works undertaken in the reporting period are summarized in **Table I**.
- A6. No construction noise monitoring was conducted during the reporting period since there are no Contract -related construction activities undertaken within a radius of 300m from the monitoring locations. No Action Level exceedance was recorded during the reporting period.
- A7. Water Quality Monitoring was conducted as schedule in the reporting period. Five hundred and thirty-seven (537) action level exceedances and three hundred and sixty-nine (369) limit level exceedances of Suspended Solid were recorded in the reporting period. Summary of exceedances could be referring to **Appendix G**.
- A8. All Action and Limit Level exceedance was concluded to be unrelated to the Project. Details of the exceedance could be referring to **Appendix 0** of the corresponding Monthly EM&A Report.
- A9. Two hundred and fifty-two (252) times of landfill gas monitoring were conducted in the reporting period. No action and limit level exceedance was recorded in the reporting period.



#### Table I Summary of Environmental Monitoring Works

| Environmental Monitoring works | Frequency |
|--------------------------------|-----------|
|                                | Frequency |
| Noise Monitoring               | N/A       |
| Water Quality Monitoring       | 166       |
| Landfill Gas Monitoring        | 252       |
| Environmental Site Inspection  | 56        |

**COMPLAINT HANDLING AND PROSECUTION** 

A10. No environmental complaint, notifications of summons and prosecution was received during the reporting period.

**REPORTING CHANGE** 

A11. There was no change to be reported that may affect the on-going EM&A programme.

#### **1. BASIC CONTRACT INFORMATION**

#### **1.1. BACKGROUND**

The Jardine Engineering Corporation, Limited, China State Construction Engineering (Hong Kong) Limited and Acciona Agua, S.A. Trading as AJC Joint Venture (AJCJV) is contracted to carry out the Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant (TKODP) under Contract No. 13/WSD/17 (the Contract).

aurecon

sustainability

Acuity Sustainability Consulting Limited (ASCL) is commissioned by AJCJV to undertake the Environmental Team (ET) services as required and/or implied, both explicitly and implicitly, in the Environmental Permit (EP), Environmental Impact Assessment Report (EIA Report) (Register No. AEIAR-192/2015) and Environmental Monitoring and Audit Manual (EM&A Manual) for the Contract; and to carry out the Environmental Monitoring and Audit (EM&A) programme in fulfillment of the EIA Report's EM&A requirements and Contract No. 13/WSD/17 Specification requirements.

Pursuant to the Environmental Impact Assessment Ordinance (EIAO), the Director of Environmental Protection granted the Environmental Permit (No. EP-01/503/2015) and Variation of Environmental Permit (No. EP-01/503/2015/A) to Water Supplies Department (WSD); and granted the Further Environmental Permit (No. FEP-01/503/2015/A) to AJCJV for the Contract.

#### **1.2.** The Reporting Scope

This is the 2<sup>nd</sup> Annual EM&A Review Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 April 2021 to 30 April 2022.

#### **1.3. CONTRACT ORGANIZATION**

The Contract Organization structure for Construction Phase is presented in **Figure 1.1** and contact details of the key personnel are presented in **Table 1.1** below:




Figure 1.1 Contract Organization Chart

6





| Table 1.1Contact Details of Key Personnel   |   |                  |                  |
|---|---|------------------|------------------|
| Party   | Position                                      | Name             | Telephone<br>no. |
| Project Proponent (WSD)   | SE/CM2  | Benny Lam        | 2634-3573        |
| Supervising Officer   | Project Manager                               | Christina<br>Ko  | 2608-7302        |
| (Binnies Hong Kong Limited)   | Chief Resident<br>Engineer                    | Roger Wu         | 6343-1002        |
| The Jardine Engineering<br>Corporation, Limited, China State<br>Construction Engineering (Hong<br>Kong) Limited and Acciona Agua,<br>S.A. Trading | Project Manager                               | Stephen<br>Yeung | 2807-4665        |
|   | Environmental<br>Monitoring Manager           | Brian Kam        | 9456-9541        |
| Acuity Sustainability Consulting<br>Limited   | Environmental Team<br>Leader (ETL)            | Jacky<br>Leung   | 2698-6833        |
| ANewR Consulting Limited  | Independent<br>Environmental<br>Checker (IEC) | Louis<br>Kwan    | 2618-2831        |

## Table 1.1Contact Details of Key Personnel

#### **1.4. SUMMARY OF CONSTRUCTION WORKS**

The construction programme is presented in **Appendix A**. Detail of the major construction activities undertaken could be referred to Section 1.4 in each monthly EM&A Report.

The status for all environmental aspects is presented in **Table 1.2**.



#### Table 1.2 Summary of Status for Key Environmental Aspects under the EM&A Manual

| Parameters   | Status  |
|--|---|
| Water Quality  |   |
| Baseline Monitoring under EM&A<br>Manual   | The baseline water quality monitoring was conducted between 12 May 2020 to 6 Jun 2020   |
| Impact Monitoring  | On-going  |
| Noise  |   |
| Baseline Monitoring  | The baseline noise monitoring result has been<br>reported in Baseline Monitoring Report and<br>submitted to EPD under EP Condition 3.4. |
| Impact Monitoring  | On-going  |
| Waste Management   |   |
| Mitigation Measures in Waste<br>Management Plan  | On-going  |
| Environmental Audit  |   |
| Site Inspection covering Measures of<br>Air Quality, Noise Impact, Water<br>Quality, Waste, Ecological Quality,<br>Fisheries, Landscape and Visual | On-going  |

Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.

The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Contract during the reporting period is provided in **Appendix C**.



#### **2.** Noise

#### **2.1. MONITORING REQUIREMENTS**

To ensure no adverse noise impact, noise monitoring is recommended to be carried out within 300m radius from the nearby noise sensitive receivers (NSRs), during construction phase. The NSRs selected as monitoring station are (i) NSR4 – Creative Secondary School, (ii) NSR24 – PLK Laws Foundation College, and (iii) NSR31 – School of Continuing and Professional Studies – CUHK respectively.

#### **2.2.** MONITORING LOCATIONS

The monitoring locations were normally made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. A correction of +3dB(A) was made to the free-field measurements.

According to the environmental findings detailed in the EIA report and Baseline Monitoring Report, the designated locations for the construction noise monitoring are listed in **Table 2.1** below.


| NSR ID | Noise Sensitive<br>Receivers                               | Monitoring Location                | Position           |
|--------|--|------------------------------------|--------------------|
| NSR 4  | Creative Secondary<br>School                               | Roof Floor                         | 1 m from<br>facade |
| NSR 24 | PLK Laws Foundation<br>College                             | Pedestrian Road on Ground<br>Floor | Free field         |
| NSR 31 | School of Continuing and<br>Professional Studies -<br>CUHK | Roof Floor                         | 1 m from<br>facade |

Table 2.1Noise Sensitive Receivers


Three noise monitoring locations for impact monitoring at the nearby sensitive receivers are shown in **Figure 2.1-2.3**.











#### 2.3. **MONITORING PARAMETER, FREQUENCY AND DURATION**

Construction noise level were measured in terms of the A-weighted equivalent continuous sound pressure level (LAeq). Leq 30min was used as the monitoring parameter for the time period between 0700 and 1900 on normal weekdays. Table 2.2 summarizes the monitoring parameters, frequency, and duration of the impact noise monitoring.

| Table 2.2 | 2.2 Noise Monitoring Parameters, Time, Frequenc |          | and Duration |
|-----------|---|----------|--------------|
| Time      | Duration  | Interval | Parameters   |
|           |   |          |              |

| Time                  | Duration   | Interval  | Parameters  |
|-----------------------|--|---|---|
| Daytime:<br>0700-1900 | Day time: 0700-1900<br>(during normal<br>weekdays) | Continuously in Leq <sub>5min</sub> /Leq <sub>30min</sub><br>(Average of 6 consecutive Leq<br>5min) | L <sub>eq 30min</sub><br>L <sub>10 30min</sub> &<br>L <sub>90 30min</sub> |

#### 2.4. IMPACT MONITORING METHODOLOGY

The monitoring methodology and QA/QC procedure could be referring to Section 2.3 of the Monthly EM&A Report.

#### 2.5. **ACTION AND LIMIT LEVELS**

The Action/Limit Levels are in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) "Noise from Construction Activities – Non-statutory Controls" and Technical Memorandum on Environmental Impact Assessment Process issued by



HKSAR Environmental Protection Department ["EPD"] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 are presented in **Table 2.3**.

| Time Period | Action                               | Limit (dB(A))                          |
|-------------|--------------------------------------|--|
|             | complaint is received from any       | • 70 dB(A) for school<br>and           |
| weekdays    | one of the noise sensitive receivers | 65 dB(A) during     examination period |

Notes: Limits specified in the GW-TM and IND-TM for construction and operation noise, respectively.

If exceedances were found during noise monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix E**.

#### 2.6. MONITORING RESULTS AND OBSERVATIONS

Referring to EM&A manual Section 4.1.2, the impact noise monitoring should be carried out when there are Contract-related construction activities undertaken within a radius of 300m from the monitoring stations. No monitoring station was located within a radius of 300m of the Contract site as shown in **Figure 2.4**, no impact monitoring for noise impact was conducted in the reporting period.




Figure 2.4 Site Layout Plan with Noise Sensitive Receivers and Desalination Plant 12



## 3. WATER QUALITY

In accordance with the recommendations of the EIA, water quality EM&A is required during dredging for the submarine pipelines and, during operation phase. In addition, baseline water quality monitoring was prior to the commencement of marine construction activities.

The following Section provides details of the water quality monitoring to be undertaken by the Environmental Team (ET) to verify the distance of sediment and brine plume dispersion and to identify whether the potential exists for any indirect impacts to occur to ecological sensitive receivers.

Water quality monitoring for the Contract can be divided into the following stages:

- Dredging activities during construction phase;
- Discharge of effluent from main disinfection during construction phase;
- Operation phase first year upon commissioning; and,
- Continuous monitoring of effluent quality.

In addition, the marine works contractor is required to complete a silt curtain efficiency test for the combined use of floating silt curtain type and cage type silt curtain for dredging at seawater intake to confirm the silt curtain reduction efficiency assumptions of the assessment. The details of testing plan together with the silt curtain deployment plan shall be submitted by the ET to seek approval from the IEC and EPD.

#### **3.1. WATER QUALITY PARAMETERS**

The parameters that have been selected for measurement in situ and in the laboratory are those that were either determined in the EIA to be those with the most potential to be affected by the construction works or are a standard check on water quality conditions. Parameters to be measured in the impact water quality monitoring are listed in **Table 3.1**.

| Parameters                    | Unit                         | Abbreviation |
|-------------------------------|------------------------------|--------------|
| In-situ measurements          |                              |              |
| Dissolved oxygen              | mg/L                         | DO           |
| Temperature                   | ٥C                           | -            |
| рН                            | -                            | -            |
| Turbidity                     | NTU                          | -            |
| Salinity                      | <sup>0</sup> / <sub>00</sub> | -            |
| Total Residual Chlorine NOTE1 | mg/L                         | TRC          |

 Table 3.1
 Parameters measured in the impact marine water quality monitoring

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



| Parameters                          | Unit | Abbreviation          |
|-------------------------------------|------|-----------------------|
| Laboratory measurements             |      |                       |
| Suspended Solids                    | mg/L | SS                    |
| Iron-Soluble                        | mg/L | Fe                    |
| Anti-scalant as Reactive Phosphorus | mg/L | PO <sub>4</sub> as P- |

NOTE 1: Monitoring of TRC will be conducted when cleaning and sterilization of the new freshwater main is carried out.

In addition to the water quality parameters, other relevant data was measured and recorded in Water Quality Monitoring Logs, including the location of the sampling stations, water depth, time, weather conditions, sea conditions, tidal stage, current direction and velocity, special phenomena and work activities undertaken around the monitoring and works area that may influence the monitoring results.

#### **3.2.** MONITORING EQUIPMENT

The monitoring methodology, monitoring equipment and QA/QC procedure could be referring to Section 3.1.2 - 3.1.4 of the Monthly EM&A Report.

#### **3.3. MONITORING LOCATION**

The impact water quality monitoring locations are in accordance with the EM&A Manual and detailed in **Table 3.3** below.

| Station | Easting | Northing | Description                                     |
|---------|---------|----------|---|
| CE      | 843550  | 815243   | Upstream control station at ebb tide            |
| CF      | 846843  | 810193   | Upstream control station at flood tide          |
| WSR1    | 846864  | 812014   | Ecological sensitive receiver at Tung Lung Chau |
| WSR2    | 847645  | 812993   | Fisheries sensitive receiver at Tung Lung Chau  |
| WSR3    | 848023  | 813262   | Ecological sensitive receiver at Tung Lung Chau |
| WSR4    | 847886  | 814154   | Ecological sensitive receiver at Tai Miu Wan    |
| WSR16   | 845039  | 815287   | Ecological sensitive receiver at Fat Tong Chau  |
| WSR33   | 847159  | 814488   | Ecological sensitive receiver at Tai Miu Wan    |
| WSR36   | 846878  | 814081   | Ecological sensitive receiver at Kwun Tsai      |

Table 3.3Location of Impact Water Quality Monitoring Station

14

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

Acuity Sustainability Consulting Limited



| Station | Easting | Northing | Description  |
|---------|---------|----------|--|
| WSR37   | 846655  | 813810   | Ecological sensitive receiver at Tit Cham Chau             |
| NF1     | 846542  | 813614   | Edge of mixing zone, $\sim$ 200m west of outfall diffuser  |
| NF2     | 846942  | 813614   | Edge of mixing zone, $\sim$ 200m east of outfall diffuser  |
| NF3     | 846742  | 813414   | Edge of mixing zone, $\sim$ 200m south of outfall diffuser |

WSR1 to WSR37 were identified in accordance with Annex 14 of the EIAO-TM as well as Clause 3.4.4.2 of the Environmental Impact Assessment Study Brief for Desalination Plant at Tseung Kwan O (No. ESB-266/2013). WSR1 to WSR3 are sited near the Tung Lung Chau Fish Culture Zone; WSR16 and WSR36 are sited near the coral assemblages along the coastlines of Fat Tong Chau and Kwun Tsai respectively; WSR 4 and WSR33 are sited near the Coastal Protection Area and coral assemblages in waters of Tai Miu Wan; WSR37 is sited near the fisheries resource including spawning and nursery grounds at the coastal water of Tit Cham Chau.




Figure 3.1 Impact water quality monitoring locations under EM&A Manual



## **3.4.** ACTION AND LIMIT LEVELS

The Action and Limit Levels have been set based on the derivation criteria specified in the EM&A Manual. Based on the baseline water quality monitoring data and the derivation criteria, the Action/Limit Levels have been derived and are presented in **Table 3.4**.

| Parameters           | Action                                    | Limit  |
|----------------------|---|--|
| Construction Phase   | e Impact Monitoring                       |  |
| DO in mg/L           | Surface and Middle                        | Surface and Middle   |
|                      | 7.30 mg L <sup>-1</sup>                   | 4 mg L-1   |
|                      | <u>Bottom</u>                             | <u>Bottom</u>  |
|                      | 7.31 mg L <sup>-1</sup>                   | 2 mg L <sup>-1</sup>                                       |
|                      | Tung Lung Chau Fish Culture               | <u>Tung Lung Chau Fish Culture</u>                         |
|                      | Zone                                      | <u>Zone</u>  |
|                      | 5.1 mgL <sup>-1</sup> or level at control | 5.0 mgL <sup><math>\cdot</math>1</sup> or level at control |
|                      | station (whichever the lower)             | station (whichever the lower)                              |
| SS in mg/L (Depth-   | 5.00 mg L <sup>-1</sup> or 20% exceedance | 6.00 mg L <sup>-1</sup> or 30% exceedance                  |
| averaged)            | of value at any impact station            | of value at any impact station                             |
|                      | compared with corresponding               | compared with corresponding                                |
|                      | data from control station                 | data from control station                                  |
| Turbidity in NTU     | 2.41 NTU or 20% exceedance of             | 2.84 NTU or 30% exceedance of                              |
| (Depth-averaged)     | value at any impact station               | value at any impact station                                |
|                      | compared with corresponding               | compared with corresponding                                |
|                      | data from control station                 | data from control station                                  |
| First-year Operation | on Phase Monitoring <sup>iv</sup>         |  |
| DO in mg/L           | Surface and Middle                        | Surface and Middle   |
|                      | 7.30 mg L <sup>-1</sup>                   | 4 mg L <sup>-1</sup>                                       |
|                      | <u>Bottom</u>                             | <u>Bottom</u>  |
|                      | 7.31 mg L <sup>-1</sup>                   | 2 mg L <sup>-1</sup>                                       |
|                      | <u>Tung Lung Chau Fish Culture</u>        | <u>Tung Lung Chau Fish Culture</u>                         |
|                      | Zone                                      | Zone   |
|                      | 5.1 mgL <sup>-1</sup> or level at control | 5.0 mgL <sup><math>\cdot</math>1</sup> or level at control |
|                      | station (whichever the lower)             | station (whichever the lower)                              |

#### Table 3.4 Derived Action and Limit Levels for Water Quality





| SS in mg/L (Depth- | 5.00 mg L <sup>-1</sup> or 20% exceedance | 6.00 mg L <sup>-1</sup> or 30% exceedance |
|--------------------|---|---|
| averaged)          | of valueat any impact station             | of value at any impact station            |
|                    | compared with corresponding               | compared with corresponding               |
|                    | data from control station                 | data from control station                 |
| Turbidity in NTU   | 2.41 NTU or 20% exceedance of             | 2.84 NTU or 30% exceedance of             |
| (Depth-averaged)   | value at any impact station               | value at any impact station               |
|                    | compared with corresponding               | compared with corresponding               |
|                    | data from control station                 | data from control station                 |
| Salinity in PSU    | 34.28 PSU or 9% exceedance of             | 34.60 PSU or 10% exceedance of            |
| (Depth-averaged)   | value at any impact station               | value at any impact station               |
|                    | compared with corresponding               | compared with corresponding               |
|                    | data from control station                 | data from control station                 |
| Iron in mg/L       | 0.3 mgL <sup>-1</sup>                     | 0.3 mgL <sup>-1</sup>                     |
| (Depth-averaged)   |   |   |

Notes:

i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.iii. For Turbidity, SS, iron and Salinity, non-compliance of the water quality limits occurs when monitoring

result is higher than the limits.

iv. For the Action and Limit Levels adopted during First-year Operation Phase Monitoring, further review would be made according to the EM&A Manual during Operation Phase.

#### **3.5.** MONITORING PROGRAMME

The ET of the Contract had conducted the impact water quality monitoring between 1 April 2021 to 30 April 2022 at the ten designated monitoring stations and the six designated monitoring at waters near TKO in accordance with the EM&A Manual and Contract Specification respectively.

#### **3.6. MONITORING RESULTS AND OBSERVATIONS**

The impact water quality monitoring at the designated locations were conducted by the ET as scheduled in the reporting period. The graphical presentation of the water quality monitoring result was shown in **Appendix D**.

Five hundred and thirty-seven (537) of the general water quality monitoring results of SS obtained had exceeded the Action level. Three hundred and sixty-nine (369) of the general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level.

Details of the exceedance could be referring to **Appendix 0** of the Monthly EM&A Report.



#### 4. WASTE

The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. Details of cumulative waste management data are presented as a waste flow table in **Appendix F**.



## 5. LANDFILL GAS MONITORING

#### 5.1. MONITORING REQUIREMENT

In according with Section 11 of the EM&A Manual, monitoring of landfill gas is required for construction works within the 250m Consultation Zone. Part of the desalination plant and the indicative area of natural slope mitigation works fall within the SENT Landfill Extension Consultation Zone; and part of the 1,200 mm diameter freshwater mains along Wan Po Road falls within the SENT Landfill and SENT Landfill Extension Consultation Zones, TKO Stage II/III Restored Landfill and TKO Stage I Restored Landfill Consultation Zones.

Since part of the desalination plant (Wan Po Road and MIC compound/Basketball Court) and the indicative area of natural slope mitigation works fall within the SENT Landfill Extension Consultation Zone in this contract (Figure 5.1), landfill gas monitoring would be required for Wan Po Road and MIC compound/Basketball Court (Figure 5.2) if excavations were conducted at more than 300mm deep. Although SENT Landfill Extension has commenced operation since November 2021, no excavation works were conducted at MIC compound/Basketball Court. Hence no landfill gas monitoring would be scheduled for MIC compound/Basketball Court at the current stage.




Figure 5.1 Overview of the SENT Extension Consultation Zone and the Contract Site Area

19






Figure 5.2Location Map for Landfill Gas Monitoring at Wan Po Road

#### 5.2. MONITORING PARAMETERS

LFG monitoring was carried out to identify any migration between the landfill and the Contract and to ensure the safety of the construction, operation and maintenance personnel working on-site, visitors and any other person within the Contract area.

The following parameters were monitored:

- Methane
- Oxygen
- Carbon Dioxide
- Barometric Pressure

#### 5.3. MONITORING EQUIPMENT

Landfill Gas monitoring was carried out using intrinsically safe, portable multi-gas monitoring instruments. Detail of monitoring equipment used in the reporting period could be referred to Section 5.10 of the corresponding Monthly EM&A Report.

#### 5.4. MONITORING RESULTS AND OBSERVATIONS

Two hundred and fifty-two (252) times of landfill gas monitoring were conducted in the reporting period. No action and limit level exceedance was recorded in the reporting period.



Action and Limit Level are provided in **Table 5.1**.

## Table 5.1 Action / Limit Levels and Event and Action Plan for LFG Hazard

| Parameters                        | Level   | Action   |
|-----------------------------------|---|--|
| Oxygen (O <sub>2</sub> )          | Action Level < $19\% O_2$   | Ventilate trench/void to restore $O_2$ to > 19%  |
|                                   | Limit Level < 19% O <sub>2</sub>  | Stop works<br>Evacuate personnel/prohibit entry<br>Increase ventilation to restore O <sub>2</sub> to >   |
| Methane (CH <sub>4</sub> )        | Action Level >10% LEL<br>Limit Level >20% LEL                           | 19%<br>Post "No Smoking" signs<br>Prohibit hot works<br>Increase ventilation to restore CH <sub>4</sub> to<br><10% LEL<br>Stop works             |
|                                   |   | Evacuate personnel/prohibit entry<br>Increase ventilation to restore<br>CH4 to<10% LEL   |
| Carbon Dioxide (CO <sub>2</sub> ) | Action Level >0.5% CO <sub>2</sub><br>Limit Level >1.5% CO <sub>2</sub> | Ventilate to restore $CO_2$ to < 0.5%<br>Stop works<br>Evacuate personnel / prohibit entry<br>Increase ventilation to restore $CO_2$ to<br><0.5% |



# 6. SUMMARY OF EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

The Environmental Complaint Handling Procedure is shown in below **Figure 6.1**:




Figure 6.1 Environmental Complaint Handling Procedures



No noise monitoring was conducted during the reporting period since there are no Contract-related construction activities undertaken within a radius of 300m from the monitoring locations.

Five hundred and thirty-seven (537) of the general water quality monitoring results of SS obtained had exceeded the Action level. Three hundred and sixty-nine (369) of the general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level.

Details of the exceedance could be referring to **Appendix O** of the corresponding Monthly Report.

Two hundred and fifty-two (252) times of landfill gas monitoring were conducted in the reporting period. No action and limit level exceedance was recorded in the reporting period.

No environmental complaint, notification of summons and prosecution was received in the reporting period. Summary of complaint log are presented **in Appendix J**.



#### 7. EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out from April 2021 to April 2022.

Fifty-six (56) site inspection were carried out in the reporting period.

Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections and during the reporting period could be referring to **Appendix E** and corresponding Monthly Report.

According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix C.** 



#### 8. CONCLUSIONS AND RECOMMENDATIONS

This is the 2<sup>nd</sup> Annual EM&A Review Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 April 2021 to 30 April 2022, in accordance with the EM&A Manual and the requirement under FEP-01/503/2015/A.

No noise monitoring was conducted in the reporting period due to the over distant monitoring station from the works location, in which construction activities were not undertaken within a radius of 300m from the monitoring locations.

The EM&A works for water quality were conducted during the reporting period in accordance with the EM&A Manual.

Five hundred and thirty-seven (537) of the general water quality monitoring results of SS obtained had exceeded the Action level. Three hundred and sixty-nine (369) of the general water quality monitoring results of SS obtained during the reporting period had exceeded the Limit Level. All Action and Limit Level exceedances were unrelated to the project.

Details of the exceedance could be referring to **Appendix O** of the corresponding Monthly EM&A Report.

Two hundred and fifty-two (252) times of landfill gas monitoring were conducted in the reporting period. No action and limit level exceedance was recorded in the reporting period.

Weekly environmental site inspection was conducted during the reporting period. Minor deficiency was observed during site inspection. The environmental performance of the project was therefore considered satisfactory.

According to the environmental site inspections performed in the reporting period, the Contractor is reminded to pay attention on maintaining proper materials storage, site tidiness and chemical storage on site.

No environmental complaint, notification of summons or prosecution was received in the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.



# Appendix A

# Master Programme

| ty ID                                 | Activity Name   | Baseline<br>Duration | Baseline Start         | Baseline Finish | Remaining<br>Duration | Actual / Planned<br>Start | Actual / Planned<br>Finish | Actual %<br>Complete | Variance<br>Finish Date | Total<br>Float |   | Der              | lar      | Feb      | Mar A-   | or Move   | 2020<br>Jun Jul |
|---------------------------------------|---|----------------------|------------------------|-----------------|-----------------------|---------------------------|----------------------------|----------------------|-------------------------|----------------|---|------------------|----------|----------|----------|-----------|-----------------|
| roject Progr                          | ramme Updated as at 31 January 2022 (Level 2)   |                      |                        |                 |                       |                           |                            |                      |                         |                |   | Dec              | Jan      |          | viai Ap  | I IVIAY J |                 |
| Key Dates                             |   |                      |                        |                 |                       |                           |                            |                      |                         |                |   |                  |          |          |          |           |                 |
|                                       | ment and Completion Date  |                      |                        |                 |                       |                           |                            |                      |                         |                |   |                  |          |          |          |           |                 |
| KD0000100                             | Letter of Acceptance  | 0                    | 15-Nov-19              |                 | 0                     | 15-Nov-19 A               |                            | 100%                 | 0                       |                | 8 | Lette            | er of    | Accep    | otance   |           |                 |
| KD0000110                             | Commencement of the Works   | 0                    | 30-Dec-19              |                 | 0                     | 30-Dec-19 A               |                            | 100%                 | 0                       |                |   |                  | Co       | mme      | nceme    | ent of th | e Works         |
| KD0000120                             | Completion of the Works (1170 Days)   | 0                    |                        | 13-Mar-23       | 0                     |                           | 13-Mar-23                  | 0%                   | 0                       | 0              | + | <br>             |          |          |          |           |                 |
| KD0000130                             | Revised Completion of the Works (183 Days EOT Granted)  | 0                    |                        |                 | 183                   | 14-Mar-23                 | 12-Sep-23                  | 0%                   |                         | 0              |   |                  |          |          |          |           |                 |
| KD0000510                             | Planned Completion of the Works   | 0                    |                        |                 | 0                     |                           | 30-Sep-23                  | 0%                   |                         | -18            |   |                  |          |          |          |           |                 |
| KD0000520                             | Target Completion of the Works (Best Endeavour)   | 0                    |                        |                 | 0                     |                           | 02-Jul-23                  | 0%                   |                         | 72             |   |                  |          |          |          |           |                 |
|                                       |   | Ū                    |                        |                 | Ŭ                     |                           |                            | 070                  |                         | , -            |   |                  |          |          |          |           |                 |
| Executive Su<br>Preliminary           |   |                      |                        |                 |                       |                           |                            |                      |                         |                |   |                  |          |          |          |           |                 |
| ES0001000                             | Mobilization and Preliminary Set Up   | 191                  | 30-Dec-19              | 07-Jul-20       | 0                     | 30-Dec-19 A               | 20-Jul-20 A                | 100%                 | -13                     |                |   |                  |          |          |          |           |                 |
|                                       |   |                      |                        |                 |                       |                           |                            |                      |                         |                |   |                  |          |          |          |           |                 |
| · · · · · · · · · · · · · · · · · · · | AIP and DDA<br>AIP Civil Design Submission and Approval   | 330                  | 30-Dec-19              | 23-Nov-20       | 0                     | 30-Dec-19 A               | 31-Aug-20 A                | 100%                 | 84                      |                |   |                  | <u> </u> |          |          |           |                 |
| ES0001020                             |   | 414                  | 28-Feb-20              |                 |                       |                           |                            |                      | -138                    |                |   |                  |          |          |          |           |                 |
|                                       | DDA Civil Design Submission and Approval  | 414                  | 20-F <del>0</del> 0-20 | 16-Apr-21       | 0                     | 22-Jan-20 A               | 01-Sep-21 A                | 100%                 | -130                    |                |   |                  |          | <b>–</b> |          |           |                 |
|                                       |   | A                    | 00 Dec 10              | 10 4 01         | <u>^</u>              | 00 Dec 10 1               | 00 D 00 1                  | 10001                | 110                     |                |   | -                |          |          |          |           |                 |
| ES0002000                             | M&E AIP Process Mechanical Submission and Approval  | 477                  | 30-Dec-19              | 19-Apr-21       | 0                     | 30-Dec-19 A               | 22-Dec-20 A                | 100%                 | 118                     |                |   |                  | -        |          |          |           |                 |
| ES0002010                             | M&E DDA Process Mechanical Submission and Approval  | 679                  | 08-Feb-20              | 17-Dec-21       | 0                     | 21-Jul-20 A               | 02-Sep-21 A                | 100%                 | 106                     |                |   |                  |          | _        |          |           |                 |
| ES0002020                             | M&E AIP Instrumentation & Control Submission and Approval   | 607                  | 31-Jan-20              | 28-Sep-21       | 0                     | 04-Feb-20 A               | 25-Feb-20 A                | 100%                 | 581                     |                |   |                  |          | -        |          |           |                 |
| ES0002030                             | M&E DDA Instrumentation & Control Submission and Approval   | 514                  | 22-Jul-20              | 17-Dec-21       | 97                    | 13-Feb-21 A               | 08-May-22                  | 65%                  | -142                    | 172            | - |                  |          |          |          |           |                 |
| ES0002050                             | M&E DDA Electrical and Renewable Energy Submission and<br>Approval  | 382                  | 16-Aug-20              | 01-Sep-21       | 0                     | 17-Aug-20 A               | 31-Dec-20 A                | 100%                 | 244                     |                |   |                  |          |          |          |           |                 |
| ES0002060                             | M&E AIP Building Services Submission and Approval   | 226                  | 30-Dec-19              | 11-Aug-20       | 0                     | 30-Dec-19A                | 30-Oct-20 A                | 100%                 | -80                     |                | - |                  |          |          |          |           |                 |
| ES0002065                             | M&E Design Basis & Civil Guidance Dwg   | 112                  | 30-Dec-19              | 19-Apr-20       | 0                     | 30-Dec-19 A               | 24-Jul-20 A                | 100%                 | -96                     |                | - |                  | _        | <u> </u> |          |           |                 |
| ES0002070                             | M&E DDA Building Services Submission and Approval   | 306                  | 28-Feb-20              | 29-Dec-20       | 0                     | 01-Mar-20 A               | 30-Jun-21 A                | 100%                 | -183                    |                |   |                  |          |          |          |           |                 |
| ES0002085                             | M&E AIP Site Electrical Submission and Approval   | 155                  | 09-Jun-20              | 10-Nov-20       | 0                     | 21-Mar-20 A               | 22-Jul-20 A                | 100%                 | 111                     |                | - |                  |          |          |          |           |                 |
| ES0002090                             | M&E DDA Lift Submission and Approval  | 140                  | 27-Aug-20              | 13-Jan-21       | 0                     | 01-Oct-20 A               | 12-May-21 A                | 100%                 | -119                    |                |   |                  |          |          |          | ·         |                 |
|                                       |   |                      |                        |                 |                       |                           |                            |                      |                         |                |   |                  |          |          |          |           |                 |
| ES0002095                             | M&E DDA Site Electrical Submission and Approval   | 140                  | 11-Nov-20              | 30-Mar-21       | 0                     | 23-Jul-20 A               | 04-Jun-21 A                | 100%                 | -66                     |                |   |                  |          |          |          |           |                 |
| ES0002100                             | M&E DDA T&C Design Submission and Approval  | 155                  | 29-Mar-22              | 30-Aug-22       | 35                    | 01-Aug-21 A               | 07-Mar-22                  | 75%                  | 176                     | 220            |   |                  |          |          |          |           |                 |
|                                       | t of Major Plant & Equipment Schedule   | ,,,,,,, _            |                        |                 |                       | ,                         |                            | · · ·                |                         |                |   |                  |          |          |          |           |                 |
| ES0002320                             | M&E Procurement of Major Plant, Equipment, Material and Delivery  | 901                  | 14-Mar-20              | 31-Aug-22       | 184                   | 04-Feb-20 A               | 03-Aug-22                  | 73%                  | 28                      | 83             |   |                  |          |          |          |           |                 |
| ES2420                                | M&E Procurement of Mechanical Equipment - Intake Pumps  | 595                  | 18-May-20              | 02-Jan-22       | 133                   | 04-Feb-20 A               | 13-Jun-22                  | 70%                  | -162                    | 15             | 1 |                  |          |          |          |           |                 |
| ES2430                                | M&E Procurement of Mechanical Equipment - ActiDAFF<br>Underdrain  | 333                  | 30-Oct-20              | 27-Sep-21       | 32                    | 02-Aug-20 A               | 04-Mar-22                  | 90%                  | -158                    | 79             | - |                  |          |          |          |           |                 |
| ES2440                                | M&E Procurement of Mechanical Equipment - ActiDAFF  | 298                  | 15-Mar-21              | 06-Jan-22       | 139                   | 23-Jul-20 A               | 19-Jun-22                  | 50%                  | -164                    | 126            | - | -<br>-<br>-<br>- |          |          |          |           |                 |
| ES2450                                | Media<br>M&E Procurement of Mechanical Equipment - RO and ERD   | 274                  | 22-Feb-21              | 22-Nov-21       | 0                     | 22-Jul-20 A               | 28-Dec-21 A                | 100%                 | -36                     |                | - | -                |          |          |          |           |                 |
| ES2460                                | Rack<br>M&E Procurement of Mechanical Equipment - RO Membrane   | 755                  | 29-Mar-20              | 22-Apr-22       | 225                   | 12-Feb-20A                | 13-Sep-22                  | 62%                  | -144                    | 161            |   | -                |          | -        |          |           |                 |
|                                       |   |                      |                        |                 |                       |                           |                            |                      |                         |                |   |                  |          |          |          |           |                 |
| ES2470                                | M&E Procurement of Electrical Equipment - CLP Substation<br>for LV Switchboard / Genset / Building Services | 300                  | 14-Mar-20              | 07-Jan-21       | 0                     | 14-Mar-20 A               | 28-Feb-21 A                | 100%                 | -52                     |                |   | -                |          |          |          |           |                 |
| 132kV Subs                            |   |                      | 40.55                  | 00.11           | -                     | 10 = 1 - 1                |                            |                      |                         |                |   |                  |          |          |          |           |                 |
| ES0001460                             | Excavation and Formation Works for 132kV Substation   | 15                   | 16-Mar-20              | 30-Mar-20       | 0                     | 19-Feb-20 A               | 23-Apr-20 A                | 100%                 | -24                     |                |   |                  |          |          |          | Exca      | vation a        |
| ES0001470                             | Construction of 132kV Substation  | 233                  | 31-Mar-20              | 18-Nov-20       | 0                     | 27-Apr-20 A               | 30-Dec-20 A                | 100%                 | -42                     |                |   |                  |          |          | <u> </u> |           |                 |
| ES0001480                             | Architectural Finishes for 132kV Substation   | 126                  | 11-Sep-20              | 14-Jan-21       | 0                     | 23-Nov-20 A               | 22-Mar-21 A                | 100%                 | -67                     |                |   | -                |          |          |          |           |                 |
| ES0002240                             | M&E Installation of 132kV Substation  | 93                   | 20-Nov-20              | 20-Feb-21       | 0                     | 01-Dec-20 A               | 22-Mar-21 A                | 100%                 | -30                     |                |   |                  |          |          |          |           |                 |
| Combine Sh                            | haft  |                      |                        |                 |                       |                           |                            |                      |                         |                |   |                  |          |          |          |           |                 |
|                                       | Construction of Combine Shaft   | 257                  | 27-Mar-20              | 08-Dec-20       | 0                     | 02-May-20 A               | 30-Jun-21 A                | 100%                 | -204                    |                |   |                  |          |          |          |           |                 |


| Summary Bar            | Actual Work  | <b>◇</b> | ♦ Target Milestone | Page 1 of 4 |
|------------------------|--------------|----------|--------------------|-------------|
| Actual Level of Effort | Early Bar    | •        | ♦ Milestone        |             |
| Target Bar             | Critical Bar |          |                    |             |

| Norma         Norma <th< th=""><th></th><th>uild and O</th><th></th><th>Stage</th><th>e 1 of Te</th><th>esung k</th><th>Kwar</th><th>1 O [</th><th>Desal</th><th>linati</th><th>on Pl</th><th>lant</th><th>Ī</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>ī</th><th></th><th></th><th></th><th>31 J</th><th>an 2</th><th>22</th></th<>  |                      | uild and O              |                | Stage | e 1 of Te     | esung k                               | Kwar     | 1 O [       | Desal          | linati   | on Pl      | lant    | Ī       |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         | ī         |        |         |          | 31 J    | an 2   | 22    |
|---|----------------------|-------------------------|----------------|-------|---------------|---------------------------------------|----------|-------------|----------------|----------|------------|---------|---------|-----------|-------------|-----------|---------------|---------|--------|---------|---------|-----------------|-------|---------|-------------|------------|----------|---------------------------------------|--------|---------|-----------|--------|---------|----------|---------|--------|-------|
| 100   | Actual %<br>Complete | Variance<br>Finish Date | Total<br>Float | N De  | ec Jan Fet    | Mar Apr                               | r May    |             | -              | g Sep    | Oct No     | ov De   | ec Jan  | F Ma      | ar Apr      |           | 2021<br>un Ju | ul Aug  | Sep    | Oct     | N De    | ec Jan          | F     | Mar A   | pr Ma       |            |          | g Sep C                               | Oct N  | ov Dec  | Jan       | F١     |         |          | / Jun   | Jul    | Aug   |
| 100   |                      |                         |                |       |               |                                       |          | -           |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           | -      |         | -        |         |        |       |
| 100   |                      |                         |                |       |               |                                       |          |             |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 100       101         101       102         102       103         103       104         104       104         105       104         105       104         106       104         107       104         108       104         109       104         100       1   | 100%                 | 0                       |                | Let   | etter of Acce | eptance                               |          |             |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 100       101       1   | 100%                 | 0                       |                |       | 💲 Comm        | nenceme                               | nt of th | ne Wo       | orks           |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           | 1      |         |          |         |        |       |
| 10       10           | 0%                   | 0                       | 0              |       |               |                                       |          |             |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        | 🕏 Cor   | npleti   | on of   | the V  | Norł  |
| 101       102         1024       103         1035       103         1036       103         1037       103         1038       103         1039       103         1036       103         1037       103         1038       103         1039       103         1039       103         1030       103         1031       103         1035       103         1036       103         1036       103         1037       103         1038       103         1039       104         1030       103         1031       104         1032       104         1033       104         1034       104         1035       103        1036       104         1037       103         1038       104         1039       104         1039       104         1039       104         1039       104         1039       104         104       104 <tr< td=""><td>0%</td><td></td><td>0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></tr<>   | 0%                   |                         | 0              |       |               |                                       |          |             |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| <ul> <li>Hor J.</li> <li>Hor J</li></ul>  | 0%                   |                         | -18            |       |               |                                       |          |             |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| <ul> <li>Hurry Holling Survey of Algorithm of Performs Set Us</li> <li>Algorithm of Performs Set Us</li> <li< td=""><td>0%</td><td></td><td>72</td><td></td><td></td><td></td><td></td><td>1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>Ta</td><td>rget</td></li<></ul> | 0%                   |                         | 72             |       |               |                                       |          | 1           |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         | Ta     | rget  |
| 10%       4/8       APCA Design Submission and Approval         10%       10%       0.0       DDA.CAD Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       0.0       ME DAA Submission and Approval         10%       0.0       ME DAA Submission and Approval         10%       0.0       ME DAA Submission and Approval         10%   |                      |                         |                |       |               |                                       |          | 1           |                |          |            |         |         |           |             |           |               |         |        | 1       |         |                 |       |         |             |            |          |                                       |        |         |           | 1      |         |          |         |        |       |
| 10%       4/8       APCA Design Submission and Approval         10%       10%       0.0       DDA.CAD Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       10%       0.0       ME DAA Design Submission and Approval         10%       0.0       ME DAA Submission and Approval         10%       0.0       ME DAA Submission and Approval         10%       0.0       ME DAA Submission and Approval         10%   |                      |                         |                |       |               |                                       | +        |             |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 1076       118       Image: Contract of the c   | 100%                 | -13                     |                |       |               |                                       |          |             | Mot            | bilizati | on and     | l Preli | iminar  | y Set U   | lp          |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 1076       118       Image: Contract of the c   | 100%                 | 84                      |                |       |               |                                       |          | 1           |                |          |            |         | D.C.vil | Dociar    | Subr        | niccion   | and           | Appro   | val    |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 10%       118   |                      |                         |                |       |               |                                       |          | -           |                |          |            |         |         | Desigi    |             | IIISSIQII |               | Appio   |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 100       101       102       102       ME PORPOSES Merianata/Submission and Approval         100       102       102       ME PORPOSES Merianata/Submission and Approval         100       102       102       ME PORPOSES Merianata/Submission and Approval         100       103       103       104       104         100       103       104   | 100%                 | -138                    |                |       |               |                                       |          |             |                |          |            |         | !       | · · · ·   |             |           |               |         |        | DACIN   | /II Des | sign Si         | lomis | sion a  | and Ap      | prova      |          |                                       |        |         |           |        |         | !        |         |        |       |
| 1070       1071       Lase  | 100%                 | 118                     |                |       |               |                                       |          | 1           |                |          |            |         |         |           |             | M&EA      | AIP Pr        | rocess  | Mec    | hanic   | al Sul  | omissi          | n an  | d Apr   | oroval      |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 100       91       102       MEE DDA Instrumentation & Control Submission and Approval.       MEE DDA Instrumentation & Control Submission and Approval.       MEE DDA Instrumentation & Control Submission and Approval.         100%       44       100       100       MEE DDA Instrumentation & Control Submission and Approval.       MEE DDA Instrumentation & Control Submission and Approval.         100%       44       100       100       MEE DDA Instrumentation & Control Submission and Approval.         100%       418       100       MEE DDA Buding Services Submission and Approval.         100%       110       100       MEE DDA Buding Services Submission and Approval.         100%       110       100       MEE DDA Buding Services Submission and Approval.         100%       100       100       100       MEE DDA Store Expression and Approval.         100%       100       100       100       100       MEE DDA Store Expression and Approval.         100%       100   |                      |                         |                |       |               |                                       |          | 1           |                |          | 1          | 1       | 1       |           |             |           |               |         |        |         | 1       |                 |       |         |             | ochar      | uical Su | hmisein                               | n an   | d Annr  | -<br>dval | 1      |         |          |         |        |       |
| 142       172       172       ME EDA holumentation & Control Submission and Approval         1005       244       1005       245       1005       1005       1005       1005       1005       1005       1005       1005       1005       1005       1005       1005  |                      |                         |                |       |               |                                       |          | 1           |                |          |            |         |         |           |             |           |               |         |        | MOT     |         |                 |       |         |             |            |          |                                       |        |         | , vai     |        |         |          |         |        |       |
| 1078       24       1 <td></td> <td>IVI&amp;E</td> <td></td> <td></td> <td>nente</td> <td>luon¦a</td> <td></td>   |                      |                         |                |       |               |                                       |          |             |                |          |            |         |         |           |             |           |               |         |        | IVI&E   |         |                 | nente | luon¦a  |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 100%       -90         100%       99         100%       183         100%       183         100%       183         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         100%       110         101%       110         102       110         103       120         104       120         105       150         106       150         107%       152         108       150         109%       150         1016       150         1020       150         1031       150         1041       161   |                      |                         | 172            |       |               |                                       |          |             |                |          |            |         |         |           |             |           |               |         |        |         |         | 1               |       |         |             |            |          |                                       |        |         |           | Subm   | ission  | and A    | \ppra   | val, N | /&E   |
| 1007       -183   | 100%                 | 244                     |                |       |               |                                       |          |             |                |          |            | -       |         |           |             |           |               |         | , Mð   | SE DD   | DAEle   | ctrical         | and I | Rene    | wable       | Energ      | y Subn   | nission a                             | and A  | \pprov  | al        |        |         |          |         |        |       |
| 1004       -183   | 100%                 | -80                     |                |       |               |                                       |          | 1           |                |          | <b>–</b> N | Ø&E₽    | AIP BL  | uilding S | Service     | s Sub     | missio        | on and  | d App  | roval   |         |                 |       |         |             |            |          |                                       |        |         |           | 1      |         |          |         |        |       |
| 100%       111  | 100%                 | -96                     |                |       |               |                                       |          | 1           | <b>M</b> 8     | &E De    | sign Ba    | asis 8  | & Civil | Guidan    | ice Dw      | /g        |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 119   | 100%                 | -183                    |                |       |               |                                       |          | -           | <br>           |          | -          | -       |         |           |             |           |               | N&E D   | DAB    | Buildin | g Ser   | vices           | ubm   | ission  | and A       | pprov      | al       |                                       |        |         |           |        |         |          |         |        |       |
| 100%       -66         75%       176       220         73%       28       83         70%       -162       15         70%       -162       15         70%       -162       15         70%       -162       15         70%       -162       15         70%       -162       15         70%       -162       15         70%       -162       15         70%       -162       15         70%       -162       15         70%       -164       125         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126 <td>100%</td> <td>111</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>:</td> <td></td> <td></td> <td></td> <td>M&amp;E</td> <td>EAIPS</td> <td>Site Ele</td> <td>ctrical</td> <td>Submi</td> <td>ission</td> <td>and A</td> <td>ppro</td> <td>val</td> <td></td>  | 100%                 | 111                     |                |       |               |                                       |          | :           |                |          |            | M&E     | EAIPS   | Site Ele  | ctrical     | Submi     | ission        | and A   | ppro   | val     |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 75%       176       220         75%       176       220         73%       28       83         70%       -162       15         70%       -162       15         70%       -162       15         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -164       126         70%       -52       -         70%       -52       -         70%       -52       -         70%       -67  | 100%                 | -119                    |                |       |               |                                       |          |             |                |          |            |         |         | · · ·     |             | M8        | &E DD         | DA Lift | Subr   | nissio  | n and   | Appro           | val   |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 73%       28       83         70%       -162       15         70%       -162       15         90%       -158       79         50%       -164       126         100%       -36   | 100%                 | -66                     |                |       |               |                                       |          | 1           |                |          |            |         | 1       |           |             |           | M&E           | DDA     | Site E | Electri | calSu   | ubmiss          | on a  | nd Ap   | prova       |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 73%       28       88         70%       -162       15         90%       -163       79         90%       -164       126         100%       -36   | 75%                  | 176                     | 220            |       |               |                                       |          |             |                |          |            |         |         |           |             |           |               |         |        | 1       |         |                 |       |         |             |            |          | _ M&E                                 | DD     | AT&C    | Desid     | ın Su  | ıbmiss  | on ar    | nd Api  | orova  | al, M |
| 70%       -162       15       79         90%       -158       79         90%       -158       79         50%       -164       126         100%       -36  |                      |                         |                |       |               |                                       |          | 1           |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           | , -,-  |         |          |         |        | - )   |
| 158       79         90%       158       79         50%       164       126         100%       -36  | 73%                  | 28                      | 83             |       |               |                                       |          |             |                |          |            |         | -       |           | -           |           | -             | 1       |        | 1       |         | -               |       | /       | -           |            |          | M&E                                   | E Pro  | curem   | ent of    | Majo   | or Plan | t, Equ   | lipme   | nt, M  | later |
| 100       -164       126         100%       -36   | 70%                  | -162                    | 15             |       |               |                                       |          |             | 1              |          |            |         |         |           |             |           |               |         |        |         |         | -               |       |         |             | <b>P</b> N | 1&E Pro  | ocureme                               | ento   | f Mech  | anica     | l Equ  | lipmen  | t - Inta | ake P   | ump    | s, M  |
| Image: Construction of 132kV Substation         100%       -30         100%       -24         100%       -26         100%       -26         100%       -26         100%       -26         100%       -26         100%       -26         100%       -26 <td>90%</td> <td>-158</td> <td>79</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>_</td> <td></td> <td></td> <td></td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td>1</td> <td></td> <td>-</td> <td></td> <td>M&amp;</td> <td>E Proc</td> <td>ureme</td> <td>ent of N</td> <td>lechanic</td> <td>cal E</td> <td>quipme</td> <td>ent - A</td> <td>.ctiD/</td> <td>\FF Ur</td> <td>nderdi</td> <td>rain, N</td> <td>∕I&amp;E</td> <td>Proc</td>   | 90%                  | -158                    | 79             |       |               |                                       |          |             | _              |          |            |         | 1       |           |             |           |               | -       |        | 1       |         | -               |       | M&      | E Proc      | ureme      | ent of N | lechanic                              | cal E  | quipme  | ent - A   | .ctiD/ | \FF Ur  | nderdi   | rain, N | ∕I&E   | Proc  |
| Image: Construction of 132kV Substation       M&E Installation of 132kV Substation         100%      30         100%      30  | 50%                  | -164                    | 126            |       |               |                                       |          | 1           |                |          |            |         |         |           | 1<br>1<br>1 |           |               |         |        | 1       |         | -               |       |         |             | _          | M&E P    | ocurem                                | nent o | of Mec  | hanic     | al Eq  | uipme   | nt-Ac    | tiDAF   | F M    | edia  |
| 62%       -144       161         62%       -144       161         100%       -52       M&E Procurement of Mechanical Equipment - RC         100%       -24  | 100%                 | -36                     |                |       |               |                                       |          |             |                |          |            |         | 1       |           | 1<br>1<br>1 |           | 1             |         |        |         |         |                 | 8F Pr | ocure   | ment        |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 100%       -52       M&E Procurement of Electrical Equipment - CLP Substation for LV Switchboard / Genset / Building Services         100%       -24       Excavation and Formation Works for 132kV Substation         100%       -42       Construction of 132kV Substation         100%       -67       M&E Installation of 132kV Substation         100%       -30       M&E Installation of 132kV Substation  |                      |                         | 161            |       |               |                                       |          | 1           |                |          |            |         | 1       |           |             |           | 1             | 1       |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         | ont    |       |
| 100%       -24         100%       -42         100%       -67         100%       -30   |                      |                         | 101            |       |               | · · · · · · · · · · · · · · · · · · · |          |             |                |          |            |         |         |           |             |           |               |         |        |         |         |                 |       |         | <b>-</b>    |            |          |                                       |        |         |           |        |         |          |         |        | нО    |
| Image:   | 100%                 | -52                     |                |       |               |                                       |          | 1           | <br> <br> <br> |          | 1          | 1       |         | N         | M&E P       | rocure    | ement         | otEle   | ctrica | IEqu    | ipmer   | n CL            | P Sut | ostatio | on for L    | V Swi      | ichboa   | rd/Ger                                | iset / | Buildir | ig Se     | rvices | 5       |          |         |        |       |
| Image:   | 100%                 | -24                     |                |       |               |                                       | Exca     | avatio      | n and l        | Forma    | ation W    | /orks   | for 13  | 2kV Si    | ubstati     | on        |               |         |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 100%       -67         100%       -30    M&E Installation of 132kV Substation   |                      |                         |                |       |               |                                       |          |             |                |          |            |         | -       |           |             |           | (Sub          | station |        |         |         |                 |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
| 100% -30 M&E Installation of 132kV Substation   |                      |                         |                |       |               |                                       |          |             |                |          |            |         |         |           | _           |           |               |         |        |         | C       | 10 <sup>#</sup> |       |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
|   |                      |                         |                |       |               |                                       |          |             |                |          |            |         |         |           |             |           |               |         |        |         |         | auon            |       |         | · · · · · · |            |          | · · · · · · · · · · · · · · · · · · · |        |         |           |        |         |          |         |        |       |
| 100% -204 Construction of Combine Shaft   | 100%                 | -30                     |                |       |               |                                       |          |             |                |          |            |         |         |           | M&I         | = Insta   | llation       | n of 13 | 2kV S  | Subst   | ation   |                 |       |         | -           |            |          |                                       |        |         |           |        |         |          |         |        |       |
|   | 100%                 | -204                    |                |       |               |                                       |          | 1<br>1<br>1 |                |          |            |         | 1       |           |             |           | <b>–</b> (    | Constr  | uction | 1 of C  | ombir   | ne Sh           | aft   |         |             |            |          |                                       |        |         |           |        |         |          |         |        |       |
|   |                      |                         |                |       |               |                                       |          | 1           | 1              |          | 1          |         | 1       |           |             |           |               |         |        |         |         |                 | 1     |         |             |            |          |                                       | 1      | 1       |           |        |         |          |         | 1      |       |



| WSD/17                              | Activity Name   | Baseline<br>Duration | Baseline Start | Baseline Finish | Remaining<br>Duration | Actual / Planned<br>Start | Actual / Planned<br>Finish | Actual %<br>Complete | Variance<br>Finish Date | Total<br>Float |    |
|-------------------------------------|---|----------------------|----------------|-----------------|-----------------------|---------------------------|----------------------------|----------------------|-------------------------|----------------|----|
| ES0002120                           | M&E Installation at Combine Shaft                                 | 160                  | 03-Jan-22      | 11-Jun-22       | 120                   | 16-Jun-22                 | 13-Oct-22                  | 0%                   | -124                    | 0              | ┺  |
| ntake                               |   |                      |                |                 |                       |                           |                            |                      |                         |                | 1  |
| ES0001070                           | DN2500 Pipe Jacking for Intake Pipeline                           | 163                  | 09-Dec-20      | 20-May-21       | 25                    | 02-Jul-21 A               | 25-Feb-22                  | 98%                  | -281                    | -15            | -  |
| ES0001080                           | Receiving Pit and Marine Intake Structure                         | 416                  | 11-Nov-20      | 31-Dec-21       | 262                   | 22-Mar-21 A               | 20-Oct-22                  | 60%                  | -293                    | 2              |    |
| ES0001110                           | Construction of Intake Land Structure                             | 193                  | 21-May-21      | 29-Nov-21       | 74                    | 03-Apr-22                 | 15-Jun-22                  | 0%                   | -198                    | -18            |    |
| ES0001120                           | Architectural Finishes for Intake Land Structure                  | 32                   | 30-Nov-21      | 31-Dec-21       | 24                    | 24-May-22                 | 16-Jun-22                  | 0%                   | -167                    | 0              | -  |
| utFall                              |   |                      |                |                 |                       |                           |                            |                      |                         |                |    |
| ES0001090                           | DN1650 Pipe Jacking for Outfall Pipeline                          | 140                  | 29-Dec-20      | 17-May-21       | 49                    | 01-Sep-21 A               | 21-Mar-22                  | 75%                  | -308                    | -18            |    |
| ES0001100                           | Receiving Pit, Outfall and Diffuser Pipeline                      | 343                  | 18-Dec-20      | 25-Nov-21       | 254                   | 08-Apr-21 A               | 12-Oct-22                  | 55%                  | -321                    | 10             | _  |
| ctiDAFF<br>S0001140                 | Excavation for ActiDAFF   | 97                   | 02-May-20      | 06-Aug-20       | 0                     | 22-Apr-20 A               | 15-Aug-20 A                | 100%                 | -9                      |                |    |
| S0001150                            | Construction of ActiDAFF Structure                                | 393                  | 11-Sep-20      | 08-Oct-21       | 56                    | 10-Aug-20 A               | 28-Mar-22                  | 98%                  | -171                    | -13            |    |
| S0001160                            | Architectural Finishes for ActiDAFF                               | 183                  | 07-Jul-21      | 05-Jan-22       | 80                    | 24-Feb-22                 | 14-May-22                  | 0%                   | -129                    | 13             | -  |
| S0002130                            | M&E Installation at ActiDAFF                                      | 257                  | 28-Sep-21      | 11-Jun-22       | 327                   | 22-Jan-22 A               | 17-Jan-23                  | 1%                   | -220                    | -13            | -  |
| S0002140                            | M&E Installation of Filter Water Tank and Pumping Station         | 137                  | 29-Nov-21      | 14-Apr-22       | 192                   | 10-Mar-22                 | 17-Sep-22                  | 0%                   | -156                    | 20             | -  |
| everse Osi                          | mosis Building  |                      |                |                 |                       |                           |                            |                      |                         |                |    |
| S0001170                            | Excavation at RO Building   | 270                  | 24-Jun-20      | 20-Mar-21       | 0                     | 18-Jun-20 A               | 10-Oct-20 A                | 100%                 | 161                     |                |    |
| S0001180                            | Construction of RO Building                                       | 321                  | 16-Nov-20      | 02-Oct-21       | 0                     | 25-Aug-20 A               | 11-Dec-21 A                | 100%                 | -70                     |                | 1- |
| S0001190                            | Architectural Finishes for RO Building                            | 106                  | 09-Aug-21      | 22-Nov-21       | 88                    | 20-Sep-21 A               | 29-Apr-22                  | 45%                  | -158                    | 49             |    |
| S0002150                            | M&E Installation of RO Building                                   | 315                  | 23-Nov-21      | 03-Oct-22       | 329                   | 24-Nov-21 A               | 26-Dec-22                  | 12.7%                | -84                     | 9              |    |
|                                     | ter Storage Tank  | 100                  | 10 4.00        | 00 Nov 00       |                       | 04 km 00 A                | 01 Dec 00 A                | 1000(                | <u>^</u>                |                | ĺ  |
| S0001240                            | Excavation and Soil Nail System for Product Water Storage<br>Tank | 106                  | 10-Aug-20      | 23-Nov-20       | 0                     | 24-Jun-20 A               | 01-Dec-20 A                | 100%                 | -8                      |                | -  |
| S0001250                            | Construction of Product Water Storage Tank                        | 276                  | 24-Nov-20      | 26-Aug-21       | 0                     | 21-Oct-20 A               | 18-Dec-21 A                | 100%                 | -114                    |                | _  |
| S0001260                            | Architectural Finishes for Product Water Storage Tank             | 70                   | 27-Aug-21      | 04-Nov-21       | 50                    | 22-Feb-22                 | 12-Apr-22                  | 0%                   | -159                    | 25             |    |
| S0002210                            | M&E Installation of Product Water Tank                            | 78                   | 12-Jan-22      | 30-Mar-22       | 179                   | 31-Jul-21 A               | 29-Jul-22                  | 30%                  | -121                    | 103            |    |
| roduct Wat<br>S0001270              | ter Pumping Station<br>Excavation for Product Water Pump Station  | 47                   | 22-Oct-20      | 07-Dec-20       | 0                     | 08-Mar-21 A               | 07-Apr-21 A                | 100%                 | -121                    |                |    |
| S0001280                            | Construction of Product Water Pump Station                        | 270                  | 22-Jan-21      | 18-Oct-21       | 0                     | 17-Apr-21 A               | 18-Dec-21 A                | 100%                 | -61                     |                | +- |
| S0001290                            | Architectural Finishes for Product Water Pumping Station          | 106                  | 25-Sep-21      | 08-Jan-22       | 96                    | 10-Feb-22                 | 16-May-22                  | 0%                   | -128                    | 32             | -  |
| S0002215                            | M&E Installation of Product Water Pump Station                    | 78                   | 12-Jan-22      | 30-Mar-22       | 230                   | 25-Mar-22                 | 09-Nov-22                  | 0%                   | -224                    | 1              | -  |
| hemical Bu                          | ·   |                      |                |                 |                       |                           |                            |                      |                         |                | ī  |
| S0001300                            | Excavation for Chemical Building                                  | 42                   | 12-Aug-20      | 22-Sep-20       | 0                     | 17-Jun-21 A               | 17-Jul-21 A                | 100%                 | -298                    |                |    |
| S0001310                            | Construction of Chemical Building                                 | 255                  | 23-Sep-20      | 04-Jun-21       | 49                    | 17-Jul-21 A               | 21-Mar-22                  | 80%                  | -290                    | 2              | +- |
| S0001320                            | Architectural Finishes for Chemical Building                      | 73                   | 05-Jun-21      | 16-Aug-21       | 53                    | 22-Mar-22                 | 13-May-22                  | 0%                   | -270                    | 5              | -  |
| S0002220                            | M&E Installation of Chemical Building                             | 264                  | 02-Sep-21      | 23-May-22       | 162                   | 21-Apr-22                 | 29-Sep-22                  | 0%                   | -129                    | 0              |    |
|                                     | on Building   |                      |                |                 |                       |                           |                            |                      |                         |                | Í  |
| S0001330                            | Piling Works for Administration Building                          | 110                  | 19-Oct-20      | 05-Feb-21       | 0                     | 03-Oct-20 A               | 16-Jan-21 A                | 100%                 | 20                      |                |    |
| S0001340                            | Excavation for Administration Building                            | 31                   | 06-Feb-21      | 08-Mar-21       | 0                     | 28-Dec-20 A               | 15-Mar-21 A                | 100%                 | -7                      |                |    |
| S0001350                            | Construction of Administration Building                           | 339                  | 09-Mar-21      | 10-Feb-22       | 175                   | 28-Jan-21 A               | 25-Jul-22                  | 60%                  | -165                    | 0              |    |
| ES0001360                           | Architectural Finishes for Administration Building                | 204                  | 26-Aug-21      | 17-Mar-22       | 194                   | 24-Feb-22                 | 05-Sep-22                  | 0%                   | -172                    | 0              | 1  |
| ES0002230                           | M&E Installation of Admin Building                                | 184                  | 16-Nov-21      | 18-May-22       | 207                   | 02-Apr-22                 | 25-Oct-22                  | 0%                   | -160                    | -13            |    |
| <mark>uilding Se</mark><br>S0002270 | rvices & Lift Installation<br>M&E Lift Installation               | 147                  | 18-Mar-22      | 11-Aug-22       | 129                   | 06-Sep-22                 | 12-Jan-23                  | 0%                   | -154                    | 135            | -  |
|                                     |   | 1 77                 | . J Mar LL     |                 |                       |                           |                            | 070                  |                         | 100            |    |

📃 🛛 Actual Work 💠 Milestone Critical Bar





AJC JOINT VENTURE

| D                          | Activity Name   | Baseline<br>Duration | Baseline Start         | Baseline Finish        | Remaining<br>Duration | Actual / Planned<br>Start | Actual / Planne<br>Finish | d Actual %<br>Complete | Variance<br>Finish Date | Total<br>Float |
|----------------------------|---|----------------------|------------------------|------------------------|-----------------------|---------------------------|---------------------------|------------------------|-------------------------|----------------|
| ES0002280                  | M&E Installation of Building Services   | 676                  | 27-Nov-20              | 03-Oct-22              | 448                   | 01-Dec-20 A               | 24-Apr-23                 | 11%                    | -203                    | 11             |
| SCG Build                  | ping  |                      |                        |                        |                       |                           |                           |                        |                         |                |
| S0001400                   | Excavation for On-site Chlorine Generation Building   | 25                   | 11-Dec-20              | 04-Jan-21              | 11                    | 01-Apr-21 A               | 11-Feb-22                 | 98%                    | -403                    | 19             |
| S0001410                   | Construction of On-site Chlorine Generation Building  | 291                  | 05-Jan-21              | 22-Oct-21              | 44                    | 05-Jul-21 A               | 16-Mar-22                 | 70%                    | -145                    | 19             |
| S0001420                   | Architectural Finishes for On-site Chlorine Generation Building                             | 59                   | 23-Oct-21              | 20-Dec-21              | 60                    | 28-Feb-22                 | 28-Apr-22                 | 0%                     | -129                    | 44             |
| S0002200                   | BS Installation of On-site Chlorine Generation Building (DG inspection)                     | 162                  | 21-Dec-21              | 31-May-22              | 106                   | 26-Apr-22                 | 09-Aug-22                 | 0%                     | -70                     | 18             |
|                            | nent Building   |                      |                        |                        |                       |                           |                           |                        |                         |                |
| S0001210                   | Excavation and ELS for Post Treatment Building  | 126                  | 19-Dec-20              | 23-Apr-21              | 0                     | 03-Dec-20 A               | 01-Sep-21 A               | 100%                   | -131                    |                |
| S0001220                   | Construction of Post Treatment Building   | 209                  | 14-Apr-21              | 08-Nov-21              | 38                    | 17-Dec-20 A               | 10-Mar-22                 | 90%                    | -122                    | 46             |
| S0001230                   | Architectural Finishes for Post Treatment Building  | 59                   | 11-Oct-21              | 08-Dec-21              | 77                    | 11-Feb-22                 | 28-Apr-22                 | 0%                     | -141                    | 34             |
| S0002180                   | M&E Installation of Post Treatment Building   | 199                  | 09-Dec-21              | 25-Jun-22              | 217                   | 08-Apr-22                 | 10-Nov-22                 | 0%                     | -138                    | 0              |
| ludge Thic<br>S0001680     | <b>ckener</b><br>Excavation and ELS for Sludge Thickener                                    | 73                   | 19-Apr-21              | 30-Jun-21              | 0                     | 02-Oct-21 A               | 16-Oct-21 A               | 100%                   | -108                    |                |
| S0001690                   | Construction of Sludge Thickener  | 121                  | 02-Jul-21              | 30-Oct-21              | 68                    | 08-Oct-21 A               | 09-Apr-22                 | 38%                    | -161                    | 4              |
| S0001700                   | Architectural Finishes for Sludge Thickener   | 44                   | 01-Nov-21              | 14-Dec-21              | 23                    | 23-Apr-22                 | 15-May-22                 | 0%                     | -152                    | 50             |
| ES0002190                  | M&E Installation of Sludge Thickener  | 141                  | 15-Dec-21              | 04-May-22              | 129                   | 16-May-22                 | 21-Sep-22                 | 0%                     | -140                    | 50             |
| /orkshop                   |   |                      |                        |                        |                       |                           |                           |                        |                         |                |
| S0001560                   | Excavation for Workshop   | 7                    | 21-May-21              | 27-May-21              | 7                     | 25-Mar-22                 | 31-Mar-22                 | 0%                     | -308                    | 1              |
| S0001570                   | Construction of Workshop  | 179                  | 28-May-21              | 22-Nov-21              | 183                   | 01-Apr-22                 | 30-Sep-22                 | 0%                     | -312                    | 3              |
| S0001580                   | Architectural Finishes for Workshop   | 81                   | 17-Nov-21              | 05-Feb-22              | 69                    | 29-Aug-22                 | 05-Nov-22                 | 0%                     | -273                    | 2              |
| spection (<br>S0001590     | Corridor<br>Piling for Elevated Walkway   | 60                   | 09-Jan-21              | 09-Mar-21              | 0                     | 15-Dec-20 A               | 19-Jan-21 A               | 100%                   | 49                      |                |
| S0001600                   | Excavation for Inspection Corridor  | 121                  | 14-Apr-21              | 12-Aug-21              | 67                    | 26-Mar-21 A               | 08-Apr-22                 | 60%                    | -239                    | -14            |
| S0001610                   | Construction of Inspection Corridor   | 299                  | 06-May-21              | 28-Feb-22              | 200                   | 12-Apr-21 A               | 19-Aug-22                 | 33%                    | -172                    | -15            |
| S0001620                   | Architectural Finishes for Inspection Corridor  | 99                   | 08-Feb-22              | 17-May-22              | 85                    | 05-Aug-22                 | 28-Oct-22                 | 0%                     | -164                    | 8              |
| ain Electri                | ical and Central Chiller Plant Building   |                      |                        |                        |                       |                           |                           |                        |                         | J              |
| S0001430                   | Excavation for Main Electrical and Central Chiller Plant<br>Building                        | 20                   | 11-Jan-21              | 30-Jan-21              | 0                     | 18-Jan-21 A               | 06-Feb-21 A               | 100%                   | -7                      |                |
| S0001440                   | Construction of Main Electrical and Central Chiller Plant<br>Building                       | 227                  | 01-Feb-21              | 15-Sep-21              | 0                     | 01-Feb-21 A               | 20-Oct-21 A               | 100%                   | -35                     |                |
| S0001450                   | Architectural Finishes for Main Electrical and Central Chiller<br>Plant Building            | 99                   | 20-Jul-21              | 26-Oct-21              | 46                    | 06-Nov-21 A               | 18-Mar-22                 | 18%                    | -143                    | 3              |
| ES0002260                  | M&E Installation of LV/HV Cabling and Field Panels  | 152                  | 25-Jan-22              | 25-Jun-22              | 143                   | 03-May-22                 | 22-Sep-22                 | 0%                     | -89                     | 14             |
| uard Hous<br>S0001490      | se<br>Excavation for Guard House at Main Gate   | 7                    | 15-Sep-21              | 21-Sep-21              | 7                     | 10-Mar-22                 | 16-Mar-22                 | 0%                     | -176                    | 22             |
| S0001500                   | Construction of Guard House at Main Gate  | 149                  | 23-Sep-21              | 18-Feb-22              | 119                   | 17-Mar-22                 | 13-Jul-22                 | 0%                     | -145                    | 21             |
|                            | Architectural Finishes for Guard House at Main Gate   |                      |                        |                        |                       |                           |                           |                        |                         |                |
| S0001510                   | Architectural Finishes for Guard House at Main Gate<br>Excavation for Guard House near Pier | 76<br>8              | 19-Feb-22<br>21-May-21 | 05-May-22<br>28-May-21 | 62                    | 14-Jul-22<br>30-Apr-22    | 13-Sep-22<br>10-May-22    | 0%                     | -131<br>-347            | 30             |
| S0001530                   | Construction of Guard House near Pier   | 147                  | 29-May-21              | 22-Oct-21              | 113                   | 11-May-22                 | 31-Aug-22                 | 0%                     | -313                    | 5              |
| S0001540                   | Architectural Finishes for Guard House near Pier  | 74                   | 23-Oct-21              | 04-Jan-22              | 73                    | 01-Sep-22                 | 12-Nov-22                 | 0%                     |                         | 139            |
|                            |   |                      |                        |                        |                       |                           |                           |                        |                         |                |
| <b>O2 Tank</b><br>S0001370 | Filling to Formation for CO2 Tanks Area   | 29                   | 22-Jun-21              | 20-Jul-21              | 0                     | 14-Dec-21 A               | 17-Dec-21 A               | 100%                   | -150                    |                |
| S0001380                   | Construction of CO2 Tanks Area  | 116                  | 21-Jul-21              | 13-Nov-21              | 36                    | 21-Dec-21 A               | 08-Mar-22                 | 60%                    | -115                    | 109            |
| 30001300                   | M&E Installation of CO2 Tank  | 84                   | 27-Jan-22              | 20-Apr-22              | 126                   | 19-Mar-22                 | 22-Jul-22                 | 0%                     | -93                     | 155            |
|                            | Mae Installation of GO2 lank  |                      |                        |                        |                       | 1                         | 1                         |                        |                         | . ,            |
| S0002170                   | rgency Generator<br>M&E Diesel Emergency Generator  | 57                   | 25-Feb-22              | 22-Apr-22              | 115                   | 24-May-22                 | 15-Sep-22                 | 0%                     | -146                    | 14             |


Critical Bar

Target Bar






| y ID         | Activity Name  | Baseline<br>Duration | Baseline Start | Baseline Finish | Remaining<br>Duration | Actual / Planned<br>Start | Actual / Planned<br>Finish | Actual %<br>Complete | Variance<br>Finish Date | Total<br>Float |
|--------------|--|----------------------|----------------|-----------------|-----------------------|---------------------------|----------------------------|----------------------|-------------------------|----------------|
| Switch Roo   | m and Transformer Installation                       |                      |                |                 |                       |                           |                            |                      |                         |                |
| ES0002300    | M&E Installation of HV/LV Switchroom and Transformer | 242                  | 16-Nov-21      | 15-Jul-22       | 187                   | 14-May-22                 | 16-Nov-22                  | 0%                   | -124                    | 110            |
| Miscellaneo  |  |                      |                |                 |                       |                           |                            |                      |                         |                |
| ES0001630    | Remaining Architectural Finishes for All Buildings   | 322                  | 11-Jan-22      | 28-Nov-22       | 314                   | 02-Jul-22                 | 11-May-23                  | 0%                   | -164                    | 36             |
| ES0001640    | External Process and Non-Process Pipe                | 655                  | 18-Dec-20      | 03-Oct-22       | 322                   | 27-May-21 A               | 19-Dec-22                  | 12%                  | -77                     | -9             |
| ES0001650    | Drainage and Cable Duct                              | 518                  | 04-Jun-21      | 03-Nov-22       | 184                   | 14-Mar-22                 | 13-Sep-22                  | 0%                   | 51                      | 23             |
| ES0001660    | Slope Mitigation and Maintenance Access              | 684                  | 23-Nov-20      | 07-Oct-22       | 490                   | 28-Sep-21 A               | 05-Jun-23                  | 2%                   | -241                    | 81             |
| ES0001670    | Landscaping Works                                    | 469                  | 28-Oct-21      | 08-Feb-23       | 233                   | 13-Oct-22                 | 02-Jun-23                  | 0%                   | -114                    | 18             |
| ES0002290    | M&E PV Panels  | 215                  | 23-Nov-21      | 25-Jun-22       | 134                   | 17-May-22                 | 27-Sep-22                  | 0%                   | -94                     | 31             |
| ES0002310    | M&E Chiller & Irrigation System Installation         | 298                  | 27-Oct-21      | 20-Aug-22       | 199                   | 19-Mar-22                 | 03-Oct-22                  | 0%                   | -44                     | 3              |
| ES0002350    | M&E Installation of Surge Vessel                     | 70                   | 24-Feb-22      | 04-May-22       | 285                   | 14-Jun-22                 | 25-Mar-23                  | 0%                   | -325                    | 18             |
| ES0002360    | M&E Installation of Flowmeter Pit                    | 70                   | 24-Feb-22      | 04-May-22       | 65                    | 14-Jun-22                 | 17-Aug-22                  | 0%                   | -105                    | 72             |
| ES0002370    | M&E Installation of Static Mixer Pit                 | 42                   | 27-Jan-22      | 09-Mar-22       | 37                    | 27-Jun-22                 | 02-Aug-22                  | 0%                   | -146                    | 87             |
| ES0002380    | M&E Installation of Drainage Pit                     | 30                   | 23-Nov-21      | 22-Dec-21       | 32                    | 20-May-22                 | 20-Jun-22                  | 0%                   | -180                    | 101            |
| ES0002390    | M&E Installation of Thickened Sludge Holding Tank    | 42                   | 09-Dec-21      | 19-Jan-22       | 44                    | 08-Apr-22                 | 21-May-22                  | 0%                   | -122                    | 160            |
| Statutory Su | ubmission & Inspection                               |                      |                |                 |                       |                           |                            |                      |                         |                |
| ES0002330    | Statutory Submission & Inspection                    | 1148                 | 11-Jan-20      | 03-Mar-23       | 511                   | 03-Dec-19 A               | 26-Jun-23                  | 57%                  | -115                    | 1              |
|              | Commissioning  |                      |                |                 |                       |                           |                            |                      |                         |                |
| ES0002400    | M&E Precomissioning                                  | 229                  | 12-Jun-22      | 26-Jan-23       | 237                   | 21-Sep-22                 | 15-May-23                  | 0%                   | -109                    | -18            |
| ES0002410    | M&E Commissioning                                    | 213                  | 04-Jul-22      | 01-Feb-23       | 224                   | 12-Oct-22                 | 23-May-23                  | 0%                   | -111                    | -18            |
| ES0002420    | M&E Performance Test                                 | 40                   | 02-Feb-23      | 13-Mar-23       | 130                   | 24-May-23                 | 30-Sep-23                  | 0%                   | -201                    | -18            |






Appendix B


# Overview of Desalination Plant in Tseung Kwan O



|                           | 1                                     | 1.7   | 11/1A-  | ///   | C Copyright by Block & Veatch Hong Kong Limited   |
|---------------------------|---------------------------------------|---|---|---|---|
| 847-000                   | /                                     | 1/1   | 1)))  |   | LEGEND:   |
|                           | 1                                     | 11  | SSI /   |   |   |
|                           | $\left( \right)$                      | ))//((  | []//  |   | LANDFILL EXTENSION<br>BOUNDARY OF WORKS AREA FOR  |
|                           | 1                                     |   | 1º  |   | TKO DESALINATION PLANT  |
| ))                        |                                       |   | HALL.   |   | GLA-TSK 692 ALLOCATED LAND BOUNDARIES   |
| $\langle \langle \rangle$ | 4                                     | tt  | H.  | >   | NOTE: TEMPORARY WORKS AREA 1 WILL BE  |
| +                         | _                                     | K   |   |   | HANDED OVER AT +6 MPD WITH A<br>TOLERANCE OF ±500mm.  |
| 1                         |                                       | )   | >)))////  | <u> </u>  |   |
| 1                         | /                                     |   |   | 1177  |   |
|                           | -                                     | //  | 1111  | 1111  |   |
| 1                         |                                       | 11  | 15  | 11112   |   |
| 7                         | 1                                     | /   | 716   |   |   |
| 17                        | $\langle \rangle$                     |   | - M   | AHB   |   |
| -                         | -                                     |   |   | JIII.   |   |
| ~                         | 1                                     | 1/  |   | 11111=  |   |
| 1                         | 1                                     | $\left( \left( \right) \right)$                               | (.  | ME  |   |
| 1                         | /                                     | 11  |   |   |   |
| Y                         | 1                                     | 5   | $\square$   | STIM  |   |
| 1                         |                                       | )<br>)  |   | ////////  |   |
| 1                         | 116                                   |   |   |   |   |
| 11111                     | Y                                     |   | 1 Milegins  | Mua   |   |
|                           |                                       |   |   |   |   |
|                           |                                       |   |   |   |   |
|                           |                                       |   |   |   | B 10/03 UPDATE NOTES YLC  |
|                           |                                       |   |   |   | A         07/18         UPDATE COORDINATES         YLC           Revision         Date         Description         Initial  |
|                           |                                       |   |   |   | Designed Checked Drown Checked  |
|                           |                                       |   |   |   | Initial         YLC         CKH         SZ         WLS           Date         02/18         02/18         02/18         02/18   |
|                           |                                       |   |   |   | Approved  |
|                           |                                       |   |   |   | ansmallo  |
|                           |                                       |   |   |   | Agreement No.<br>CE 8/2015 (WS)   |
|                           | ſ                                     | POINT   | EASTING   | NORTHING  | Contract No.  |
|                           | Ī                                     |   |   |   | 13/WSD/17   |
|                           | - 1                                   | A   | 846581.93   | 814505.03   | Contrast Title  |
|                           |                                       | A<br>B  | 846581.93<br>846610.11  | 814505.03<br>813979.23  | Contract Title<br>DESIGN, BUILD AND OPERATE   |
|                           |                                       |   |   |   | Contract Title<br>DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O<br>DESALINATION PLANT   |
|                           |                                       | В   | 846610.11   | 813979.23   | DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O   |
|                           |                                       | B   | 846610.11<br>846614.73  | 813979.23<br>813975.12  | DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O<br>DESALINATION PLANT   |
|                           |                                       | B<br>C<br>D   | 846610.11<br>846614.73<br>846629.09   | 813979.23<br>813975.12<br>813997.84   | DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O<br>DESALINATION PLANT   |
| <b>A</b>                  | · · · · · · · · · · · · · · · · · · · | B<br>C<br>D<br>E  | 846610.11<br>846614.73<br>846629.09<br>846644.75  | 813979.23<br>813975.12<br>813997.84<br>813986.74  | DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O<br>DESALINATION PLANT<br>Drowing Title  |
| A (                       |                                       | B<br>C<br>D<br>E<br>F   | 846610.11<br>846614.73<br>846629.09<br>846644.75<br>846646.80   | 813979.23<br>813975.12<br>813997.84<br>813986.74<br>813985.28   | DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O<br>DESALINATION PLANT<br>Drowing Title  |
|                           |                                       | B<br>C<br>D<br>E<br>F<br>G                                    | 846610.11<br>846614.73<br>846629.09<br>846644.75<br>846646.80<br>8466477.24   | 813979.23<br>813975.12<br>813997.84<br>813986.74<br>813985.28<br>814034.67  | DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O<br>DESALINATION PLANT<br>Drowing Title<br>SITE HANDOVER WORKS AREAS<br>Drowing No.  |
| A (                       |                                       | B<br>C<br>D<br>F<br>G<br>H                                    | 846610.11<br>846614.73<br>846629.09<br>846644.75<br>846644.75<br>846646.80<br>846677.24<br>846686.56  | 813979.23<br>813975.12<br>813997.84<br>813986.74<br>813986.74<br>813985.28<br>814034.67<br>814028.89  | DESIGN, BUILD AND OPERATE<br>FIRST STACE OF TSEUNG KWAN O<br>DESALINATION PLANT<br>Drowing Title<br>SITE HANDOVER WORKS AREAS<br>Drowing No.<br>190495/K/TEND/10/0003   |
|                           |                                       | B<br>C<br>D<br>F<br>G<br>H                                    | 846610.11<br>846614.73<br>846629.09<br>846644.75<br>846646.80<br>846646.80<br>846677.24<br>846686.56<br>846766.21   | 813979.23<br>813975.12<br>813997.84<br>813986.74<br>813985.28<br>814034.67<br>814028.89<br>814158.11  | DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O<br>DESALINATION PLANT<br>Drowing Title<br>SITE HANDOVER WORKS AREAS<br>Drowing No.  |
|                           |                                       | B<br>C<br>D<br>F<br>G<br>H<br>I<br>J                          | 846610.11<br>846614.73<br>846629.09<br>846644.75<br>846646.80<br>846677.24<br>846686.56<br>846766.21<br>846459.65   | 813979.23<br>813975.12<br>813997.84<br>813985.28<br>814034.67<br>814028.89<br>814158.11<br>814448.83<br>814048.11<br>8144105.63                                       | DESIGN, BUILD AND OPERATE<br>FIRST STACE OF TSEUNG KWAN O<br>DESALINATION PLANT<br>Drowing Title<br>SITE HANDOVER WORKS AREAS<br>Drowing No.<br>190495/K/TEND/10/0003<br>B<br>Scele A1 1 : 1500<br>A3 1 : 3000<br>水務署                   |
|                           |                                       | B<br>C<br>D<br>F<br>G<br>H<br>I<br>J                          | 846610.11<br>846614.73<br>846629.09<br>846644.75<br>846646.80<br>846677.24<br>846686.56<br>8466766.21<br>846459.65<br>846578.45   | 813979.23<br>813975.12<br>813997.84<br>813985.28<br>814034.67<br>814028.89<br>814158.11<br>814448.83<br>814048.11   | DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O<br>DESALINATION PLANT<br>Drowing Title<br>SITE HANDOVER WORKS AREAS<br>Drowing No.<br>190495/K/TEND/10/0003<br>B<br>Seele A1 1 : 1500<br>A3 1 : 3000<br>水務署<br>Water Supplies |
|                           |                                       | B<br>C<br>D<br>F<br>G<br>H<br>I<br>J<br>K<br>L                | 846610.11<br>846614.73<br>846629.09<br>846644.75<br>846645.80<br>846645.80<br>846677.24<br>846686.56<br>8466766.21<br>8466578.45<br>8466578.45<br>846613.89             | 813979.23<br>813975.12<br>813997.84<br>813986.74<br>813985.28<br>814034.67<br>814028.89<br>814158.11<br>814448.83<br>814048.11<br>81405.63                            | DESIGN, BUILD AND OPERATE<br>FIRST STACE OF TSEUNG KWAN O<br>DESALINATION PLANT<br>Drowing Title<br>SITE HANDOVER WORKS AREAS<br>Drowing No.<br>190495/K/TEND/10/0003<br>B<br>Scele A1 1 : 1500<br>A3 1 : 3000<br>水務署                   |
|                           |                                       | B<br>C<br>D<br>E<br>F<br>G<br>H<br>H<br>J<br>J<br>K<br>L<br>M | 846610.11<br>846614.73<br>846629.09<br>846644.75<br>846646.80<br>846677.24<br>846686.56<br>8466766.21<br>8466578.45<br>846676.45<br>846676.45<br>846613.89<br>846614.60 | 813979.23<br>813975.12<br>813997.84<br>813996.74<br>813986.74<br>813985.28<br>814034.67<br>814028.89<br>814158.11<br>814448.83<br>814048.11<br>814405.63<br>814117.96 | DESIGN, BUILD AND OPERATE<br>FIRST STAGE OF TSEUNG KWAN O<br>DESALINATION PLANT<br>Drowing Title<br>SITE HANDOVER WORKS AREAS<br>Drowing No.<br>190495/K/TEND/10/0003<br>B<br>Seele A1 1 : 1500<br>A3 1 : 3000<br>水務署<br>Water Supplies |

| CODE | NAME OF BUILDING  | TOTAL G.F.A. (m <sup>2</sup> ) | SITE COVERAGE (m <sup>2</sup> ) |
|------|---|--------------------------------|---------------------------------|
| в    | COMBINE SHAFT   | 759.876                        | 759.876                         |
| с    | ACTIDAFF  | 10027.547                      | 5455 <u>3</u> 46                |
| G    | REVERSE OSMOSIS BUILDING AND ELECTRICAL<br>BUILDING                 | 4511.455                       | 5367.935                        |
| н    | CO2 TANKS AREA  | -                              | -                               |
| J    | PRODUCT WATER STORAGE TANK, PUMP STATION<br>AND ELECTRICAL BUILDING | 1974.610                       | 2933.980                        |
| к    | SLUDGE TREATMENT BUILDING, TANK AND PUMP<br>ROOM                    | 2531.044                       | 1228.361                        |
| м    | ADMINIŞTRATION BUİLDING & ELECTRICAL BUİLDING C                     | 2459.713                       | 1114.062                        |
| N    | MAIN ELECTRICAL AND CENTRAL CHILLER PLANT<br>BUILDING               | -                              | 459.893                         |
| R1   | ELECTROCHLORINATION BUILDING & ELECTRICAL BUILDING A                | 657.992                        | 825.776                         |
| s    | 132 KV SUBSTATION   | -                              | 943.560                         |
| т    | IRRIGATION WATER TANK AND PUMP ROOM                                 | -                              | 156.148                         |
| R2   | CHEMICAL BUILDING   | 813.056                        | 813.056                         |
| v    | VISITOR GALLERY   | 1330.410                       | 1330.410                        |
| X1   | GUARD HOUSE AND FS CONTROL ROOM                                     | 39.585                         | 39.585                          |
| X2   | GUARD HOUSE   | 22.035                         | 22.035                          |
| Y    | R + D OUTDOOR   | -                              | -                               |
| z    | WASTE WATER TREATMENT PLANT   | 48.000                         | 48.000                          |
|      | TOTAL =   | 25175 <u>.</u> 323             | 21498.023                       |







Appendix C

# Summary of Implementation Status of Environmental Mitigation



| EIA        | Recommended Environmental Protection Measures/  | Objectives of the<br>recommended measures &                   | Implementation | Implementation<br>Stage |          |   | Implementation                  | Relevant<br>Legislation &                          |
|------------|---|---|----------------|-------------------------|----------|---|---------------------------------|--|
| Reference  | Mitigation Measures   | main concerns to address                                      | Agent          | D                       | C        | 0 | status                          | Guidelines   |
| Air Qualit | ty  |   |                | <u> </u>                |          |   |                                 |  |
| S4.8.1     | Impervious dust screen or sheeting will be provided to<br>enclose scaffolding from the ground floor level of building<br>for construction of superstructure of the new buildings.   | Land site/ During<br>Construction                             | Contractor(s)  |                         | <b>√</b> |   | Implemented                     | Air Pollution<br>Control<br>(Construction<br>Dust) |
| S4.8.1     | Impervious sheet will be provided for skip hoist for material transport.  | Land site/ During<br>Construction, particularly<br>dry season | Contractor(s)  |                         | ~        |   | NA                              | -  |
| S4.8.1     | The area where dusty work takes place should be sprayed<br>with water or a dust suppression chemical immediately<br>prior to, during and immediately after dusty activities as<br>far as practicable.                                       | Land site/ During<br>Construction                             | Contractor(s)  |                         | -        |   | Implemented                     | -  |
| S4.8.1     | All dusty materials should be sprayed with water or a dust<br>suppression chemical immediately prior to any loading,<br>unloading or transfer operation.  | Land site/ During<br>Construction                             | Contractor(s)  |                         | ~        |   | Implemented,<br>reminder issued | -  |
| S4.8.1     | Dropping heights for excavated materials should be<br>controlled to a practical height to minimize the fugitive<br>dust arising from unloading.   | Land site/ During<br>Construction                             | Contractor(s)  |                         | •        |   | Implemented                     | -  |
| S4.8.1     | During transportation by truck, materials should not be<br>loaded to a level higher than the side and tail boards and<br>should be dampened or covered before transport.  | Land site/ During<br>Construction                             | Contractor(s)  |                         | •        |   | Implemented                     | -  |
| S4.8.1     | Wheel washing device should be provided at the exits of<br>the work sites. Immediately before leaving a construction<br>site, every vehicle shall be washed to remove any dusty<br>material from its body and wheels as far as practicable. | Land site/ During<br>Construction                             | Contractor(s)  |                         | •        |   | Implemented                     | -  |
| S4.8.1     | Road sections between vehicle-wash areas and vehicular entrance will be paved.  | Land site/ During<br>Construction                             | Contractor(s)  |                         | ~        |   | Implemented                     | -  |
| S4.8.1     | Hoarding of not less than 2.4m high from ground level will<br>be provided along the length of the Project Site boundary.  | Land site/ During<br>construction                             | Contractor(s)  | ~                       | 1        |   | N/A                             | -  |
| S4.8.1     | Haul roads will be kept clear of dusty materials and will be<br>sprayed with water so as to maintain the entire road<br>surface wet at all times.   | Land site/ During<br>construction                             | Contractor(s)  |                         | -        |   | Implemented,<br>reminder issued | -  |

1



| EIA       | Recommended Environmental Protection Measures/  | Objectives of the<br>recommended measures &            | Implementation | Imp | lementa<br>Stage | ation | Implementation   | Relevant<br>Legislation &   |
|-----------|---|--|----------------|-----|------------------|-------|--|---|
| Reference | Mitigation Measures   | main concerns to address                               | Agent          | D   | C                | 0     | status   | Guidelines  |
| S4.8.1    | Temporary stockpiles of dusty materials will be either<br>covered entirely by impervious sheets or sprayed with<br>water to maintain the entire surface wet all the time.   | Land site/ During<br>construction                      | Contractor(s)  |     | •                |       | Implemented,<br>rectified after<br>reminder                    | -   |
| S4.8.1    | Stockpiles of more than 20 bags of cement, dry pulverised<br>fuel ash and dusty construction materials will be covered<br>entirely by impervious sheeting sheltered on top and 3-<br>sides.   | Land site/ During<br>construction                      | Contractor(s)  |     | •                |       | Implemented,<br>rectified after<br>observation and<br>reminder | -   |
| \$4.8.1   | All exposed areas will be kept wet always to minimize dust emission.  | Land site/ During<br>construction                      | Contractor(s)  |     | ~                |       | Implemented  | -   |
| S4.8.1    | Ultra-low-sulphur diesel (ULSD) will be used for all<br>construction plant on-site, as defined as diesel fuel<br>containing not more than 0.005% sulphur by weight) as<br>stipulated in Environment, Transport and Works Bureau<br>Technical Circular (ETWB-TC(W)) No 19/2005 on<br>Environmental Management on Construction Sites.   | Land site/ During<br>construction/ During<br>Operation | Contractor(s)  |     | •                | ~     | Implemented  | Environment,<br>Transport and<br>Works Bureau<br>Technical Circular<br>(ETWB- TC(W)) No<br>19/2005 on<br>Environmental<br>Management on<br>Construction Sites |
| \$4.8.1   | The engine of the construction equipment during idling will be switched off.  | Land site/ During<br>construction                      | Contractor(s)  |     | •                |       | Implemented  | -   |
| \$4.8.1   | Concrete batching plant will be required on site. control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented. The control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented. | Land site/ During<br>construction                      | Contractor(s)  |     | •                |       | N/A  | -   |
| S4.8.1    | Regular maintenance of construction equipment deployed<br>on-site will be conducted to prevent black smoke emission.  | Land site/ During<br>construction                      | Contractor(s)  |     | 1                |       | Implemented  | -   |



| EIA<br>Reference | Recommended Environmental Protection Measures/   | Objectives of the<br>recommended measures & | Implementation             | Imp | lement<br>Stage | ation | Implementation | Relevant<br>Legislation & |
|------------------|--|---|----------------------------|-----|-----------------|-------|----------------|---------------------------|
|                  | Mitigation Measures  | main concerns to address                    | Agent                      | D   | C               | 0     | status         | Guidelines                |
| S4.10            | To ensure proper implementation of the recommended<br>dust mitigation measures and good construction site<br>practices during the construction phase, environmental<br>site audits on weekly basis is recommended throughout<br>the construction period. | Land site/ During<br>construction           | Contractor(s)/ ET &<br>IEC |     | ~               |       | Implemented    |                           |



| EIA       | Recommended Environmental Protection Measures/   | Objectives of the recommended measures & | Implementation | Impl | ementa<br>Stage | ition | Implementation | Relevant<br>Legislation &                               |
|-----------|--|--|----------------|------|-----------------|-------|----------------|---|
| Reference | Mitigation Measures  | main concerns to address                 | Agent          | D    | С               | 0     | status         | Guidelines  |
| Noise     | •  |  |                |      |                 |       |                |   |
| S5.7      | Only well-maintained plant will be operated on-site and<br>plant will be serviced regularly during the construction<br>phase.  | All area/ During construction            | Contractor(s)  |      | ~               |       | Implemented    | A Practical Guide<br>for the Reduction of<br>Noise from |
| S5.7      | Silencers or mufflers on construction equipment will be<br>utilised and will be properly maintained during the<br>construction phase.  | Noise control/ During<br>construction    | Contractor(s)  |      | •               |       | N/A            | Construction Works                                      |
| S5.7      | Mobile plant, if any, will be sited as far away from NSRs as possible.   | Noise control/ During<br>construction    | Contractor(s)  |      | ✓               |       | N/A            |   |
| S5.7      | Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or will be throttled down to a minimum.   | Noise control/ During<br>construction    | Contractor(s)  |      | •               |       | Implemented    |   |
| S5.7      | Plants known to emit noise strongly in one direction will,<br>wherever possible, be orientated so that the noise is<br>directed away from the nearby NSRs.   | Noise control/ During<br>construction    | Contractor(s)  |      | ~               |       | N/A            |   |
| S5.7      | Material stockpiles and other structures will be effectively<br>utilised, wherever practicable, in screening noise from on-<br>site construction activities.   | Noise control/ During<br>construction    | Contractor(s)  |      | •               |       | N/A            |   |
| S5.7      | Use of Quite Powered Mechanical Equipment (QPME).  | Noise control/ During construction       | Contractor(s)  |      | ~               |       | Implemented    |   |
| S5.7      | Movable noise barriers of 3m in height with skid footing<br>should be used and located within a few metres of<br>stationary plant and mobile plant such that the line of sight<br>to the NSR is blocked by the barriers. The length of the<br>barrier should be at least five times greater than its height.<br>The noise barrier material should have a superficial surface<br>density of at least 7 kg m-2 and have no o or gappeningss. | Noise control/ During<br>construction    | Contractor(s)  |      | -               |       | N/A            |   |
| S5.7      | The noise insulating sheet should be deployed such that there would be no opening or gaps on the joints.   | Noise control/ During<br>construction    | Contractor(s)  |      | ~               |       | N/A            | _   |
| S5.7      | Construction activities (e.g. excavation/shoring, reinstatement (asphalt), and pipe jacking) will be planned and carried out in sequence, such that items of PME proposed for these activities will not be operated simultaneously.  | Noise control/ During<br>construction    | Contractor(s)  | •    | <b>√</b>        |       | Implemented    |   |



| EIA       | Recommended Environmental Protection Measures/   | Objectives of the recommended measures &  | Implementation             | Impl | ementa<br>Stage | ition | Implementation | Relevant<br>Legislation & |
|-----------|--|---|----------------------------|------|-----------------|-------|----------------|---------------------------|
| Reference | Mitigation Measures  | main concerns to address  | Agent                      | D    | C               | 0     | status         | Guidelines                |
| S5.7      | PMEs will not be used at the works areas near educational institutions with residual impact (ie the "influence area" within a radius of 40m) during school hours in order to reduce impact to the educational institutions.  | Noise control / During<br>construction  | Contractor(s)              |      | •               |       | N/A            |                           |
| S5.7      | Noise enclosures or acoustic sheds would be used to cover<br>stationary PME such as generators.<br>Portable/Movable noise enclosure made of material with<br>superficial surface density of at least 7 kg m-2 may be used<br>for screening the noise from operation of the saw/groover,<br>concrete.   | Noise control/ Pre-<br>construction/ During<br>construction                                 | Contractor(s)              | *    | ✓               |       | N/A            | -                         |
| S5.9      | Sawcutting pavement, breaking up of pavement, excavation /shoring, pipe laying, backfilling, reinstatement (concrete) and pipe jacking shall be scheduled outside the examination period.  | Noise control/ Pre-<br>construction/ During<br>construction                                 | Contractor(s)              | •    | <b>√</b>        |       | N/A            |                           |
| S5.9      | In view the duration of noise exceedance at Creative<br>Secondary School, PLK Laws Foundation College, TKO Kei<br>Tak Primary School and School of Continuing and<br>Professional Studies-CUHK is limited to 8 weeks, the<br>construction work in the influence areas near the four<br>schools shall be scheduled during long school holidays (e.g.,<br>summer holiday, Easter holiday or Christmas holiday, etc.)<br>as far as practicable. Scheduling the construction work for<br>the four schools. | Noise control/ Pre-<br>construction/ During<br>construction                                 | Contractor(s)              | ~    | ✓               |       | N/A            | -                         |
| S5.10     | A noise monitoring programme shall be implemented for<br>the construction phase.   | Designated monitoring<br>stations as defined in EM&A<br>Manual/During construction<br>phase |                            |      | •               |       | N/A            | -                         |
| S5.10     | The effectiveness of on-site control measures could also be evaluated through the regular site audits.   | All facilities/ During construction   | Contractor(s)/ ET &<br>IEC |      | •               |       | Implemented    | -                         |



| EIA       | Recommended Environmental Protection Measures/   | Objectives of the<br>recommended measures & | Implementation | Impl | ementa<br>Stage | ation | Implementation                  | Relevant<br>Legislation &          |
|-----------|--|---|----------------|------|-----------------|-------|---------------------------------|------------------------------------|
| Reference | Mitigation Measures  | main concerns to address                    | Agent          | D    | C               | 0     | status                          | Guidelines                         |
| Water Qu  | iality   |   |                |      |                 | 1     |                                 |                                    |
| S6.9      | Dredged marine sediment will be disposed of in a gazetted<br>marine disposal area in accordance with marine dumping<br>permit conditions of the Dumping at Sea Ordinance (DASO).   | Marine Dredging/ During<br>construction     | Contractor(s)  |      | ✓               |       | Implemented                     | Dumping at Sea<br>Ordinance (DASO) |
| S6.9      | Disposal vessels will be fitted with tight bottom seals in order to prevent leakage of material during transport.  | Marine Dredging/ During construction        | Contractor(s)  |      | 1               |       | Implemented                     | -                                  |
| S6.9      | Barges will be filled to a level, which ensures that material<br>does not spill over during transport to the disposal site and<br>that adequate freeboard is maintained to ensure that the<br>decks are not washed by wave action.   | Marine Dredging/ During<br>construction     | Contractor(s)  |      | •               |       | Implemented                     | -                                  |
| \$6.9     | After dredging, any excess materials will be cleaned from decks and exposed fittings before the vessel is moved from the dredging area.  | Marine Dredging/ During<br>construction     | Contractor(s)  |      | ~               |       | Implemented                     | -                                  |
| S6.9      | All vessels should be well maintained and inspected before<br>use to limit any potential discharges to the marine<br>environment.  | Marine Dredging/ During<br>construction     | Contractor(s)  |      | ~               |       | Implemented                     | -                                  |
| S6.9      | All vessels must have a clean ballast system.  | Marine Dredging/ During construction        | Contractor(s)  |      | ~               |       | Implemented                     | -                                  |
| S6.9      | No discharge of sewage/grey wastewater should be<br>allowed. Wastewater from potentially contaminated area<br>on working vessels should be minimized and collected.<br>These kinds of wastewater should be brought back to port<br>and discharged at appropriate collection and treatment<br>system. | Marine Dredging/ During<br>construction     | Contractor(s)  |      | ✓               |       | Implemented,<br>reminder issued | -                                  |
| S6.9      | No soil waste is allowed to be disposed overboard.   | Marine Dredging/ During<br>construction     | Contractor(s)  |      | 1               |       | N/A                             | -                                  |



| EIA       | Recommended Environmental Protection Measures/  | Objectives of the recommended measures &     | Implementation | Imp | lementa<br>Stage | ation | Implementation   | Relevant<br>Legislation &                           |
|-----------|---|--|----------------|-----|------------------|-------|--|---|
| Reference | Mitigation Measures   | main concerns to address                     | Agent          | D   | C                | 0     | status   | Guidelines  |
| S6.9      | Silt removal facilities such as silt traps or sedimentation facilities will be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly. | Land site & drainage/ During<br>construction | Contractor(s)  |     | ~                |       | Implemented,<br>rectified after<br>observation and<br>reminder | ProPECC PN 1/94<br>TM<br>Standard under the<br>WPCO |
| S6.9      | Earthworks to form the final surfaces will be followed up<br>with surface protection and drainage works to prevent<br>erosion caused by rainstorms.   | Land site & drainage/<br>During construction | Contractor(s)  |     | ~                |       | Implemented  | -   |
| S6.9      | Appropriate surface drainage will be designed and provided where necessary.   | Land site & drainage/ During<br>construction | Contractor(s)  |     | 1                |       | Implemented  | -   |
| S6.9      | The precautions to be taken at any time of year when<br>rainstorms are likely together with the actions to be taken<br>when a rainstorm is imminent or forecasted and actions to<br>be taken during or after rainstorms are summarized in<br>Appendix A2 of ProPECC PN 1/94.  | Land site & drainage/ During<br>construction | Contractor(s)  | ~   | ~                |       | Implemented,<br>reminder issued                                | ProPECC PN 1/94                                     |
| S6.9      | Oil interceptors will be provided in the drainage system<br>where necessary and regularly emptied to prevent the<br>release of oil and grease into the storm water drainage<br>system after accidental spillages.   | Land site & drainage/ During<br>construction | Contractor(s)  |     | -                |       | Implemented,<br>rectified after<br>reminder                    | -   |
| S6.9      | Temporary and permanent drainage pipes and culverts<br>provided to facilitate runoff discharge, if any, will be<br>adequately designed for the controlled release of storm<br>flows.  | Land site & drainage/ During<br>construction | Contractor(s)  |     | ✓                |       | Implemented  | -   |
| S6.9      | The temporary diverted drainage, if any, will be reinstated<br>to the original condition when the construction work has<br>finished or when the temporary diversion is no longer<br>required.   | Land site & drainage/ During<br>construction | Contractor(s)  |     | •                |       | N/A  | -   |



| EIA               | Recommended Environmental Protection Measures/   | Objectives of the recommended measures &                          | Implementation             | Imp | lement<br>Stage |   | Implementation                                      | Relevant<br>Legislation &   |
|-------------------|--|---|----------------------------|-----|-----------------|---|---|---|
| Reference         | Mitigation Measures  | main concerns to address  | Agent                      | D   | C               | 0 | status  | Guidelines  |
| S6.9              | Appropriate numbers of portable toilets shall be provided<br>by a licensed contractor to serve the construction workers<br>over the construction site to prevent direct disposal of<br>sewage into the water environment.  | Land site & drainage/ During<br>construction                      | Contractor(s)              |     | •               |   | Implemented   | -   |
| S6.9 and<br>S6.12 | The sterilization water should be dechlorinated with total residual chlorine (TRC) level below 1 mg/L before discharge to public sewer. In situ testing of TRC should also be conducted for the discharge of chlorinated water for pipeline disinfection to ensure sufficient dichlorination before discharge to public sewer. | Sterilization of water mains prior to commissioning               | Contractor(s)              |     | •               | • | N/A   | Technical<br>Memorandum for<br>Effluents<br>Discharged into<br>Drainage and<br>Sewerage Systems |
| S6.9              | The cleaning and flushing water should also be treated and<br>desilted to the relevant discharge requirement stipulated<br>in TM-DSS before discharging.   | Sterilization of water mains prior to commissioning               | Contractor(s)              |     | •               | - | N/A   | Technical<br>Memorandum for<br>Effluents<br>Discharged into<br>Drainage and                     |
| S6.9              | Site drainage should be well maintained, and good construction practices should be observed to ensure that oil, fuels, solvents and other chemicals are managed, stored and handled properly and do not enter the nearby water streams.  | Land site & drainage/ During<br>construction/ During<br>operation | Contractor(s)              |     | •               | • | Implemented,<br>rectified and<br>observation issued | -   |
| S6.12             | Regular site inspections will be carried out in order to<br>confirm that regulatory requirements are being met and<br>that contractors are implementing the standard site<br>practice and mitigation measures as proposed to reduce<br>potential impacts to water quality.   | During construction   | Contractor(s)/ ET &<br>IEC |     | •               |   | Implemented   | -   |



| EIA       | Recommended Environmental Protection Measures/   | Objectives of the recommended measures &              | Implementation | Imp | ement<br>Stage | ation | Implementation                                 | Relevant<br>Legislation &  |
|-----------|--|---|----------------|-----|----------------|-------|--|--|
| Reference | Mitigation Measures  | main concerns to address                              | Agent          | D   | С              | 0     | Status   | Guidelines   |
| Waste Ma  | anagement  |   |                |     |                |       |  |  |
| S8.5      | Nomination of approved personnel to be responsible for<br>standard site practices, arrangements for collection and<br>effective disposal to an appropriate facility of all wastes<br>generated at the site.  | Contract mobilization/<br>During construction         | Contractor(s)  |     | ~              |       | Implemented                                    | -  |
| S8.5      | Training of site personnel in proper waste management<br>and chemical handling procedures. Training will be<br>provided to workers on the concepts of site cleanliness and<br>appropriate waste management procedures, including<br>waste reduction, reuse and recycling at the beginning of the<br>construction works.  | Contract mobilization/<br>During construction         | Contractor(s)  |     | •              |       | Implemented                                    | -  |
| S8.5      | Provision of sufficient waste disposal points and regular collection for disposal.   | All area/ During<br>construction/ During<br>operation | Contractor(s)  |     | •              | •     | Implemented,<br>rectified after<br>observation | DEVB TC(W) No.<br>8/2010, Enhanced<br>Specification for  |
| S8.5      | Appropriate measures to reduce windblown litter and dust<br>transportation of waste by either covering trucks or by<br>transporting wastes in enclosed containers.   | All area/ During construction                         | Contractor(s)  |     | •              |       | Implemented,<br>reminder issued                | Site Cleanliness and<br>Tidiness.  |
| S8.5      | A waste management plan (WMP) as stated in the " <i>ETWB TC(W) No.</i> 19/2005, <i>Environmental Management on Construction Sites</i> " for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established and implemented during the construction phase as part of the Environmental Management Plan (EMP). The Contractor will be required to prepare the EMP and submits it to the Architect/ Engineer under the Contract for approval prior to implementation. | All area/ During construction                         | Contractor(s)  |     | ~              |       | Implemented                                    |  |
| S8.5      | Separation of chemical wastes for special handling and<br>appropriate treatment at the Chemical Waste Treatment<br>Centre at Tsing Yi.   | All area/ During construction                         | Contractor(s)  |     | ~              |       | Implemented,<br>reminder issued                | Chapters 2 & 3<br>Code of Practice on<br>the Packaging,<br>Labelling & Storage<br>of Chemical Wastes<br>published under<br>the Waste Disposal<br>Ordinance (Cap<br>354),<br>Section 35 |



| EIA       | Recommended Environmental Protection Measures/  | Objectives of the<br>recommended measures &            | Implementation | Imp | lement<br>Stage | ation | Implementation                                     | Relevant   |
|-----------|---|--|----------------|-----|-----------------|-------|--|--|
| Reference | Mitigation Measures   | main concerns to address                               | Agent          | D   | C               | 0     | Status   | Legislation &<br>Guidelines  |
| S8.5      | Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.  | Land site/ During<br>construction                      | Contractor(s)  |     | •               |       | Implemented,<br>reminder issued                    | Waste Disposal<br>Ordinance (Cap<br>354)   |
| S8.5      | A recording system for the amount of wastes generated/<br>recycled and disposal sites. The trip- ticket system will be<br>included as one of the contractual requirements and<br>implemented by the contractor(s).      | Land site/ During<br>construction                      | Contractor(s)  |     | •               |       | Implemented  | DEVB TC(W) No.<br>6/2010,<br>Trip Ticket System<br>for Disposal of                                     |
| S8.5      | Prior to disposal of construction waste, wood, steel and<br>other metals will be separated to the extent practical, for<br>re-use and/or recycling to reduce the quantity of waste to<br>be disposed of to landfill.    | All areas/ During<br>construction                      | Contractor(s)  |     | <b>√</b>        |       | Implemented  | Construction &<br>Demolition<br>Materials  |
| S8.5      | Segregation and storage of different types of waste in<br>different containers, skips or stockpiles to enhance reuse or<br>recycling of material and their proper disposal.   | Land site/ During<br>construction/ During<br>operation | Contractor(s)  |     | ~               |       | Implemented,<br>reminder issued                    | WBTC 32/92, The<br>Use of Tropical<br>Hard Wood on<br>Construction Site                                |
| S8.5      | Use of reusable non-timber formwork to reduce the amount of C&D materials.  | All areas/ During<br>construction                      | Contractor(s)  |     | -               |       | Implemented  | Construction Site  |
| S8.5      | Encourage collection of aluminium cans and waste paper<br>by individual collectors during construction with separate<br>labelled bins provided to segregate these wastes from<br>other general refuse by the workforce. | Land site/ During<br>construction                      | Contractor(s)  |     | •               |       | Implemented  | ETWB TCW No.<br>33/2002,<br>Management of<br>Construction and<br>Demolition Material<br>Including Rock |
| S8.5      | Any unused chemicals and those with remaining functional capacity will be recycled as far as possible.  | Land site/ During<br>construction                      | Contractor(s)  |     | ~               |       | N/A  | -  |
| S8.5      | Proper storage and site practices to reduce the potential for damage or contamination of construction materials.  | All areas/ During<br>construction                      | Contractor(s)  |     | •               |       | Implemented,<br>reminder and<br>observation issued | -  |
| S8.5      | Plan and stock construction materials carefully to reduce<br>amount of waste generated and avoid unnecessary<br>generation of waste.  | All areas/ During construction                         | Contractor(s)  |     | ~               |       | Implemented  | -  |



| EIA       | Recommended Environmental Protection Measures/   | Objectives of the recommended measures &      | Implementation     | Imp | lementa<br>Stage | ation | Implementation | Relevant  |
|-----------|--|---|--------------------|-----|------------------|-------|----------------|---|
| Reference | Mitigation Measures  | main concerns to address                      | Agent              | D   | C                | 0     | Status         | Legislation &<br>Guidelines   |
| S8.5      | A Sediment Quality Report (SQR) for sampling and<br>chemical testing of the sediment will be prepared and<br>submitted to the EPD for approval. The approved detailed<br>sampling and chemical testing will be carried out prior to<br>the commencement of the dredging activities to confirm<br>the sediment disposal method. | Marine works/ During<br>construction          | Contractor(s)      |     | •                |       | N/A            | ETWB TC(W) No.<br>34/2002<br>and Dumping at<br>Sea Ordinance<br>(DASO)  |
| S8.5      | The management of dredged/ excavated sediment management requirement from <i>ETWB TC(W) No. 34/2002</i> will be incorporated in the Specification of the Contract Documents.   | Marine works/ During<br>construction          | WSD/ Contractor(s) |     | •                |       | Implemented    |   |
| S8.5      | The contractor will open a billing account with EPD in<br>accordance with the Waste Disposal (Charges for Disposal<br>of Construction Waste) Regulation for the payment of<br>disposal charges.  | Contract mobilisation/<br>During construction | Contractor(s)      |     | ~                |       | Implemented    | Cap 354N Waste<br>Disposal (Charges<br>for Disposal of<br>Construction<br>Waste) Regulation                     |
| S8.5      | A trip-ticket system will be established in accordance with DEVB TC(W) No. 6/2010 to monitor the reuse of surplus excavated materials off-site and disposal of construction waste and general refuse at transfer facilities/ landfills, and to control fly-tipping.  | Contract mobilisation/<br>During construction | Contractor(s)      |     | ~                |       | Implemented    | DEVB TC(W) No.<br>6/2010,<br>Trip Ticket System<br>for Disposal of<br>Construction &<br>Demolition<br>Materials |
| S8.5      | The project proponent will also conduct regular inspection<br>of the waste management measures implemented on site<br>as described in the Waste Management Plan.   | All area/ During construction                 | IEC                |     | •                |       | Implemented    | ETWB TC(W) No.<br>19/2005,<br>Environmental<br>Management on<br>Construction Sites                              |
| S8.5      | A recording system (similar to summary table as shown in<br>Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No.<br>19/2005) for the amount of waste generated, recycled and<br>disposed of (including the disposal sites) will be<br>established during the construction phase.  | All area/ During construction                 | Contractor(s)      |     | ~                |       | Implemented    | Annex 5 and Annex<br>6 of Appendix G of<br>ETWB TC(W) No.<br>19/2005  |
| S8.5      | Inert C&D materials (public fill) will be reused within the Project as far as practicable.   | All area/ During construction                 | Contractor(s)      |     | 1                |       | Implemented    | -   |



| EIA       | Recommended Environmental Protection Measures/  | Objectives of the   | Implementation     | Imp | lement<br>Stage |          | Implementation                                 | Relevant   |
|-----------|---|---|--------------------|-----|-----------------|----------|--|--|
| Reference |   | recommended measures &<br>main concerns to address            | Agent              | D   | C               | 0        | Status   | Legislation &<br>Guidelines  |
| S8.5      | stored in different containers or skips to facilitate reuse or recycling of materials and their proper disposal.  | All area/ During construction                                 |                    |     | •               |          | Implemented,<br>rectified after<br>reminder    | -  |
| S8.5      | Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.  | All area/ During construction                                 | Contractor(s)      |     | ~               |          | Implemented                                    | -  |
| S8.5      | To reduce the potential dust and water quality impacts of<br>site formation works, C&D materials will be wetted as<br>quickly as possible to the extent practice after filling.   | All area/ During construction                                 | Contractor(s)      |     | •               |          | Implemented                                    | Air Pollution<br>Control<br>(Construction Dust)<br>Regulation (Cap<br>311R); WPCO (Cap<br>358) |
| S8.5      | Open stockpiles of excavated/ fill materials or construction<br>wastes on-site should be covered with tarpaulin or similar<br>fabric.   | Land site/ During<br>Construction, particularly dry<br>season | Contractor(s)      |     | •               |          | Implemented,<br>rectified after<br>observation | Air Pollution<br>Control<br>(Construction Dust)<br>Regulation (Cap<br>311R)                    |
| S8.5      | Chemical waste container shall be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.   | All area/ During<br>construction/ During<br>operation         | Contractor(s)/ WSD |     | •               | •        | Implemented,<br>reminder issued                | Waste Disposal<br>(Chemical Waste)<br>(General)  |
| S8.5      | Chemical waste container shall have a capacity of less than 450 L unless the specifications have been approved by the EPD.  | All area/ During<br>construction/ During<br>operation         | Contractor(s)/ WSD |     | -               | •        | Implemented                                    | Regulation; Code of<br>Practice on the<br>Packaging,   |
| S8.5      | A label in English and Chinese shall be displayed on the<br>chemical container in accordance with instructions<br>prescribed in Schedule 2 of the Regulations.  | All area/ During<br>construction/ During<br>operation         | Contractor(s)/ WSD |     | •               | <b>√</b> | Implemented                                    | Handling and<br>Storage of Chemical<br>Wastes  |
| S8.5      | Storage areas for chemical waste shall be enclosed on at least 3 sides.   | All area/ During<br>construction/ During<br>operation         | Contractor(s)/ WSD |     | ~               | ✓        | Implemented                                    |  |
| S8.5      | Storage areas for chemical waste shall have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest. | All area/ During<br>construction/ During<br>operation         | Contractor(s)/ WSD |     | •               |          | Implemented                                    |  |
| S8.5      | Storage areas for chemical waste shall have adequate ventilation.   | All area/ During<br>construction/ During<br>operation         | Contractor(s)/ WSD |     | ~               | ✓        | Implemented                                    |  |

12 The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



| EIA       | Recommended Environmental Protection Measures/  | Objectives of the recommended measures &              | Implementation        | Imp | lement<br>Stage | ation | Implementation                                      | Relevant<br>Legislation &  |
|-----------|---|---|-----------------------|-----|-----------------|-------|---|--|
| Reference | Mitigation Measures   | main concerns to address                              | Agent                 | D   | С               | 0     | Status  | Guidelines   |
| S8.5      | Storage areas for chemical waste shall be covered to<br>prevent rainfall entering (water collected within the bund<br>must be tested and disposed of as chemical waste, if<br>necessary).   | All area/ During<br>construction/ During<br>operation | Contractor(s)/ WSD    |     | •               | •     | Implemented   |  |
| S8.5      | Storage areas for chemical waste shall be arranged so that incompatible materials are appropriately separated.  | All area/ During<br>construction/ During<br>operation | Contractor(s)/<br>WSD |     | ~               | •     | Implemented   |  |
| S8.5      | General refuse will be stored in enclosed bins or<br>compaction units separately from construction and<br>chemical wastes.  | All area/ During<br>construction/ During<br>operation | Contractor(s)/<br>WSD |     | 1               | •     | Implemented,<br>reminder and<br>observation issued. |  |
| S8.5      | Adequate number of waste containers will be provided to avoid over-spillage of waste.   | All area/ During<br>construction/ During<br>operation | Contractor(s)/<br>WSD |     | •               | •     | Implemented   | DEVB TC(W) No.<br>8/2010<br>Enhanced<br>Specification for<br>Site Cleanliness and<br>Tidiness. |
| S8.5      | A reputable waste collector will be employed by the<br>Contractor to remove general refuse from the site,<br>separately from construction and chemical wastes, on a<br>daily basis to minimise odour, pest and litter impacts.  | All area/ During<br>construction/ During<br>operation | Contractor(s)/<br>WSD |     | ~               | •     | Implemented   | -  |
| S8.5      | Recycling bins will be provided at strategic locations within<br>the Site to facilitate recovery of recyclable materials<br>(including aluminium can, wastepaper, glass bottles and<br>plastic bottles) from the Site. Materials recovered will be<br>sold for recycling. | All area/ During<br>construction/ During<br>operation | Contractor(s)/<br>WSD |     | ~               | •     | Implemented   | -  |
| S8.5      | To avoid any odour and litter impact, accurate number of portable toilets will be provided for workers on-site.   | All area/ During construction                         | Contractor(s)         |     | ~               |       | Implemented   | -  |
| S8.5      | The burning of refuse on construction sites is prohibited by law.   | All area/ During construction                         | Contractor(s)         |     | •               |       | Implemented   | Air Pollution<br>Control Ordinance<br>(Cap 311)  |
| S8.7      | To facilitate monitoring and control over the contractors' performance on waste management, a waste inspection and audit programme will be implemented throughout the construction phase.   | All facilities/ During<br>construction                | ET/ IEC               |     | •               |       | Implemented   | -  |

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



| EIA              | Recommended Environmental Protection Measures/   | Objectives of the recommended measures &                                       | Implementation | Imp | lement<br>Stage | ation | Implementation | Relevant<br>Legislation & |
|------------------|--|--|----------------|-----|-----------------|-------|----------------|---------------------------|
| Reference        | Mitigation Measures  | main concerns to address   | Agent          | D   | C               | 0     | Status         | Guidelines                |
| Ecology          |  |  |                |     |                 | 1     |                |                           |
| S9.7             | For slope mitigation works within the Clear Water Bay<br>Country Park, to avoid tree felling and damages to trees,<br>the exact locations of the flexible barrier foundation plates,<br>soil nails and rock dowels can be adjusted during detailed<br>design, and a setback distance from existing trees is<br>recommended to be maintained as far as practical. A<br>detailed specification describing the exact locations of the<br>flexible barrier foundation plates, soil nails and rock<br>dowels will be prepared to illustrate how the setback<br>distance from existing trees would be implemented for<br>tree avoidance. | Slope mitigation works area/<br>During detailed design/<br>During construction | Contractor(s)  | ✓   | •               |       | N/A            | -                         |
| S9.7             | Pruning of tree canopies along the alignment of the flexible barriers shall be limited to a minimum.   | Slope mitigation works area/<br>During construction                            | Contractor(s)  |     | ~               |       | N/A            |                           |
| S9.7             | The alignment of flexible barriers shall be optimized to preserve all species of conservation interest and minimize the impact to the existing vegetation as far as practicable. All individuals of <i>Marsdenia lachnostoma</i> within the slope mitigation areas shall be retained <i>in- situ</i> , by positioning the alignment of flexible barrier at a minimum 1.5m in a radius away from these individuals.   | Slope mitigation works area/<br>During detailed design/<br>During construction | Contractor(s)  | *   | ✓<br>           |       | N/A            | -                         |
| S9.7 and<br>9.10 | At the detailed design stage prior to the commencement of<br>the slope mitigation works, a vegetation survey shall be<br>carried out at the slope mitigation areas within the Clear<br>Water Bay Country Park to assess the condition and<br>identify the location of each individual of <i>Marsdenia</i><br><i>lachnostoma</i> and other flora species of conservation<br>interest that may be directly affected by the construction<br>works.  | Slope mitigation works area/<br>During detailed design/<br>During construction | Contractor(s)  | *   |                 |       | Implemented    | -                         |
| \$9.7            | Temporary fencing will be installed to fence off the concerned species either in groups of individually within the works area and in the close proximity to prevent from being damaged and disturbed during construction. A sign identifying the site shall be attached to the fence and flagging tape shall be attached to the individuals to visualize their locations.  | Slope mitigation works area/<br>During construction                            | Contractor(s)  |     | •               |       | N/A            | -                         |



| EIA               | Recommended Environmental Protection Measures/<br>Mitigation Measures  | Objectives of the<br>recommended measures &<br>main concerns to address | Implementation                               | Implementation<br>Stage |          |   | Implementation | Relevant<br>Legislation & |
|-------------------|--|---|--|-------------------------|----------|---|----------------|---------------------------|
| Reference         |  |   | Agent  | D                       | С        | 0 | Status         | Guidelines                |
| S9.7 and<br>S9.10 | A specification for fencing and demarcating individuals of <i>Marsdenai lachnostoma</i> (or other flora species of conservation interest, if found) adjacent to the proposed alignment of the flexible barriers will be prepared to protect the species.   | Slope mitigation works area/<br>During construction                     | Contractor(s)                                |                         | •        |   | N/A            | -                         |
| S9.7              | Induction training shall also be provided to all site<br>personnel in order to brief them on this flora of<br>conservation interest including the locations and their<br>importance.   | Slope mitigation works area/<br>During construction                     | Contractor(s)                                |                         | <b>√</b> |   | N/A            | -                         |
| S9.7              | The resident site supervisory staff will closely monitor the conditions of concerned individuals during construction of flexible barriers in the close proximity.  | Slope mitigation works area/<br>During construction                     | Contractor(s)                                |                         | •        |   | N/A            | -                         |
| S9.7              | Erect fences along the boundary of the works area before<br>the commencement of works to prevent vehicle<br>movements and encroachment of personnel onto adjacent<br>areas.  | All area/ During construction   | Contractor(s)                                |                         | •        |   | Implemented    | -                         |
| S9.7              | Regularly check the work site boundaries to ensure that<br>they are not breached, and that damage does not occur to<br>surrounding areas.  | All area/ During construction   | Contractor(s)/<br>Environmental<br>Team (ET) |                         | •        |   | Implemented.   | -                         |
| S9.7              | Avoid any damage and disturbance, particularly those<br>caused by filling and illegal dumping, to the surrounding<br>habitats through proper management of waste disposal.   | All area/ During construction   | Contractor(s)                                |                         | ~        |   | Implemented    | -                         |
| S9.7              | Reinstate temporarily affected areas, particularly the<br>habitats of plantation and shrubland-grassland<br>immediately after completion of construction works,<br>through on-site tree/shrub planting. The tree/shrub<br>species will be chosen with reference to those in the<br>surrounding area. | All area/ During construction   | Contractor(s)                                |                         | ~        |   | N/A            | -                         |
| S9.7              | Affected habitats within the Clear Water Bay Country Bay<br>shall be reinstated by hydro-seeding and planting of<br>climbers and native shrub seedlings where practical upon<br>completion of the slope mitigation works.  | All area/ During construction   | Contractor(s)                                |                         | •        |   | N/A            | -                         |



| EIA                | Recommended Environmental Protection Measures/<br>Mitigation Measures  | Objectives of the recommended measures &                               | Implementation     | Implementation<br>Stage |          |   | Implementation | Relevant<br>Legislation &                      |
|--------------------|--|--|--------------------|-------------------------|----------|---|----------------|--|
| Reference          |  | main concerns to address   | Agent              | D                       | C        | 0 | Status         | Guidelines                                     |
|                    | Landscape & Visual   |  |                    |                         |          |   | •              |  |
| S11.10 &<br>11.11  | The construction area and area allowed for temporary structures, such as the contractor's office, will be minimized to a practical minimum. (MM1)  | All area/ Detailed design/<br>During construction/ During<br>operation | WSD/ Contractor(s) | ✓                       | <b>√</b> | ~ | Implemented    | -  |
| S11.10 &<br>11.11  | At the detailed design stage, the design team will seek to<br>minimize the landscape footprint of the Project and above<br>ground facilities, while satisfying all other requirements.<br>(MM2)  | All area/ Detailed design/<br>During construction/ During<br>operation | WSD/ Contractor(s) | •                       | •        | • | Implemented    | -  |
| S11.10 &<br>11.11  | Design principles will be adopted to take into account the<br>surrounding area, particularly Clear Water Bay Country<br>Park behind and the nearby waterfront, with due<br>consideration given to:<br>- green roofs where practical (i.e. without equipment on<br>the roof);<br>- roadside planting;<br>- aesthetic treatment of all structures;<br>- vertical greening;<br>- screen planting along application site; and<br>- landscape enhancement with amenity planting where<br>practical including planting along the edge (site<br>boundary) fence with native shrubs where feasible, to<br>reduce their visual impact and blend them into the<br>surrounding landscape. (MM3) | All area/ Detailed design/<br>During construction/ During<br>operation | WSD/ Contractor(s) | ~                       |          | ~ | Implemented    | -  |
| S11.10 &<br>11.11  | All trees within the Project Site or the potential slope<br>mitigation works area will be carefully protected during<br>construction according to DEVB TCW No. 10/2013 – Tree<br>Preservation (MM4)  | All area/ Detailed design/<br>During construction/ During<br>operation |                    | ~                       | <b>√</b> | - | Implemented    | ETWB TCW No.<br>3/2006 -<br>Tree Preservation. |
| \$11.10 &<br>11.11 | No tree within the Country Park will be felled. Trees within<br>the Site unavoidably affected by the works will be<br>transplanted where necessary and practical. For trees that<br>need to be felled, compensatory planting will be provided<br>to the satisfaction of relevant Government departments.<br>A compensatory tree planting proposal including locations<br>of tree compensation will be submitted to seek relevant<br>government department's approval, in accordance with<br>DEVB TC(W) No. 10/2013. (MM5)  | All area/ Detailed design/<br>During construction/ During<br>operation | WSD/ Contractor(s) | •                       | -        | - | Implemented    | DEVB TC(W) No.<br>10/2013                      |

Contract No. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant Annual EM&A Review Report



| EIA<br>Reference | Recommended Environmental Protection Measures/<br>Mitigation Measures   | Objectives of the<br>recommended measures &<br>main concerns to address | Implementation     | Implementation<br>Stage |   |   | Implementation | Relevant<br>Legislation & |
|------------------|---|---|--------------------|-------------------------|---|---|----------------|---------------------------|
|                  |   |   | Agent              | D                       | С | 0 | Status         | Guidelines                |
| S11.10 &         | Any slope mitigation works necessary to address natural   | All area/ Detailed design/  | WSD/               | ✓                       | ✓ | ✓ | N/A            |                           |
| 11.11            | terrain hazards, will be minimized to minimize any  | During construction/ During   | Contractor(s)      |                         |   |   |                |                           |
|                  | potential environmental impact to the Country Park e.g.   | operation   |                    |                         |   |   |                |                           |
|                  | soil nailing and rock stabilization will aim to avoid existing  |   |                    |                         |   |   |                |                           |
|                  | trees e.g. should any restoration of vegetation be  |   |                    |                         |   |   |                |                           |
|                  | necessary, the best planting matrix with native species will  |   |                    |                         |   |   |                |                           |
|                  | be established, with the aim of resembling the existing   |   |                    |                         |   |   |                |                           |
|                  | vegetation. (MM6)   |   |                    |                         |   |   |                |                           |
| S11.10 &         | Dredging works for the installation of intake structures  | ,                                 | WSD/ Contractor(s) | •                       | v | v | Implemented    |                           |
| 11.11            | and outfall diffusers should be minimized to avoid or   | During construction/ During   |                    |                         |   |   |                |                           |
|                  | reduce any potential environmental impacts to as low as   | operation   |                    |                         |   |   |                |                           |
|                  | reasonably practicable (ALARP). The intake and outfall structures (e.g. intake openings and diffuser heads) will be |   |                    |                         |   |   |                |                           |
|                  | prefabricated and transferred to site for installation.   |   |                    |                         |   |   |                |                           |
|                  | (MM7)   |   |                    |                         |   |   |                |                           |
| S11.10 &         | All night-time lighting will be reduced to a practical  | All area/ Detailed design/  | WSD/ Contractor(s) | ~                       | ✓ | ✓ | Implemented    |                           |
| 11.10 a          | minimum both in terms of number of level and will be  | During construction/ During   |                    |                         |   |   | implementeu    |                           |
| 11.11            | hooded and directional. (MM8) units and lux level and will  | operation   |                    |                         |   |   |                | -                         |
|                  | be hooded and directional. (MM8)  | - <b>F</b>  |                    |                         |   |   |                |                           |
|                  |   |   |                    |                         |   |   |                |                           |



| EIA       | Recommended Environmental Protection Measures/<br>Mitigation Measures  | Objectives of the<br>recommended measures &<br>main concerns to address | Implementation | Imp | Implementation<br>Stage |   | Implementation | Relevant Legislation |
|-----------|--|---|----------------|-----|-------------------------|---|----------------|----------------------|
| Reference |  |   | Agent          | D   | C                       | 0 | Status         | & Guidelines         |
|           | Landfill Gas Hazard  |   |                |     |                         |   |                |                      |
| S12.7     | During all works, safety procedures should be<br>implemented to minimise the risks of fires and explosions,<br>asphyxiation of workers and toxicity effects resulting from<br>contact with contaminated soil and groundwater.  | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | •   | •                       | • | Implemented    | -                    |
| S12.7     | During trenching and excavation as well as creation of<br>confined spaces at near to or below ground level,<br>precautions should be clearly laid down and rigidly Gas<br>detection equipment and appropriate breathing apparatus<br>should be available and used when entering confined<br>spaces or trenches deeper than 1 metre.  | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | •   | ~                       | ~ | Implemented    | -                    |
| S12.7     | The Contractor should make the workers are aware of<br>potential hazards of working in confined spaces (any<br>chamber, manhole or culvert which is large enough to<br>permit access to personnel). Such work in confined spaces<br>is controlled by the Factories and Industrial Undertakings<br>(Confined Spaces) Regulations of the Factories and<br>Industrial Undertakings Ordinance. Following the Safety<br>Guide to Working in Confined Spaces ensures compliance<br>with the above regulations. | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | ~   | ~                       | ~ | Implemented    | -                    |
| S12.7     | Safety officers, specifically trained with regard to landfill<br>gas and leachate related hazards and the appropriate<br>actions to take in adverse circumstances, should be<br>present on the site throughout the works, in particular,<br>when works are undertaken below grade.   | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | ~   | •                       | • | Implemented    | -                    |
| S12.7     | All personnel who work on site and all visitors to the site<br>should be made aware of the possibility of ignition of gas<br>in the vicinity of the works, the possible presence of<br>contaminated water and the need to avoid physical contact<br>with it.   | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | ~   | •                       | • | Implemented    | -                    |
| S12.7     | Monitoring for landfill gas should be undertaken in all<br>excavations, manholes, chambers (particularly during pipe<br>jacking) and any confined spaces through the use of an<br>intrinsically safe portable instrument, appropriately<br>calibrated and capable of measuring the concentrations of<br>methane. carbon dioxide and oxygen.  | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | ~   | ~                       | ~ | Implemented    | -                    |



| EIA       | Recommended Environmental Protection Measures/<br>Mitigation Measures   | Objectives of the<br>recommended measures &<br>main concerns to address | Implementation | Imp | nplementation<br>Stage |   | Implementation | Relevant Legislation |
|-----------|---|---|----------------|-----|------------------------|---|----------------|----------------------|
| Reference |   |   | Agent          | D   | C                      | 0 | Status         | & Guidelines         |
| S12.7     | Monitoring frequency and areas to be monitored should be<br>specified prior to commencement of groundwork, either<br>by the Safety Officer, or by an appropriately qualified<br>person. All measurements should be recorded and<br>documented.  | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | ~   | ~                      | • | Implemented    | -                    |
| S12.7     | Proceed drilling with adequate care and precautions against the potential hazards which may be encountered.   | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | •   | •                      | • | Implemented    | -                    |
| S12.7     | Prior to the commencement of the site works, the drilling<br>contractor should devise a 'method-of- working' statement<br>covering all normal and emergency procedures (including<br>but not limited to number of operatives, experience and<br>special skills of operatives, normal method of operations,<br>emergency procedures, supervisors responsibilities,<br>storage and use of safety equipment, safety procedures<br>and signs, barriers and guarding). The site supervisor and<br>all operatives must be familiar with this statement. | All area/ During<br>construction/ During<br>operation                   | Contractor(s)  | ~   | •                      | ~ | Implemented    | -                    |
| S12.7     | Where below ground service entries are necessary to the<br>Incoming Switchgear Room, 132 kV Substation and<br>Chlorine Store (I) and (II), the entry point should be sealed<br>to prevent gas entry. In addition, any below grade cable<br>trenches entering the Incoming Switchgear Room and 132<br>kV Substation can become the pathway for landfill gas and<br>hence grilled metal covers should be used.  | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | •   | •                      | ~ | N/A            | -                    |
| S12.7     | It is recommended regular landfill gas monitoring should<br>be carried out at the Incoming Switchgear Room, 132 kV<br>Substation and Chlorine Store (I) and (II). The monitoring<br>frequency will be monthly for the first year of operation. If<br>the monitoring results show no sign of landfill gas<br>migration, reduce the monitoring frequency to once every<br>six months.   | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | •   | •                      | ~ | N/A            | -                    |
| S12.7     | The manholes and utility pits within the Project Site and<br>along the fresh water mains. Each manhole/ utility pit<br>should be monitored with two measurements (at mid<br>depth and base). Each measurement should be monitored<br>for a minimum of 10 minutes. A steady reading and peak<br>reading should be recorded at each manhole/ utility pit  | All area/ Detailed design/<br>During construction/ During<br>operation  | Contractor(s)  | •   | •                      | • | Implemented    | -                    |




| EIA<br>Reference | Recommended Environmental Protection Measures/   | Objectives of the<br>recommended measures &<br>main concerns to address | Implementation | Imp | lement<br>Stage |   | Implementation<br>Status | Relevant Legislation<br>& Guidelines |
|------------------|--|---|----------------|-----|-----------------|---|--------------------------|--------------------------------------|
|                  | ence Mitigation Measures   |   | Agent          | D   | C               | 0 |                          |                                      |
|                  | and for each measurement. The need for venting the manhole/ utility pit and further monitoring will be reviewed after the initial monitoring.  |   |                |     |                 |   |                          |                                      |
| S12.7            | All construction, operation and maintenance personne<br>working on-site as well as visitors should be made award<br>of the hazards of landfill gas and its possible presence on<br>site. This should be achieved through a combination o<br>posting warning signs in prominent places and also by<br>access to detailed information on landfill gas hazards and<br>the designs and procedural means by which these hazards<br>are being minimized on-site. | During construction/ During<br>operation                                | Contractor(s)  | ~   | ~               | ~ | Implemented              | -                                    |





## Appendix D


# Water Quality Graphical Presentation


The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.














































## Appendix E

# Site Inspection Proforma

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



| Table E1Site Inspection Observation Record |  |   |  |  |  |  |  |  |
|--|--|---|--|--|--|--|--|--|
| Date                                       | <b>Environmental Observations</b>  | Follow-up Status  |  |  |  |  |  |  |
| April 2021                                 | · · ·  |   |  |  |  |  |  |  |
| 07 April 2021                              |  |   |  |  |  |  |  |  |
| 13 April 2021                              | No major observation was reported on the   | Nil   |  |  |  |  |  |  |
| 20 April 2021                              | respective day.  | INII  |  |  |  |  |  |  |
| 30 April 2021                              |  |   |  |  |  |  |  |  |
| May 2021                                   |  |   |  |  |  |  |  |  |
| 04 May 2021                                | No major observation was reported on the   | Nil   |  |  |  |  |  |  |
| 12 May 2021                                | respective day.  | INII  |  |  |  |  |  |  |
| 18 May 2021                                | <ol> <li>Chemical waste container was observed in the<br/>general waste collection area at Combined<br/>Shaft Area (near to seafront)</li> </ol>   | <ol> <li>Chemical drum was<br/>sorted out from the<br/>waste skip.</li> </ol>   |  |  |  |  |  |  |
| 25 May 2021                                | <ol> <li>Chemicals were not placed inside a drip tray<br/>at drainage channel near to No. 2 water<br/>treatment tank.</li> </ol>   | 1. Drip tray was provided.  |  |  |  |  |  |  |
| 31 May 2021                                | No major observation was reported on the respective day.   | Nil   |  |  |  |  |  |  |
| June 2021                                  |  |   |  |  |  |  |  |  |
| 08 June 2021                               | No major observation was reported on the   | Nil   |  |  |  |  |  |  |
| 15 June 2021                               | respective day.  | 1411  |  |  |  |  |  |  |
| 22 June 2021                               | <ol> <li>Overflow of trapped concrete water at sump<br/>pit near to worker resting area was observed.<br/>More stringent mitigation measure should be<br/>implemented to prevent the wastewater<br/>discharge into the open channel. The<br/>Contractor was reminded to consider capacity<br/>of sump pit especially at the area of concrete<br/>washing.</li> </ol> | <ol> <li>Soak/ sump pit<br/>excavated to expand<br/>and sandbag were<br/>provided to enhance<br/>desilting capability.</li> </ol> |  |  |  |  |  |  |
| 30 June 2021                               | No major observation was reported on the respective day.   | Nil   |  |  |  |  |  |  |
| July 2021                                  |  |   |  |  |  |  |  |  |
| 06 July 2021                               |  |   |  |  |  |  |  |  |
| 13 July 2021                               | <ul> <li>No major observation was reported on the respective day.</li> </ul>   | Nil   |  |  |  |  |  |  |
| 20 July 2021                               |  |   |  |  |  |  |  |  |



| Date              | <b>Environmental Observations</b>  | Follow-up Status   |  |  |
|-------------------|--|--|--|--|
| 30 July 2021      | <ol> <li>Oil stain/ spillage was observed on multiple<br/>areas of sea surface around Intake Shaft Area.<br/>The Main Contractor was reminded to take<br/>remediate actions immediately.</li> </ol>  | <ol> <li>Oil stains cleaned up<br/>with absorbent.</li> </ol>  |  |  |
| August 2021       |  |  |  |  |
| 03 August 2021    | 1. Chemicals were not placed inside a drip tray at Product Water Storage Area.   | 1. Drip tray provided.   |  |  |
| 10 August 2021    | No major observation was reported on the   | Nil  |  |  |
| 17 August 2021    | respective day.  | 1111   |  |  |
| 24 August 2021    | 1. Gillies were observed not protected by sandbags and geotextile at Wan Po Road.  | <ol> <li>Road gullies of concern<br/>were covered with<br/>tarpaulin sheet to avoid<br/>soil from dropping in<br/>and silty runoff from<br/>flowing in.</li> </ol>   |  |  |
| 31 August 2021    | 1. Overflowing of concrete washing wastewater<br>was observed at Concrete Washing Area. The<br>Main Contractor was reminded to increase the<br>wastewater holding capacity and add the<br>earth bunds/ sandbags at the exit to prevent<br>intreated water overflowing from the<br>construction site.   | <ol> <li>Sandbags bunds<br/>provided to desilt the<br/>wastewater before<br/>darning to the perimeter<br/>drain.</li> </ol>  |  |  |
| September 2021    |  |  |  |  |
| 07 September 2021 | 1. Trapped general wastes materials were<br>observed in the drainage open channel near to<br>Reverse Osmosis Area. The Main Contractor<br>was reminded to remove the trapped<br>materials to allow efficient drainage.   | 1. Trapped materials was removed.  |  |  |
| 13 September 2021 | <ol> <li>Chemical wastes were observed along the<br/>general waste sorting area at ActiDAFF Area.<br/>The Main Contractor was reminded that<br/>chemical wastes should be stored in chemical<br/>waste storage container and separately from<br/>the general wastes.</li> <li>General wastes were observed on the sea<br/>surface next to the marine barge at Outfall<br/>Shaft. The Main Contractor was reminded that<br/>all general wastes should be stored in wastes<br/>skips (observation).</li> </ol> | <ol> <li>Waste removed and<br/>separated in proper<br/>storage area (i.e.:<br/>chemical removed into<br/>chemical waste storage<br/>container)</li> <li>Waste was removed.</li> <li>Wastes in channel were<br/>removed.</li> <li>Chemical removed into<br/>proper storage area.</li> </ol> |  |  |

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



| Date              | <b>Environmental Observations</b>  | Follow-up Status   |
|-------------------|--|--|
|                   | <ol> <li>General wastes were found in the open cannel.<br/>These materials should be removed to allow<br/>efficient drainage (Between ActiDAFF and<br/>Reverses Osmosis Area)</li> <li>Chemicals were found not stored in drip tray<br/>at the derrick barge at Intake Shaft Area</li> </ol>   |  |
| 21 September 2021 | No major observation was reported on the respective day.   | Nil  |
| 28 September 2021 | 1. Chemicals were found not stored in drip trays at barge at Intake Shaft Area.  | <ol> <li>Chemicals were stored<br/>in suitable storage<br/>area.</li> </ol>  |
| October 2021      |  |  |
| 06 October 2021   | No major observation was reported on the respective day.   | Nil  |
| 15 October 2021   | <ol> <li>The Main Contractor was reminded to add<br/>sandbags/earth bunds at the exit of Concrete<br/>Washing Area to ensure no effluent should be<br/>discharged from the construction site without<br/>treatment (Concrete Washing Area)</li> <li>Chemical container was observed at general<br/>waste storage area (Combined Shaft Area)</li> </ol> | <ol> <li>Sandbags were added.</li> <li>Chemical waste stored<br/>on suitable area for<br/>proper disposal.</li> </ol>  |
| 19 October 2021   | No major observation was reported on the respective day.   | Nil  |
| 29 October 2021   | <ol> <li>Proper storage for chemicals and chemical<br/>waste shall be provided (i.e., drip tray) at<br/>Combined Shaft Area.</li> </ol>  | 1. Drip tray was provided.   |
| November 2021     |  |  |
| 02 November 2021  | No major observation was reported on the respective day.   | Nil  |
| 09 November 2021  | 1. A drum of chemical was observed not placed<br>on a drip tray at Worker Resting Area near to<br>PWST Area  | 1. Chemical was stored in suitable area.   |
| 16 November 2021  | No major observation was reported on the respective day.   | Nil  |
| 26 November 2021  | <ol> <li>Chemicals were observed not placed on a drip<br/>tray at Worker Area, Reverse Osmosis Area,<br/>and Steel Bar Area.</li> </ol>  | <ol> <li>Chemical were arranged<br/>to store into a proper<br/>storage area asap. After<br/>that there is no chemical<br/>to be found on the<br/>workplace.</li> </ol> |



| Percenter 20211. Chemicals were not placed on a drip tray and<br>cap added at Central Chiller Plant Building<br>metal storage area, between Reverse<br>Osmosis/ActiDAFF Area and Administration<br>Building1. Removed the chemical<br>to proper storage area as<br>soon as possible.07 December 20211. Chemicals were not placed on a drip tray at<br>metal storage area, near to the area between<br>Combined Shaft Area/ Seafront Area, near to<br>VTEC Area.1. Chemicals removed to<br>proper storage area.22 December 2021No major observation was reported on the<br>respective day.Nil31 December 2022No major observation was reported on the<br>inspectior on 18 January 2022 that there is a<br>new sources of underground scepage marine<br>water in the outfall shaft caisson that was not<br>by-pass through an uncontaminated isolation<br>system. The main contractor was urged to<br>take immediate remediate action to ensure<br>the seepage marine water should be<br>contained in an isolation system before by-<br>pass through a silt curtain1. Chemical moved to<br>proper storage area.26 January 2022No major observation was reported on the<br>chemical containers should be flaced in drip<br>tray (VTEC Area, Product water Storage Area<br>and Reverse Osmosis Area) & Chemical waste<br>should be stored in an appropriate chemical<br>waste container at reverse osmosis area1. Chemical moved to<br>proper storage area.26 January 2022No major observation was reported on the<br>chemical container should be flaced in drip<br>tray (VTEC Area, Product water Storage Area<br>and Reverse Osmosis Area) & Chemical waste<br>should be stored in an appropriate chemical<br>waste container at reverse osmosis area1. Chemical moved to<br>proper storage area.26 January 2022 |                  | Annual EM&A Review Report  |  |  |  |  |  |  |  |  |
|---|------------------|--|--|--|--|--|--|--|--|--|
| 30 November 2021     respective day.     Nil       December 2021       07 December 2021     1. Chemicals were not placed on a drip tray and<br>cap added at Central Chiller Plant Building,<br>metal storage area, between Reverse<br>Osmosis/ActiDAFF Area and Administration<br>Building     1. Removed the chemical<br>to proper storage area as<br>soon as possible.       15 December 2021     1. Chemicals were not placed on a drip tray at<br>metal storage area, near to the area between<br>Combined Shaft Area/ Seafront Area, near to<br>VTEC Area.     1. Chemicals removed to<br>proper storage area.       22 December 2021     No major observation was reported on the<br>respective day.     Nil       31 December 2022     No major observation was reported on the<br>respective day.     Nil       11 January 2022     No major observation was reported on the<br>respective day.     Nil       18 January 2022     No major observation was reported on the<br>raspection on 18 January 2022 that there is a<br>new sources of underground seepage marine<br>water in the outfall shaft caisson that was not<br>by-pass through an uncontaminated isolation<br>system. The main contractor was urged to<br>take immediate remediate action to ensure<br>the seepage marine water should be<br>contained in an isolation system before by-<br>pass through a silt curtain     1. Chemical moved to<br>proper storage area.       26 January 2022     No major observation was reported on the<br>respective day.     1. Chemical moved to<br>proper storage area.       31 January 2022     No major observation was reported on the<br>respective day.     Nil   | Date             | <b>Environmental Observations</b>  | Follow-up Status                               |  |  |  |  |  |  |  |
| 07 December 20211. Chemicals were not placed on a drip tray and<br>cap added at Central Chiller Plant Building,<br>metal storage area, between Reverse<br>Osmosis/ActiDAFF Area and Administration1. Removed the chemical<br>to proper storage area as<br>soon as possible.07 December 20211. Chemicals were not placed on a drip tray at<br>metal storage area, near to the area between<br>Combined Shaft Area/ Seafront Area, near to<br>VTEC Area.1. Chemicals removed to<br>proper storage area.22 December 2021No major observation was reported on the<br>respective day.1. Chemicals removed<br>proper storage area.31 December 2021No major observation was reported on the<br>respective day.Nil11 January 2022No major observation was reported on the<br>respective day.1. The seepage water is<br>separated.18 January 20221. It has been observed during the site<br>inspection on 18 January 2022 that there is a<br>new sources of underground seepage marine<br>water in the outfall shaft caisson that was not<br>by-pass through an uncontaminated isolation<br>system. The main contractor was urged to<br>take immediate remediate action to ensure<br>the seepage marine water should be<br>contained in an isolation system before by-<br>pass through a silt curtain1. Chemical moved to<br>proper storage area.26 January 2022No major observation was reported on the<br>respective day.1. Chemical moved to<br>proper storage area.26 January 2022No major observation was reported on the<br>respective day.1. Chemical moved to<br>proper storage area.31 January 2022No major observation was reported on the<br>respective day.1. Chemical moved to<br>proper storage area.31 January 2022No major o   | 30 November 2021 | · · ·  | Nil  |  |  |  |  |  |  |  |
| 07 December 2021cap added at Central Chiller Plant Building,<br>metal storage area, between Reverse<br>Osmosis/ActiDAFF Area and Administrationto proper storage area as<br>soon as possible.15 December 20211. Chemicals were not placed on a drip tray at<br>metal storage area, near to the area between<br>Combined Shaft Area/ Seafront Area, near to<br>VTEC Area.1. Chemicals removed to<br>proper storage area.22 December 2021No major observation was reported on the<br>respective day.1. Chemicals removed to<br>proper storage area.31 December 2021No major observation was reported on the<br>respective day.Nil11 January 2022No major observation was reported on the<br>respective day.1. The seepage water is<br>separated.18 January 20221. It has been observed during the site<br>take inmediate remediate action to ensure<br>the seepage marine<br>water in the outfall shaft caisson that was not<br>by-pass through an uncontaminated isolation<br>system. The main contractor was reminded that all<br>contained in an isolation system before by-<br>pass through a silt curtain1. Chemical moved to<br>proper storage area.26 January 2022No major observation was reported on the<br>respective day.1. The main contractor was reminded that all<br>chemical containers should be placed in drip<br>tray (VTEC Area, Product water Storage Area<br>and Reverse Osmosis Area) & Chemical waste<br>should be stored in an appropriate chemical<br>waste container at reverse osmosis area1. Chemical moved to<br>proper storage area.26 January 2022No major observation was reported on the<br>respective day.1. Chemical moved<br>proper storage area.31 January 2022No major observation was reported on the<br>respective day.  | December 2021    |  |  |  |  |  |  |  |  |  |
| 15 December 2021metal storage area, near to the area between<br>Combined Shaft Area/Seafront Area, near to<br>VTEC Area.proper storage area.22 December 2021No major observation was reported on the<br>respective day.NilJanuary 2022No major observation was reported on the<br>respective day.NilJanuary 2022No major observation was reported on the<br>respective day.Nil11 January 2022No major observation was reported on the<br>respective day.Nil13 January 2022No major observation was reported on the<br>respective day.1.14 January 20221.It has been observed during the site<br>inspection on 18 January 2022 that there is a<br>new sources of underground seepage marine<br>water in the outfall shaft caisson that was not<br>by-pass through an uncontaminated isolation<br>system. The main contractor was urged to<br>take immediate remediate action to ensure<br>the seepage marine water should be<br>contained in an isolation system before by-<br>pass through a silt curtain1.Chemical moved to<br>proper storage area.26 January 20221.The main contractor was reminded that all<br>chemical containers should be placed in drip<br>tray (VTEC Area, Product water Storage Area<br>and Reverse Osmosis Area) & Chemical waste<br>should be stored in an appropriate chemical<br>waste container at reverse osmosis area1.Chemical moved to<br>proper storage area.31 January 2022No major observation was reported on the<br>respective day.Nil26 January 2022No major observation was reported on the<br>respective day.Nil  | 07 December 2021 | cap added at Central Chiller Plant Building,<br>metal storage area, between Reverse<br>Osmosis/ActiDAFF Area and Administration<br>Building  | to proper storage area as<br>soon as possible. |  |  |  |  |  |  |  |
| 31 December 2021No major observation was reported on the<br>respective day.NilJanuary 2022No major observation was reported on the<br>respective day.Nil11 January 20221. It has been observed during the site<br>inspection on 18 January 2022 that there is a<br>new sources of underground seepage marine<br>water in the outfall shaft caisson that was not<br>by-pass through an uncontaminated isolation<br>system. The main contractor was urged to<br>take immediate remediate action to ensure<br>the seepage marine water should be<br>contained in an isolation system before by-<br>pass through a silt curtain1. Chemical moved to<br>proper storage area.26 January 2022No major observation was reported on the<br>  | 15 December 2021 | metal storage area, near to the area between<br>Combined Shaft Area/ Seafront Area, near to  |  |  |  |  |  |  |  |  |
| 31 December 2021       respective day.         January 2022       No major observation was reported on the respective day.       Nil         11 January 2022       1. It has been observed during the site inspection on 18 January 2022 that there is a new sources of underground seepage marine water in the outfall shaft caisson that was not by-pass through an uncontaminated isolation system. The main contractor was urged to take immediate remediate action to ensure the seepage marine water is should be contained in an isolation system before by-pass through a silt curtain       1. Chemical moved to proper storage area.         26 January 2022       1. The main contractor was reminded that all chemical containers should be placed in drip tray (VTEC Area, Product water Storage Area and Reverse Osmosis Area) & Chemical waste should be stored in an appropriate chemical waste should be stored in an appropriate chemical waste should be stored in an appropriate chemical waste should be stored in an appropriate chemical waste container at reverse osmosis area       Nil         31 January 2022       No major observation was reported on the respective day.       Nil  | 22 December 2021 | No major observation was reported on the   | Nil  |  |  |  |  |  |  |  |
| 04 January 2022       No major observation was reported on the respective day.       Nil         11 January 2022       1. It has been observed during the site inspection on 18 January 2022 that there is a new sources of underground seepage marine water in the outfall shaft caisson that was not by-pass through an uncontaminated isolation system. The main contractor was urged to take immediate remediate action to ensure the seepage marine water should be contained in an isolation system before by-pass through a silt curtain       1. Chemical moved to proper storage area.         26 January 2022       1. The major observation was reported on the respective day.       1. The main contractor was reminded that all chemical containers should be placed in drip tray (VTEC Area, Product water Storage Area and Reverse Osmosis Area) & Chemical waste should be stored in an appropriate chemical waste container at reverse osmosis area       1. Chemical moved to proper storage area.         31 January 2022       No major observation was reported on the respective day.       Nil  | 31 December 2021 | respective day.  | INII   |  |  |  |  |  |  |  |
| 11 January 2022respective day.Nil11 January 20221. It has been observed during the site<br>inspection on 18 January 2022 that there is a<br>new sources of underground seepage marine<br>water in the outfall shaft caisson that was not<br>  | January 2022     |  |  |  |  |  |  |  |  |  |
| 11 January 2022       respective day.         11 January 2022       1. It has been observed during the site inspection on 18 January 2022 that there is a new sources of underground seepage marine water in the outfall shaft caisson that was not by-pass through an uncontaminated isolation system. The main contractor was urged to take immediate remediate action to ensure the seepage marine water should be contained in an isolation system before by-pass through a silt curtain       1. Chemical moved to proper storage area.         26 January 2022       1. The main contractor was reminded that all chemical containers should be placed in drip tray (VTEC Area, Product water Storage Area and Reverse Osmosis Area) & Chemical waste container at reverse osmosis area       1. Chemical moved to proper storage area.         31 January 2022       No major observation was reported on the respective day.       Nil  | 04 January 2022  | No major observation was reported on the   | Nil  |  |  |  |  |  |  |  |
| 18 January 2022inspection on 18 January 2022 that there is a<br>new sources of underground seepage marine<br>water in the outfall shaft caisson that was not<br>by-pass through an uncontaminated isolation<br>system. The main contractor was urged to<br>take immediate remediate action to ensure<br>the seepage marine water should be<br>contained in an isolation system before by-<br>pass through a silt curtainseparated.26 January 20221. The main contractor was reminded that all<br>chemical containers should be placed in drip<br>tray (VTEC Area, Product water Storage Area<br>and Reverse Osmosis Area) & Chemical waste<br>should be stored in an appropriate chemical<br>waste container at reverse osmosis area1. Chemical moved to<br>proper storage area.31 January 2022No major observation was reported on the<br>respective day.Nil   | 11 January 2022  | respective day.  | 1111   |  |  |  |  |  |  |  |
| 26 January 2022chemical containers should be placed in drip<br>tray (VTEC Area, Product water Storage Area<br>and Reverse Osmosis Area) & Chemical waste<br>should be stored in an appropriate chemical<br>waste container at reverse osmosis areaproper storage area.31 January 2022No major observation was reported on the<br>respective day.Nil   | 18 January 2022  | inspection on 18 January 2022 that there is a<br>new sources of underground seepage marine<br>water in the outfall shaft caisson that was not<br>by-pass through an uncontaminated isolation<br>system. The main contractor was urged to<br>take immediate remediate action to ensure<br>the seepage marine water should be<br>contained in an isolation system before by- |  |  |  |  |  |  |  |  |
| 31 January 2022   Nil     February 2022   Nil   | 26 January 2022  | chemical containers should be placed in drip<br>tray (VTEC Area, Product water Storage Area<br>and Reverse Osmosis Area) & Chemical waste<br>should be stored in an appropriate chemical<br>waste container at reverse osmosis area  |  |  |  |  |  |  |  |  |
|   | 31 January 2022  |  | Nil  |  |  |  |  |  |  |  |
| 08 February 2022 Nil  | February 2022    |  | 1  |  |  |  |  |  |  |  |
|   | 08 February 2022 |  | Nil  |  |  |  |  |  |  |  |



| Date             | Environmental Observations                               | Follow-up Status                             |
|------------------|--|--|
| 17 February 2022 |  |  |
| 23 February 2022 | No major observation was reported on the respective day. |  |
| 28 February 2022 |  |  |
| March 2022       |  |  |
| 08 March 2022    | 1. Drip tray should be provided for chemical storage.    | 1. Chemical moved and stored in proper area. |
| 15 March 2022    |  |  |
| 23 March 2022    | No major observation was reported on the respective day. | Nil  |
| 30 March 2022    |  |  |
| April 2022       |  |  |
| 06 April 2022    |  |  |
| 12 April 2022    | No major observation was reported on the                 | Nil  |
| 19 April 2022    | respective day.  | 1111   |
| 29 April 2022    |  |  |



# Appendix F

## Waste Flow Table

### Contract No. 13/WSD/17 Environmental Management Plan for Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Appendix F - Monthly Summary Waste Flow Table

Name of Department: WSD

Contract No.: 13/WSD/17

### Monthly Summary Waste Flow Table for <u>2021</u> (year)

|           | Actual Quantities of Inert C&D Materials Generated Monthly |   |                           |                             |                            |               | Actual Quantities of C&D Wastes Generated Monthly |                               |                          |                |                                |
|-----------|--|---|---------------------------|-----------------------------|----------------------------|---------------|---|-------------------------------|--------------------------|----------------|--------------------------------|
| Month     | Total Quantity<br>Generated                                | Hard Rock and<br>Large Broken<br>Concrete | Reused in the<br>Contract | Reused in other<br>Projects | Disposed as<br>Public Fill | Imported Fill | Metals  | Paper/ cardboard<br>packaging | Plastics<br>(see Note 3) | Chemical Waste | Others, e.g.<br>general refuse |
|           | (in '000kg)  | (in '000kg)                               | (in '000kg)               | (in '000kg)                 | (in '000kg)                | (in '000kg)   | (in '000 kg)                                      | (in '000kg)                   | (in '000kg)              | (in '000kg)    | (in '000kg)                    |
| Jan       | 11823.060  | 0.000                                     | 0.000                     | 11816.130                   | 6.930                      | 0.000         | 0.000   | 0.000                         | 0.000                    | 0.000          | 73.960                         |
| Feb       | 434.090  | 0.000                                     | 0.000                     | 434.090                     | 0.000                      | 0.000         | 14.767  | 0.123                         | 0.008                    | 0.000          | 45.080                         |
| Mar       | 91.710   | 0.000                                     | 0.000                     | 0.000                       | 91.710                     | 0.000         | 0.002   | 0.155                         | 0.010                    | 0.000          | 122.940                        |
| Apr       | 0.000  | 0.000                                     | 0.000                     | 0.000                       | 0.000                      | 0.000         | 28.931  | 0.057                         | 0.002                    | 0.000          | 89.450                         |
| May       | 1557.500   | 0.000                                     | 0.000                     | 0.000                       | 1557.500                   | 0.000         | 0.005   | 0.108                         | 0.009                    | 0.000          | 70.750                         |
| Jun       | 4278.380   | 0.000                                     | 0.000                     | 0.000                       | 4278.380                   | 0.000         | 0.001   | 0.088                         | 0.005                    | 0.000          | 91.540                         |
| Sub-total | 18184.740  | 0.000                                     | 0.000                     | 12250.220                   | 5934.520                   | 0.000         | 43.706  | 0.530                         | 0.034                    | 0.000          | 493.720                        |
| Jul       | 365.150  | 0.000                                     | 0.000                     | 0.000                       | 365.150                    | 0.000         | 0.003   | 0.120                         | 0.005                    | 0.000          | 65.770                         |
| Aug       | 42.340   | 0.000                                     | 0.000                     | 0.000                       | 42.340                     | 0.000         | 0.000   | 0.001                         | 0.006                    | 0.000          | 74.070                         |
| Sep       | 66.690   | 0.000                                     | 0.000                     | 0.000                       | 66.690                     | 0.000         | 0.004   | 0.002                         | 0.003                    | 0.000          | 75.880                         |
| Oct       | 578.870  | 0.000                                     | 0.000                     | 0.000                       | 578.870                    | 0.000         | 0.006   | 0.510                         | 0.018                    | 0.000          | 88.390                         |
| Nov       | 470.660  | 0.000                                     | 0.000                     | 0.000                       | 470.660                    | 0.000         | 0.000   | 0.000                         | 0.000                    | 0.000          | 162.500                        |
| Dec       | 457.090  | 0.000                                     | 0.000                     | 0.000                       | 457.090                    | 0.000         | 0.000   | 0.130                         | 0.030                    | 0.000          | 131.270                        |
| Total     | 20165.540  | 0.000                                     | 0.000                     | 12250.220                   | 7915.320                   | 0.000         | 43.718  | 1.293                         | 0.096                    | 0.000          | 1091.600                       |

Notes:

(1) The performance targets are given in Section 1.69 of Specification B

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging material

#### Contract No. 13/WSD/17 Environmental Management Plan for Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Appendix F - Monthly Summary Waste Flow Table

Name of Department: WSD

Contract No.: 13/WSD/17

### Monthly Summary Waste Flow Table for <u>2022</u> (year)

|           | Actual Quantities of Inert C&D Materials Generated Monthly |   |                           |                             |                            |               | Actual Quantities of C&D Wastes Generated Monthly |                               |                          |                |                             |
|-----------|--|---|---------------------------|-----------------------------|----------------------------|---------------|---|-------------------------------|--------------------------|----------------|-----------------------------|
| Month     | Total Quantity<br>Generated                                | Hard Rock and<br>Large Broken<br>Concrete | Reused in the<br>Contract | Reused in other<br>Projects | Disposed as<br>Public Fill | Imported Fill | Metals  | Paper/ cardboard<br>packaging | Plastics<br>(see Note 3) | Chemical Waste | Others, e.g. general refuse |
|           | (in '000kg)  | (in '000kg)                               | (in '000kg)               | (in '000kg)                 | (in '000kg)                | (in '000kg)   | (in '000 kg)                                      | (in '000kg)                   | (in '000kg)              | (in '000kg)    | (in '000kg)                 |
| Jan       | 233.850  | 0.000                                     | 0.000                     | 0.000                       | 233.850                    | 0.000         | 0.000   | 0.069                         | 0.005                    | 0.000          | 109.020                     |
| Feb       | 175.850  | 0.000                                     | 0.000                     | 0.000                       | 175.850                    | 0.000         | 0.000   | 0.000                         | 0.000                    | 0.296          | 293.130                     |
| Mar       | 68.790   | 0.000                                     | 0.000                     | 0.000                       | 68.790                     | 0.000         | 0.000   | 0.000                         | 0.000                    | 0.000          | 54.140                      |
| Apr       | 29.050   | 0.000                                     | 0.000                     | 0.000                       | 29.050                     | 0.000         | 0.001   | 0.165                         | 0.004                    | 0.000          | 113.780                     |
| May       |  |   |                           |                             |                            |               |   |                               |                          |                |                             |
| Jun       |  |   |                           |                             |                            |               |   |                               |                          |                |                             |
| Sub-total | 594.800  | 0.000                                     | 0.000                     | 0.000                       | 594.800                    | 0.000         | 0.001   | 0.234                         | 0.009                    | 0.296          | 570.070                     |
| Jul       |  |   |                           |                             |                            |               |   |                               |                          |                |                             |
| Aug       |  |   |                           |                             |                            |               |   |                               |                          |                |                             |
| Sep       |  |   |                           |                             |                            |               |   |                               |                          |                |                             |
| Oct       |  |   |                           |                             |                            |               |   |                               |                          |                |                             |
| Nov       |  |   |                           |                             |                            |               |   |                               |                          |                |                             |
| Dec       |  |   |                           |                             |                            |               |   |                               |                          |                |                             |
| Total     | 594.800  | 0.000                                     | 0.000                     | 0.000                       | 594.800                    | 0.000         | 0.001   | 0.234                         | 0.009                    | 0.296          | 570.070                     |

Note:

(1) The performance targets are given in Section 1.69 of Specification B

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging material



# Appendix G

# Summary of Exceedances



### Table G1Cumulative Statistics on Exceedances

| Environmental<br>Monitoring | Parameter related e     |     | n-Project<br>ceedance<br>porting<br>iod | Total No. of non-<br>Project related<br>exceedance in the<br>reporting period | No. of Project<br>related exceedance<br>in the reporting<br>period |     | Total No. of Project<br>related exceedance<br>in the reporting<br>period | Total No. recorded<br>since the project<br>commencement |
|-----------------------------|-------------------------|-----|---|---|--|-----|--|---|
|                             |                         | AL  | LL                                      |   | AL   | LL  | <b>F</b>   |   |
| Noise                       | L <sub>eq (30min)</sub> | N/A | N/A                                     | N/A   | N/A  | N/A | N/A  | N/A   |
|                             | DO                      | 0   | 0                                       | 0   | 0  | 0   | 0  | 0   |
| Water Quality               | Turbidity               | 0   | 0                                       | 0   | 0  | 0   | 0  | 0   |
| Water Quality               | SS                      | 537 | 369                                     | 906   | 0  | 0   | 0  | 913   |
|                             | рН                      | 0   | 0                                       | 0   | 0  | 0   | 0  | 0   |
|                             | 02                      | 0   | 0                                       | 0   | 0  | 0   | 0  | 0   |
| Landfill Gas                | CH <sub>4</sub>         | 0   | 0                                       | 0   | 0  | 0   | 0  | 0   |
|                             | CO <sub>2</sub>         | 0   | 0                                       | 0   | 0  | 0   | 0  | 0   |



# Appendix H

# **Complaint Log**



Statistical Summary of Environmental Complaints

|                  | Environmental Complaint Statistics |            |                  |  |  |  |
|------------------|------------------------------------|------------|------------------|--|--|--|
| Reporting Period | Frequency                          | Cumulative | Complaint Nature |  |  |  |
| 1 April 2021<br> | 0                                  | 0          | N/A              |  |  |  |

#### Statistical Summary of Environmental Summons

|                                   | Environmental Summons Statistics |            |         |  |  |  |
|-----------------------------------|----------------------------------|------------|---------|--|--|--|
| Reporting Period                  | Frequency                        | Cumulative | Details |  |  |  |
| 1 April 2021<br><br>30 April 2022 | 0                                | 0          | N/A     |  |  |  |

### Statistical Summary of Environmental Prosecution

|                                   | Environmental Prosecution Statistics |            |         |  |  |  |
|-----------------------------------|--------------------------------------|------------|---------|--|--|--|
| Reporting Period                  | Frequency                            | Cumulative | Details |  |  |  |
| 1 April 2021<br><br>30 April 2022 | 0                                    | 0          | N/A     |  |  |  |



Appendix I

# Event / Action Plan for Noise and Water Quality Monitoring Exceedance



|              | Table I1         Event and Action Plan for Construction Noise Monitoring  |   |  |  |  |  |  |  |  |  |
|--------------|---|---|--|--|--|--|--|--|--|--|
| Event        |   | Action  |  |  |  |  |  |  |  |  |
|              | ET  | IEC   | ER   | Contractor   |  |  |  |  |  |  |
| Action Level | <ol> <li>Carry out investigation to identify the source and cause of the complaint/ exceedance(s)</li> <li>Notify IEC, ER, and Contractor and report the results of investigation to the Contractor, ER and the IEC</li> <li>Discuss with the Contractor and IEC for remedial measures required</li> <li>If the complaint is related to the Project, conduct additional monitoring for checking mitigation effectiveness and report the findings and results to the IEC, ER and the Contractor</li> </ol>   | <ol> <li>Review the analyzed results<br/>submitted by the ET</li> <li>Review the proposed remedial<br/>measures by the Contractor and<br/>advise the ER accordingly</li> <li>Supervise the implementation of<br/>remedial measures</li> </ol>   | <ol> <li>Confirm receipt of Notification of<br/>Exceedance in writing</li> <li>Require Contractor to propose<br/>remedial measures for<br/>the analyzed noise problem</li> <li>Ensure remedial measures are<br/>properly implemented</li> </ol>  | <ol> <li>Submit noise mitigation<br/>proposals, if required, to<br/>the IEC and ER</li> <li>Implement noise<br/>mitigation proposals</li> </ol>  |  |  |  |  |  |  |
| Limit Level  | <ol> <li>Carry out investigation to identify the<br/>source and cause of the exceedance</li> <li>Notify IEC, ER, Project Proponent, EPD<br/>and Contractor</li> <li>Repeat measurements to confirm<br/>findings</li> <li>Provide investigation report to IEC, ER,<br/>EPD and Contractor he causes of the<br/>exceedances</li> <li>If the exceedance is related to the<br/>Project, assess effectiveness by<br/>additional monitoring</li> <li>Report the remedial action<br/>implemented and the additional<br/>monitoring results to IEC, EPD, ER and<br/>Contractor</li> <li>If exceedance stops, cease additional<br/>monitoring</li> </ol> | <ol> <li>Review the analyzed results<br/>submitted by the ET</li> <li>Discuss the potential remedial<br/>measures with ER, ET Leader and<br/>Contractor</li> <li>Review Contractors remedial<br/>actions whenever necessary to<br/>assure their effectiveness and<br/>advise the ER accordingly</li> <li>Supervise the implementation of<br/>remedial measures</li> </ol> | <ol> <li>Confirm receipt of Notification of<br/>Exceedance in writing</li> <li>Require the Contractor to propose<br/>remedial measures for the<br/>analyzed noise problem</li> <li>Ensure remedial measures are<br/>properly implemented</li> <li>If exceedance continues, consider<br/>what activity of the work is<br/>responsible and instruct the<br/>Contractor, in agreement with the<br/>Project Proponent, to stop that<br/>activity of work until the exceedance<br/>is abated</li> </ol> | <ol> <li>Take immediate action to<br/>avoid further exceedance</li> <li>Submit proposals for<br/>remedial actions to IEC<br/>and ER within 3 working<br/>days of notification</li> <li>Implement the agreed<br/>proposals</li> <li>Resubmit proposals if<br/>problem still not under<br/>control</li> <li>Stop the relevant activity<br/>of works as determined<br/>by the Project Proponent<br/>until the exceedance is<br/>abated</li> </ol> |  |  |  |  |  |  |



| Table I2Event and Action Plan for Water Quality Monitoring                       |   |   |  |  |
|--|---|---|--|--|
| Event  | Action  |   |  |  |
|  | ET  | IEC Contract(s)   | ER   |  |
| Action Level<br>being exceeded<br>by one sampling<br>day                         | <ol> <li>Repeat in situ measurement on the<br/>next day of exceedance to confirm<br/>findings;</li> <li>Check monitoring data, plant,<br/>equipment and Contractor(s)'s<br/>working methods;</li> <li>Identify source(s) of impact and<br/>record in notification of exceedance;</li> <li>Inform IEC, Contractor(s) and ER.</li> </ol>  | <ol> <li>Check monitoring data<br/>submitted by ET and<br/>Contractor(s)'s working<br/>methods;</li> <li>Inform EPD.</li> <li>Check plant and equipment and<br/>rectify unacceptable practice</li> </ol>  | 1. Confirm receipt of notification of exceedance in writing.   |  |
| Action Level<br>being exceeded<br>by two or more<br>consecutive<br>sampling days | <ol> <li>Repeat in situ measurement on the<br/>next day of exceedance to confirm<br/>findings;</li> <li>Check monitoring data, plant,<br/>equipment and Contractor(s)'s<br/>working methods;</li> <li>Identify source(s) of impact and<br/>record in notification of exceedance;</li> <li>Inform IEC, Contractor(s) and ER;</li> <li>Discuss with IEC and Contractor(s) on<br/>additional mitigation measures and<br/>ensure that they are implemented</li> </ol> | <ol> <li>Check monitoring data<br/>submitted by ET and<br/>Contractor(s)'s working<br/>methods;</li> <li>Inform EPD;</li> <li>Discuss with ET and<br/>Contractor(s) on additional<br/>mitigation measures and<br/>advise ER accordingly;</li> <li>Assess the effectiveness of the<br/>implemented mitigation<br/>measures</li> <li>Check plant and equipment and<br/>rectify unacceptable practice;</li> <li>Consider changes of working<br/>methods;</li> <li>Discuss with ET and<br/>Contractor(s) on additional<br/>mitigation measures and<br/>advise ER accordingly;</li> <li>Assess the effectiveness of the<br/>implemented mitigation</li> </ol>  | <ol> <li>Confirm receipt of notification of<br/>exceedance in writing;</li> <li>Discuss with the IEC on the<br/>proposed additional mitigation<br/>measures and agree on the<br/>mitigation measures to be<br/>implemented.</li> <li>Ensure additional mitigation<br/>measures are properly<br/>implemented.</li> </ol>  |  |
| Limit Level being<br>exceeded by one<br>sampling day                             | <ol> <li>Repeat in situ measurement on the<br/>next day of exceedance to confirm<br/>findings;</li> <li>Check monitoring data, plant,<br/>equipment and Contractor(s)'s<br/>working methods;</li> <li>Identify source(s) of impact and<br/>record in notification of exceedance;</li> <li>Inform IEC, Contractor(s) and ER;</li> <li>Discuss with IEC and Contractor(s) on<br/>additional mitigation measures and<br/>ensure that they are implemented</li> </ol> | <ol> <li>Check monitoring data<br/>submitted by ET and<br/>Contractor(s)'s working<br/>methods;</li> <li>Inform EPD;</li> <li>Discuss with ET and<br/>Contractor(s) on additional<br/>mitigation measures and<br/>advise ER accordingly;</li> <li>Assess the effectiveness of the<br/>implemented mitigation</li> <li>Source and propose them to ER within 3<br/>working days;</li> <li>Inform EPD;</li> <li>Inform EPD;</li> <li>Inform EPD;</li> <li>Critically review the need to<br/>change working methods;</li> <li>Discuss with ET and<br/>advise ER accordingly;</li> <li>Assess the effectiveness of the<br/>implemented mitigation</li> <li>Inform EPD;</li> <li>Inform EPD;&lt;</li></ol> | <ol> <li>Confirm receipt of notification of<br/>exceedance in writing;</li> <li>Discuss with the IEC on the<br/>proposed additional mitigation<br/>measures and agree on the<br/>mitigation measures to be<br/>implemented.</li> <li>Ensure additional mitigation<br/>measures are properly<br/>implemented.</li> <li>Request Contractor(s) to critically<br/>review the working methods.</li> </ol> |  |

Contract No. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant Annual EM&A Review Report



| Event   |  | Action   |   |
|---|--|--|---|
|   | ET   | IEC Contract(s)  | ER  |
| Limit Level being<br>exceeded by two<br>or more<br>consecutive<br>sampling days | <ol> <li>Repeat in situ measurement on the<br/>next day of exceedance to confirm<br/>findings;</li> <li>Check monitoring data, plant<br/>equipment and Contractor(s)'s<br/>working methods;</li> <li>Identify source(s) of impact and<br/>record in notification of exceedance;</li> <li>Inform IEC, Contractor(s) and ER;</li> <li>Discuss with IEC and Contractor(s) or<br/>additional mitigation measures and<br/>ensure that they are implemented</li> </ol> | <ul> <li>submitted by ET and<br/>Contractor(s)'s working<br/>methods;</li> <li>Inform EPD;</li> <li>Discuss with ET and<br/>Contractor(s) on additional<br/>mitigation measures and<br/>advise ER accordingly;</li> <li>exceedance in writing;</li> <li>Check plant and equipment and<br/>rectify unacceptable practice;</li> <li>Critically review the need to<br/>change working methods;</li> <li>Discuss with ET and<br/>Contractor(s) on additional<br/>mitigation measures and<br/>advise ER accordingly;</li> </ul> | <ul> <li>proposed additional mitigation<br/>measures and agree on the<br/>mitigation measures to be<br/>implemented.</li> <li>3. Ensure additional mitigation<br/>measures are properly<br/>implemented.</li> <li>4. Request Contractor(s) to critically<br/>review the working methods;</li> <li>5. Consider and instruct, if necessary,<br/>the Contractor(s) to slow down or<br/>to stop all or part of the marine<br/>construction</li> </ul> |