

Water Supplies Department New Works Branch Consultants Management Division 6/F Sha Tin Government Offices 1 Sheung Wo Che Road Sha Tin New Territories Your reference:

Our reference:

HKWSD202/50/106980

Date:

30 December 2020

Attention: Mr W K Lau

#### BY EMAIL & POST (email: simon\_wk\_lau@wsd.gov.hk)

Dear Sirs

Agreement No. CE 5/2019 (EP) Independent Environmental Checker for First Stage of Tseung Kwan O Desalination Plant– Investigation Verification of Quarterly EM&A Report No.3 (September 2020 - November 2020)

We refer to emails of 24 and 30 December 2020 attaching Quarterly EM&A Report No.3 for the captioned project prepared by the ET.

We have no further comments and hereby verify the captioned report.

Should you have any queries regarding the above, please do not hesitate to contact the undersigned or our Ms Reasonlie Cheung on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

ves p.p.

Adi Lee Independent Environmental Checker

LYMA/CYYR/lsmt









Website: www.acuityhk.com Unit C, 11/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon.

Tel. : (852) 2698 6833 Fax.: (852) 2698 9383



### Contract No. 13/WSD/17

### Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

### Quarterly EM&A Report No.3 (Period from 1 Sep to 30 Nov 2020)

		Docum	ent No.			
ASCL	/	200168078	/	QEMA3	/	А
Publisher		Project Code		Sequential No.		Revision
						Index

	Prepared by:	Reviewed by:	Certified by:
Name	Charlene LAI	Nelson TSUI	Jacky LEUNG
Position	Environmental Team	Environmental Team	Environmental Team
FOSICION	Member	Member	Leader
Signature		14	A
Date:	04/01/2021	04/01/2021	04/01/2021



### **REVISION HISTORY**

Rev.	<b>Description of Modification</b>	DATE
А	First Issue for Comments	24 Dec 2020



### CONTENTS

Exe	ecutive Summary	1
1.	Basic Project Information	
2.	Noise	7
3.	Water Quality	12
4.	Waste	17
5.	Landfill Gas Monitoring	18
6.	SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMO	
7.	EM&A Site Inspection	21
8.	Conclusions and Recommendations	22

Appendix A	Master Programme
Appendix B	Overview of Desalination Plant in Tseung Kwan O
Appendix C	Summary of Implementation Status of Environmental Mitigation
Appendix D	Impact Monitoring Schedule of the Reporting Period
Appendix E	Event/Action Plan for Noise Exceedance
Appendix F	Event/Action Plan for Water Quality Exceedance
Appendix G	Waste Flow Table
Appendix H	Complaint Log



#### **EXECUTIVE SUMMARY**

#### **INTRODUCTION**

- A1. The Project, Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant (TKODP), is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Further Environmental Permit (EP No. FEP 01/503/2015/A) for the construction and operation of the Project.
- A2. In accordance with the Updated Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works for marine water quality, noise, waste management and ecology should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 3<sup>rd</sup> Quarterly EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Tseung Kwan O Area 137 (TKO 137) during the reporting period from 1 Sep 2020 to 30 Nov 2020.
- A4. The EM&A programme for this contract has covered environmental monitoring on construction noise level at selected NSRs and Contractor's environmental performance auditing in the aspects of construction dust, construction noise, water quality, waste management, Landscape and Visual and Ecology.

#### SUMMARY OF MAIN WORKS UNDERTAKEN & KEY MITIGATION MEASURES IMPLEMENTED

A5. Key activities carried out in this reporting period for the Project included the followings:

- Land Survey;
- Access Road Construction;
- Construction of 132kV substation;
- Pre-boring for combine shaft and installation of sheetpiles;
- Construction of ActiDAFF footing and perimeter wall;
- Excavation and construction of RO/electrical building footing and ground floor slab;
- Excavation and installation of temporary soil nail for Product Water Storage Tank;
- Construction for Product Water Tank footing;
- Excavation and ELS installation for Combined Shaft Area
- Installation of socketed H pile at admiration building.

A6. The major environmental impacts brought by the above construction works include:

- Construction dust and noise generation from the sheeting pilling and pre-boring works, access road construction and excavation works;
- Waste generation from the construction activities



A7. The key environmental mitigation measures implemented for the Project in this reporting period associated with the above construction works include:

- Dust suppression by regular wetting and water spraying for construction works
- Reduction of noise from equipment and machinery on-site
- Sorting and storage of general refuse and construction waste

#### SUMMARY OF EXCEEDANCE & INVESTIGATION & FOLLOW-UP

- A8. No noise monitoring was conducted during the reporting period since there are no projectrelated construction activities undertaken within a radius of 300m from the monitoring locations. No project-related exceedance of the Action Level was recorded during the reporting period.
- A9. No impact water quality monitoring was conducted in the reporting period since the commencement of marine construction and dredging activities for the Project are scheduled in January 2021 the earliest. No project-related exceedance of the Action Level was recorded during the reporting period.
- A10.Weekly site inspections of the construction works were carried out by ET to audit the mitigation measures implementation status. Bi-weekly joint site inspections were carried out by ET and IEC.

#### **COMPLAINT HANDLING AND PROSECUTION**

- A11.No project-related environmental complaint was received during the reporting period.
- A12.Neither notifications of summons nor prosecution was received for the Project.

#### **Reporting Change**

A13. There was no change to be reported that may affect the on-going EM&A programme.



#### **1. BASIC PROJECT INFORMATION**

#### **1.1. BACKGROUND**

The Jardine Engineering Corporation, Limited, China State Construction Engineering (Hong Kong) Limited and Acciona Agua, S.A. Trading As AJC Joint Venture (AJCJV) is contracted to carry out the Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant (DPTKO) under Contract No. 13/WSD/17 (the Project).

Acuity Sustainability Consulting Limited (ASCL) is commissioned by AJCJV to undertake the Environmental Team (ET) services as required and/or implied, both explicitly and implicitly, in the Environmental Permit (EP), Environmental Impact Assessment Report (EIA Report) (Register No. AEIAR-192/2015) and Environmental Monitoring and Audit Manual (EM&A Manual) for the Project; and to carry out the Environmental Monitoring and Audit (EM&A) programme in fulfillment of the EIA Report's EM&A requirements and Contract No. 13/WSD/17 Specification requirements.

Pursuant to the Environmental Impact Assessment Ordinance (EIAO), the Director of Environmental Protection granted the Environmental Permit (No. EP-01/503/2015) and Variation of Environmental Permit (No. EP-01/503/2015/A) to Water Supplies Department (WSD); and granted the Further Environmental Permit (No. FEP-01/503/2015/A) to AJCJV for the Project.

#### **1.2.** The Reporting Scope

This is the 3<sup>rd</sup> Quarterly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 Sep to 30 Nov 2020.

#### **1.3. PROJECT ORGANIZATION-**

The Project Organization structure for Construction Phase is presented in Figure 1.1.




Figure 1.1Project Organization Chart

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



Contact details of the key personnel are presented in Table 1.1 below:

Party	Position	Name	Telephone no.
Project Proponent	SE/CM2	Benny Lam	2634-3573
	Project Manager	Christina Ko	2608-7302
Supervising Officer (Black & Veatch)	Chief Resident Engineer	Roger Wu	6343-1002
The Jardine Engineering Corporation,	Project Manager	Stephen Yeung	2807-4665
Limited, China State Construction Engineering (Hong Kong) Limited and Acciona Agua, S.A. Trading	Environmental Monitoring Manager	Brian Kam	9456-9541
Acuity Sustainability Consulting Limited	Environmental Team Leader	Jacky Leung	2698-6833
ANewR Consulting Limited	Independent Environmental Checker (IEC)	Adi Lee	2618-2831

Table 1.1	<b>Contact Details of Key Personnel</b>
-----------	---



#### **1.4. SUMMARY OF CONSTRUCTION WORKS**

Details of the major construction activities undertaken in this reporting period are shown in below. The construction programme is presented in **Appendix A**.

Key activities carried out in this reporting period for the Project included the following:

- Land Survey;
- Access Road Construction;
- Construction of 132kV substation;
- Pre-boring for combine shaft and installation of sheetpiles;
- Construction of ActiDAFF footing and perimeter wall;
- Excavation and construction of RO/electrical building footing and ground floor slab;
- Excavation and installation of temporary soil nail for Product Water Storage Tank;
- Construction for Product Water Tank footing;
- Excavation and ELS installation for Combined Shaft Area
- Installation of socketed H pile at admiration building.

### **1.5. SUMMARY OF ENVIRONMENTAL STATUS**

A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in **Table 1.2**.

Permit/ Licenses/	Reference	Validity Period	Remarks
Notification			
Environmental Permit	FEP – 01/503/2015/A	Throughout the	
		Contract	
Notification of	Ref. No.: 451539	30/12/2019 -	
Construction Works		30/03/2023	
under the Air Pollution			
Control (Construction			
Dust) Regulation (Form			
NA)			
Wastewater Discharge	WT00035775-2020	24/07/2020 -	
Licence		31/07/2025	
Chemical Waste	5213-839-A2987-01	Throughout the	
Producer Registration		Contract	
Construction Noise	GW-RE0474-20	04/06/2020 -	
Permit (24 hours)		03/12/2020	
	GW-RE0784-20	01/10/2020 -	
		31/03/2021	
Billing Account for	7036276	Throughout the	
Disposal of		Contract	
Construction Waste			

### Table 1.2Summary of the Status of Valid Environmental Licence, Notification, Permit and<br/>Documentations



The status for all environmental aspects is presented in **Table 1.3**.

Table 1.3	Summary of Status for Key Environmental Aspects under the Updated EM&A
	Manual

Parameters	Status
Water Quality	
Baseline Monitoring under EM&A	The baseline water quality monitoring was conducted
Manual	between 12 May 2020 and 6 June 2020
Impact Monitoring	The impact water quality monitoring has been scheduled
	after the commencement of marine construction works
Noise	
Baseline Monitoring	The baseline noise monitoring result has been reported in
	Baseline Monitoring Report and submitted to EPD under EP
	Condition 3.4
Impact Monitoring	On-going
Waste Management	
Mitigation Measures in Waste Monitoring	On-going
Plan	
Environmental Audit	
Site Inspection covering Measures of Air	On-going
Quality, Noise Impact, Water Quality,	
Waste, Ecological Quality, Fisheries,	
Landscape and Visual	

Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.

The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix C**.



#### **2.** Noise

#### **2.1. MONITORING REQUIREMENTS**

To ensure no adverse noise impact, noise monitoring is recommended to be carried out within 300m radius from the nearby noise sensitive receivers (NSRs), during construction phase. The NSRs selected as monitoring station are (i) NSR4 – Creative Secondary School, (ii) NSR24 – PLK Laws Foundation College, and (iii) NSR31 – School of Continuing and Professional Studies – CUHK respectively.

In accordance with the EM&A Manual, baseline noise level at the noise monitoring stations were established as presented in the Baseline Monitoring Report. Impact noise monitoring will be conducted once per week in the form of 30-minutes measurements Leq, L10 and L90 levels recorded at each monitoring station between 0700 and 1900 on normal weekdays.

Referring to EM&A manual Section 4.1.2, the impact noise monitoring should be carried out at all the designated monitoring stations when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations.

No impact monitoring for noise impact was conducted in the reporting period due to the overly distant monitoring station from the works location, where they were farther than 1 km from the closet monitoring station NSR4 to the works location.

Construction noise level measured in terms of the A-weighted equivalent continuous sound pressure level (LAeq). Leq<sub>30min</sub> was used as the monitoring parameter for the time period between 0700 and 1900 on normal weekdays. **Table 2.1** summarizes the monitoring parameters, frequency and duration of the impact noise monitoring.

Time	Duration	Interval	Parameters
Daytime: 0700-1900	Day time: 0700-1900 (during normal weekdays)	$\begin{array}{l} \mbox{Continuously in} \\ L_{eq \ 5min}/L_{eq \ 30min} \mbox{ (average} \\ \mbox{of } 6 \ \mbox{consecutive} \ L_{eq \ 5min} \mbox{)} \end{array}$	L <sub>eq 30min</sub> L <sub>10 30min</sub> & L <sub>90 30min</sub>

 Table 2.1 Noise Monitoring Parameters, Time, Frequency and Duration

#### **2.2. MONITORING LOCATIONS**

The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. A correction of +3dB(A) should be made to the free-field measurements.


According to the environmental findings detailed in the EIA report and Baseline Monitoring Report, the designated locations for the construction noise monitoring are listed in **Table 2.2** below.




NSR ID	Noise Sensitive Receivers	Monitoring Location	Position
NSR 4	Creative Secondary School	Roof Floor	1 m from facade
NSR 24	PLK Laws Foundation College	Pedestrian Road on Ground Floor	Free-field
NSR 31	School of Continuing and Professional Studies - CUHK	Roof Floor	1 m from facade

Table 2.2 Noise Sensitive Rece	ivers
--------------------------------	-------

The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. A correction of +3dB(A) should be made to the free-field measurements. Three noise monitoring locations for impact monitoring at the nearby sensitive receivers are shown in **Figure 2.1-2.3**.



<sup>8</sup> The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.







9



#### **2.3.** ACTION AND LIMIT LEVELS

The Action/Limit Levels in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) "Noise from Construction Activities – Non-statutory Controls" and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department ["EPD"] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 are presented in **Table 2.3**.

#### Table 2.3 Action and Limit Levels for Noise per Updated EM&A Manual

Time Period	Action	Limit (dB(A))
0700-1900 on normal weekdays	When one documented complaint is received from any one of the noise sensitive receivers	

Notes: Limits specified in the GW-TM and IND-TM for construction and operation noise, respectively.

If exceedances were found during noise monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix E**.



#### **2.4. MONITORING RESULTS AND OBSERVATIONS**

Referring to EM&A manual Section 4.1.2, the impact noise monitoring should be carried out when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations. No monitoring station was located within a radius of 300m of the Project site as shown in **Figure 2.4**, no impact monitoring for noise impact was conducted in the reporting period.




Figure 2.4 Site Layout Plan with Noise Sensitive Receivers and Desalination Plant

11



#### **3. WATER QUALITY**

In accordance with the recommendations of the EIA, water quality EM&A is required during dredging for the submarine pipelines and, during operation phase. In addition, baseline water quality monitoring will be required prior to the commencement of marine construction activities. The following Section provides details of the water quality monitoring to be undertaken by the Environmental Team (ET) to verify the distance of sediment and brine plume dispersion and to identify whether the potential exists for any indirect impacts to occur to ecological sensitive receivers. The water quality monitoring programme will be carried out to allow any deteriorating water quality to be readily detected and timely action taken to rectify the situation. The status and locations of water quality sensitive receivers and the marine works location may change after issuing this Document. If required, the ET in consultation with IEC will propose updated monitoring locations and seek approval from EPD.

Water quality monitoring for the Project can be divided into the following stages:

- Dredging activities during construction phase;
- Discharge of effluent from main disinfection during construction phase;
- Operation phase first year upon commissioning; and,
- Continuous monitoring of effluent quality.

In addition, the marine works contractor is required to complete a silt curtain efficiency test for the combined use of floating silt curtain type and cage type silt curtain for dredging at seawater intake to confirm the silt curtain reduction efficiency assumptions of the assessment. The details of testing plan together with the silt curtain deployment plan updated testing plan shall be submitted by the ET to seek approval from the IEC and EPD.

#### **3.1.** IMPACT MONITORING METHODOLOGY

#### **3.1.1. WATER QUALITY PARAMETERS**

The parameters that have been selected for measurement in situ and in the laboratory are those that were either determined in the EIA to be those with the most potential to be affected by the construction works or are a standard check on water quality conditions. Parameters to be measured in the baseline monitoring are listed in **Table 3.1**.



#### Table 3.1 Parameters measured in the baseline marine water quality monitoring

Parameters	Unit	Abbreviation
In-situ measurements		
Dissolved oxygen	mg/L	DO
Temperature	٥C	-
рН	-	-
Turbidity	NTU	-
Salinity	<sup>0</sup> / <sub>00</sub>	-
Total Residual Chlorine NOTE1	mg/L	TRC
Laboratory measurements		
Suspended Solids	mg/L	SS
Iron-Soluble NOTE2	mg/L	Fe
Anti-scalant as Reactive Phosphorus NOTE2	mg/L	PO <sub>4</sub> as P-

NOTE 1: Monitoring of TRC will be conducted when cleaning and sterilization of the new freshwater main is carried out.

NOTE 2: The testing methods shall be submitted to EPD for approval prior to the commencement of monitoring programme

In addition to the water quality parameters, other relevant data will also be measured and recorded in Water Quality Monitoring Logs, including the location of the sampling stations, water depth, time, weather conditions, sea conditions, tidal stage, current direction and velocity, special phenomena and work activities undertaken around the monitoring and works area that may influence the monitoring results.

#### **3.1.2. MONITORING LOCATION**

The water quality monitoring locations for baseline in accordance to the EM&A Manual and Contract Specification are shown in Figure 3.1 respectively, and detailed in Table 3.2 below. A schedule for water quality monitoring shall be prepared by the ET and approved by IEC and EPD prior to the commencement of the monitoring.




Station	Easting	Northing	Description
CE	843550	815243	Upstream control station at ebb tide
CF	846843	810193	Upstream control station at flood tide
WSR1	846864	812014	Ecological sensitive receiver at Tung Lung Chau
WSR2	847645	812993	Fisheries sensitive receiver at Tung Lung Chau
WSR3	848023	813262	Ecological sensitive receiver at Tung Lung Chau
WSR4	847886	814154	Ecological sensitive receiver at Tai Miu Wan
WSR16	845039	815287	Ecological sensitive receiver at Fat Tong Chau
WSR33	847159	814488	Ecological sensitive receiver at Tai Miu Wan
WSR36	846878	814081	Ecological sensitive receiver at Kwun Tsai
WSR37	846655	813810	Ecological sensitive receiver at Tit Cham Chau
NF1	846542	813614	Edge of mixing zone, ~ 200m west of outfall diffuser
NF2	846942	813614	Edge of mixing zone, $\sim$ 200m east of outfall diffuser
NF3	846742	813414	Edge of mixing zone, $\sim$ 200m south of outfall diffuser

 Table 3.2 Location of Baseline Water Quality Monitoring Station

WSR1 to WSR37 were identified in accordance with Annex 14 of the EIAO-TM as well as Clause 3.4.4.2 of the Environmental Impact Assessment Study Brief for Desalination Plant at Tseung Kwan O (No. ESB-266/2013). WSR1 to WSR3 are sited near the Tung Lung Chau Fish Culture Zone; WSR16 and WSR36 are sited near the coral assemblages along the coastlines of Fat Tong Chau and Kwun Tsai respectively; WSR 4 and WSR33 are sited near the Coastal Protection Area and coral assemblages in waters of Tai Miu Wan; WSR37 is sited near the fisheries resource including spawning and nursery grounds at the coastal water of Tit Cham Chau.

Contract No. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant Quarterly EM&A Report No.3







#### **3.2. MONITORING PROGRAMME**

The ET of the Project had conducted the baseline water monitoring between 12 May 2020 to 6 June 2020 at the thirteen designated monitoring stations and the six designated monitoring at waters near TKO in accordance with the EM&A Manual and Contract Specification respectively. The monitoring results was presented in Baseline Water Quality Monitoring Report separately.

The commencement of marine construction and dredging activities for the Project are scheduled in January 2021 the earliest. The impact water monitoring shall be scheduled after the commencement of marine construction and dredging activities. Hence, no impact water monitoring was conducted during the reporting period.



#### 4. WASTE

The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Noninert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 4.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix G**.

	Actu	al Quantities	of Inert C&I	D Materials G	Actual Quantities of C&D Wastes Generated Monthly								
Reporting Months	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics (see Note)	Chemical Waste	Others, e.g. general refuse		
	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)		
Sep 2020	0	0	0	0	0	0	14.975	14.975 0		0	83.15		
Oct 2020	0	0	0	0	0	0	7.050	0.040	0.020	0	39.210		
Nov 2020	0	0	0	0	0	0	5.351	0.030	0.014	0	66.420		

Notes: (1) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material



#### 5. LANDFILL GAS MONITORING

#### 5.1. MONITORING REQUIREMENT

In accordance with Section 11 of the EM&A Manual, monitoring of landfill gas is required for construction works within the 250m Consultation Zone. Part of the desalination plant and the indicative area of natural slope mitigation works fall within the SENT Landfill Extension Consultation Zone; and part of the 1,200 mm diameter fresh water mains along Wan Po Road falls within the SENT Landfill and SENT Landfill Extension Consultation Zones, TKO Stage II/III Restored Landfill and TKO Stage I Restored Landfill Consultation Zones.

#### 5.2. MONITORING LOCATION

Monitoring of oxygen, methane, carbon dioxide and barometric pressure was performed for excavations at 1m depth or more within the consultation Zone.

During construction of works within the consultation zones, excavations of 1m depth or more was monitored:

- At the ground surface before excavation commences;
- Immediately before any worker enters the excavation;
- At the beginning of each working day for the entire period the excavation remains open; and
- Periodically through the working day whilst workers are in the excavation.

For excavations between 300mm and 1m deep, measurements should be carried out:

- Directly after the excavation has been completed; and
- Periodically whilst the excavation remains open.


#### **5.3. MONITORING PROGRAMME**

For the part of the desalination plant and the indicative area of natural slope mitigation works fall within the SENT Landfill Extension Consultation Zone in this contract. Since the SENT Landfill Extension is still under construction, the Landfill gas monitoring shall be conducted after the commencement of operation of the SENT Landfill Extension which will be 2021 Quarter 3 according to the latest construction programme shown in the monthly EM&A Report of SENT Landfill Extension. The Contractor's safety officer shall keep review the necessity of landfill gas monitoring during the construction stage. No landfill gas monitoring was conducted in the reporting period.



### 6. SUMMARY OF MONITORING EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

The Environmental Complaint Handling Procedure is shown in below Figure 5.1:





No noise monitoring was conducted during the reporting period since there are no project-related construction activities undertaken within a radius of 300m from the monitoring locations.

The baseline water monitoring had been conducted between 12 May 2020 to 6 Jun 2020 at the thirteen designated monitoring stations and the six designated monitoring at waters near TKO. No impact water quality monitoring was conducted in the reporting period since the commencement of marine construction and dredging activities for the Project are scheduled in January 2021 the earliest.

No project-related exceedance of the Action Level was recorded during the reporting period.

No notification of summons and prosecution was received in the reporting period.

Statistics on complaints and regulatory compliance are summarized in Appendix H.



#### 7. EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract.

Joint site inspection with IEC was carried out on a bi-weekly basis.

Minor deficiencies were observed during weekly site inspection. Key observations during the site inspections are summarized below:

- Storage of chemicals on-site was not conducted properly
- Dust suppression mitigation measures were not implemented properly
- Housekeeping was not implemented properly
- Connections of silt curtain were detached which may reduce the subsequent filtering efficiency of dusty materials generated from the construction site.

The Contractor has rectified the observations identified during environmental site inspections in the reporting period.

According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents are implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix C**.



#### **8.** CONCLUSIONS AND RECOMMENDATIONS

This is the 3<sup>rd</sup> Quarterly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 Sep to 30 Nov 2020, in accordance with the EM&A Manual and the requirement under FEP-01/503/2015/A.

No noise monitoring was conducted in the reporting period due to the over distant monitoring station from the works location.

The baseline water monitoring had been conducted between 12 May 2020 to 6 Jun 2020 at the thirteen designated monitoring stations and the six designated monitoring at waters near TKO. No impact water quality monitoring was conducted in the reporting period since the commencement of marine construction and dredging activities for the Project are scheduled in January 2021 the earliest.

No project-related exceedance of the Action / Limit Level was recorded during the reporting period.

Weekly environmental site inspection was conducted during the reporting period. Minor deficiency was observed during site inspection and was rectified. The environmental performance of the project was therefore considered satisfactory.

According to the environmental site inspections performed in the reporting period, the Contractor is reminded to pay attention on maintaining proper materials storage.

No environmental complaint was received in the reporting period.

No notification of summons or prosecution was received since commencement of the Contract.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.



# Appendix A

## Master Programme


ty ID	Activity Name	Original	Early Start	Early Finish	Late Start	Late Finish		2020
		Duration					A S O	NDJFMAMJJASONDJFMA
	n Plant - Stage 1	1170	30-Dec-19		30-Dec-19			
Executive Su		1170		13-Mar-23		13-Mar-23		
Preliminary S		191	30-Dec-19	07-Jul-20				
ES0001000	Mobilization and Preliminary Set Up	191	30-Dec-19		30-Dec-19			Mobilization and Prelir
<b>~</b>	AIP and DDA	474	30-Dec-19	16-Apr-21	30-Dec-19	03-Jul-21		
ES0001010	AIP Civil Design Submission and Approval	330	30-Dec-19	23-Nov-20	30-Dec-19			AIP Civil De
ES0001020	DDA Civil Design Submission and Approval	414	28-Feb-20	16-Apr-21	28-Feb-20	03-Jul-21		
M&E Design	AIP and DDA	1035	30-Dec-19	29-Oct-22	30-Dec-19	13-Mar-23		
ES0002000	M&E AIP Process Mechanical Submission and Approval	477	30-Dec-19	19-Apr-21	01-Jan-20	04-Apr-22		
ES0002060	M&E AIP Building Services Submission and Approval	226	30-Dec-19	11-Aug-20	16-Feb-20	26-Nov-20		M&EAIP Building \$
ES0002065	M&E Design Basis & Civil Guidance Dwg	112	30-Dec-19	19-Apr-20	30-Dec-19	06-May-20		M&E Design Basis & Civil Gi
ES0002040	M&E AIP Electrical and Renewable Energy Submission and Approval	442	29-Jan-20	14-Apr-21	14-Jun-20	25-Jun-21		
ES0002020	M&E AIP Instrumentation & Control Submission and Approval	607	31-Jan-20	28-Sep-21	12-Feb-22	12-Feb-22		
ES0002010	M&E DDA Process Mechanical Submission and Approval	679	08-Feb-20	17-Dec-21	25-Jul-20	13-Mar-23		
ES0002070	M&E DDA Building Services Submission and Approval	306	28-Feb-20	29-Dec-20	16-Apr-20	14-May-21		M&ED
ES0002080	M&EAIP Lift Submission and Approval	170	10-Mar-20	26-Aug-20	08-Nov-20	26-Apr-21		M&EAIP Lift Subr
ES0002085	M&E AIP Site Electrical Submission and Approval	155	09-Jun-20	10-Nov-20	14-Jun-20	15-Nov-20		M&E AIP Si
ES0002030	M&E DDA Instrumentation & Control Submission and Approval	514	22-Jul-20	17-Dec-21	24-Nov-20	03-May-22		
ES0002050	M&E DDA Electrical and Renewable Energy Submission and Approval	382	16-Aug-20	01-Sep-21	19-Jan-21	22-Dec-21		
ES0002090	M&E DDA Lift Submission and Approval	140	27-Aug-20	13-Jan-21	27-Apr-21	13-Sep-21		M&E [
ES0002095	M&E DDA Site Electrical Submission and Approval	140	11-Nov-20	30-Mar-21	16-Nov-20	04-Apr-21		
ES0002100	M&EAIP T&C Design Submission and Approval	155	29-Mar-22	30-Aug-22	23-Apr-22	24-Sep-22		
ES0002110	M&E DDA T&C Design Submission and Approval	60	31-Aug-22	29-Oct-22	25-Sep-22	23-Nov-22		
Procurement	t of Major Plant & Equipment Schedule	901	14-Mar-20	31-Aug-22	14-Mar-20	13-Mar-23		
ES0002320	M&E Procurement of Major Plant, Equipment, Material and Delivery	901	14-Mar-20	31-Aug-22	14-Mar-20	13-Mar-23		
ES2470	M&E Procurement of Electrical Equipment - CLP Substation for LV Switchboard / Genset / Building Services	300	14-Mar-20	07-Jan-21	14-Mar-20	07-Jan-21		M&E P
ES2460	M&E Procurement of Mechanical Equipment - RO Membrane	755	29-Mar-20	22-Apr-22	30-Mar-20	22-Apr-22		
ES2420	M&E Procurement of Mechanical Equipment - Intake Pumps	595	18-May-20	02-Jan-22	18-May-20	02-Jan-22		
ES2430	M&E Procurement of Mechanical Equipment - ActiDAFF Underdrain	333	30-Oct-20	27-Sep-21	30-Oct-20	27-Sep-21		
ES2450	M&E Procurement of Mechanical Equipment - RO and ERD Rack	274	22-Feb-21	22-Nov-21	22-Feb-21	22-Nov-21		
ES2440	M&E Procurement of Mechanical Equipment - ActiDAFF Media	298	15-Mar-21	06-Jan-22	15-Mar-21	06-Jan-22		
132kV Subst	ation	342	16-Mar-20	20-Feb-21	16-Mar-20	20-Feb-21		
ES0001460	Excavation for 132kV Substation	15	16-Mar-20	30-Mar-20	16-Mar-20	30-Mar-20		Excavation for 132kV Substa
ES0001470	Construction of 132kV Substation	233	31-Mar-20	18-Nov-20	31-Mar-20	18-Nov-20		Constructio
ES0001480	Architectural Finishes for 132kV Substation	126	11-Sep-20	14-Jan-21	11-Sep-20	14-Jan-21		Archite
ES0002240	M&E Installation of 132kV Substation	93	20-Nov-20		20-Nov-20		+	Ma
Combine Sha	aft	807	27-Mar-20	11-Jun-22		11-Jun-22		
ES0001060	Construction of Combine Shaft	258	27-Mar-20	09-Dec-20	03-Apr-20	09-Dec-20		Construc
ES0002120	M&E Installation at Combined Shaft	160	03-Jan-22	11-Jun-22	03-Jan-22	11-Jun-22		
Intake		415	12-Nov-20	31-Dec-21	13-Nov-20	09-Jul-22		
ES0001080	Receiving Pit and Marine Intake Structure	415		31-Dec-21	13-Nov-20			
ES0001070	DN2500 Pipe Jacking for Intake Pipeline	162	10-Dec-20		10-Dec-20			
ES0001110	Construction of Intake Land Structure	193	21-May-21	-		29-Nov-21		
ES0001120	Architectural Finishes for Intake Land Structure	32	-	31-Dec-21	-	31-Dec-21		
Summary B Actual Sumr					Executive	Summer	,	
Actual Sum Actual Work					EXECUTIVE	e Summar	/	

							-	18-	Fe	b-1	20			
2021			202	22						2	202	23		
И Ј Ј А S O N D J F	MA	٩M	J	JA	S	0	Ν	D	J	F	М	A	М	J
					-									
inary Set Up					-									
									+					-
sign Submission and A		1	: :				. 1		1					
DDA Civil Design Subm	IISSI	on a	and	Ap	pro	va								
					ļ									
M&E AIP Process Mecl	i i	- i	i i	omis	sic	'n	aņ	d/	٩p	pr	ov	al		
ervices Submission and	I Ap	pro	val						   					
idance Dwg					-									
M&EAIP Electrical and	Rer	ięw	abl	e Er	her	gy	SL	Jb	mi	SS	ior	a	nd	ŀ
M&EAIP I	nstr	um	ența	atior	1&	С	ont	ro	IS	uk	bm	iss	ior	h
M&I	ÈÞ	dΑ	Pro	cės	şΝ	lec	ha	ıni	ca	IS	Sub	om	iss	ic
A Building Services Sub	mis	sio	h a	nḋ A	pp	bro	val							
ission and Approval									1					-
Electrical Submission	and	Åp	bro	val										
M&I	i i i		1 i.	- i -	en	tat	ion	18	C	or	ntre	n S	Sul	h
	i i .	- i	i i	- i -	i –	i i	i.	i	i i					
		μα			-		aç				93	, 0	u	,,
DA Lift Submission and	An		val											
&E DDA Site Electrical			1	n ar	d.	Δn	nrc	ייר	 al					-
	Juc	1,110	500	l'ai		M8				٢8.		۵	ció	hr
													- 1	1
					-	<b></b>	Ņ	//ð	E	וט	JA	Τ	sU.	
			+			M8								
ocurement of Electrical	Εqι	iipn	hen	t-¦C	LP	S	h	sta	atic	n	foi	٢Ľ	VS	S١
	: :	- i	: i	E Pro	i		- i -	- 1	- 1					
			: :	eme	:	: :		- 1						
M&E Proc	ure	hei	ht o	f Me	ch	an	ica	l E	q	Jip	m	en	t -	A
M&E I	Proc	cµre	ęmę	en¦t c	fΝ	lec	ha	ini	ca	IE	qu	ıip	me	er
Ma	βE Γ	Pro	çure	eme	nt	of	Mę	cł	na	nic	al	Ec	lui	DI
pn														
of 132kV Substation					-									
tural Finishes for 132k	່/ ຮ່ເ	ubs	tatio	bn	-									
Installation of 132kV S			1 1											-
		-												
on of Combine Shaft														
				M&E	- -	ot		tic		ot	$\sim$	~~~	hir	
		-			Ţ	ISI	alla	uic		aı	C	חוכ		16
														_
		1	i i	anc	1			Ir	ita	ke	S	tru	cti	ır
I DN2500 Pipe Jackin	- I		i i	1.1	1									
Cons		1	н н.	1	1			1	1					
Arc	hite	¢tu	ral	Finis	he	sf	or	In	tał	œ	La	เทต	IS	tı
			1										1	
			B	àco	io	na	a	IC	_	H		ŀ		
				IC .				J: V		JT	U	RF		

ivity ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish			+			20	
OutFall		342	19-Dec-20	25-Nov-21	21-Dec-20	17 May 00	NSC		D J I	FMA	M J	JASC	ONDJFN
OutFall ES0001100	Reach ing Bit Autfall and Diffusor Pinaling	342	19-Dec-20	25-Nov-21		-		÷	+ ·	1 +		       	
ES0001100 ES0001090	Receiving Pit, Outfall and Diffuser Pipeline DN1700 Pipe Jacking for Outfall Pipeline	140	30-Dec-20		21-Dec-20	20-May-22							
	DN 1700 Pipe Jacking for Outlall Pipeline	794	30-Dec-20 09-Apr-20	18-May-21 11-Jun-22	02-Jan-21 15-May-20	20-May-21 24-Aug-22							
						, The second sec				_			
ES0001130	Excavation and ELS for ActiDAFF in Portion A	121	09-Apr-20	07-Aug-20	19-Jun-20	10-Sep-20				-			avation and
ES0001140	Excavation and ELS for ActiDAFF in Portion B	97	02-May-20	-	15-May-20								avation and
ES0001150	Construction of ActiDAFF Structure	393	11-Sep-20	08-Oct-21	11-Sep-20	06-Nov-21	- : :						
ES0001160	Architectural Finishes for ActiDAFF	183	07-Jul-21	05-Jan-22	07-Jul-21	08-Feb-22	-						
ES0002130	M&E Installation at ActiDAFF	257	28-Sep-21	11-Jun-22	28-Sep-21	11-Jun-22	-						
ES0002140	M&E Installation of Filter Water Tank and Pumping Station	137	29-Nov-21	14-Apr-22	15-Mar-22	24-Aug-22							
<u></u>	nosis Building	832	24-Jun-20	03-Oct-22	09-Jul-20	03-Oct-22			+			<u></u>	
ES0001170	Excavation and ELS for RO Building	270	24-Jun-20	20-Mar-21	09-Jul-20	20-Mar-21							
ES0001200	Piling Work for Post Treatment Building	107	11-Nov-20	25-Feb-21	03-Dec-20	19-Mar-21	-						
ES0001180	Construction of RO Building	321	16-Nov-20		28-Nov-20								
ES0001190	Architectural Finishes for RO Building	106	09-Aug-21	22-Nov-21	06-Sep-21	22-Nov-21							
ES0002150	M&E Installation of RO Building	315	23-Nov-21	03-Oct-22		03-Oct-22							
Product Wate	er Storage Tank	598	10-Aug-20	30-Mar-22	11-Sep-20	11-Jun-22						, , , , ,	
ES0001240	Excavation and ELS for Product Water Storage Tank	106	10-Aug-20	23-Nov-20	11-Sep-20	30-Jan-21							💻 Excava
ES0001250	Construction of Product Water Storage Tank	276	24-Nov-20	26-Aug-21	01-Feb-21	16-Oct-21						, , , , , , , , , , , , , , , , , , , ,	
ES0001260	Architectural Finishes for Product Water Storage Tank	70	27-Aug-21	04-Nov-21	01-Nov-21	08-Jan-22						,	
ES0002210	M&E Installation of Product Water Tank	78	12-Jan-22	30-Mar-22	30-Mar-22	11-Jun-22							
<b>Chemical Bu</b>	ilding	650	12-Aug-20	23-May-22	18-Jan-21	22-Jul-22							
ES0001300	Excavation for Chemical Building	42	12-Aug-20	22-Sep-20	18-Jan-21	05-Mar-21						- E	Excavation for
ES0001310	Construction of Chemical Building	255	23-Sep-20	•	06-Mar-21	27-Oct-21						: : : 崖	
ES0001320	Architectural Finishes for Chemical Building	73	05-Jun-21	16-Aug-21	28-Oct-21	08-Jan-22							
ES0002220	M&E Installation of Chemical Building	264	02-Sep-21	23-May-22	17-Feb-22	22-Jul-22							
Administratio		577	19-Oct-20	18-May-22		02-Jul-22	++	답답					$\cdot \frac{1}{1} - \frac{1}{1}$
ES0001330	Piling Works for Administration Building	110	19-Oct-20	05-Feb-21	19-Oct-20	20-Feb-21						i	Pi
ES0001340	Excavation for Administration Building	31	06-Feb-21	08-Mar-21	22-Feb-21	17-Mar-21							
ES0001350	Construction of Administration Building	339	09-Mar-21	10-Feb-22	18-Mar-21	19-Feb-22							
ES0001360	Architectural Finishes for Administration Building	204	26-Aug-21	17-Mar-22	04-Sep-21	26-Mar-22							
ES0002230	M&E Installation of Admin Building	184	16-Nov-21	18-May-22	· ·	02-Jul-22		÷÷		·			
	er Pumping Station	525	22-Oct-20	30-Mar-22	24-Nov-20	11-Jun-22							
ES0001270	Excavation for Product Water Pump Station	47	22-Oct-20	07-Dec-20	24-Nov-20								Excava
ES0001270	Construction of Product Water Pump Station	270	22-00-20 22-Jan-21	18-Oct-21	06-Mar-21	13-Nov-21							
ES0001280	Architectural Finishes for Product Water Pumping Station	106	22-5an-21 25-Sep-21	08-Jan-22		08-Feb-22							
ES0001290	1 0		12-Jan-22	30-Mar-22	30-Mar-22	11-Jun-22							
	M&E Installation of Product Water Pump Station	78	12-Jan-22 27-Nov-20	03-Oct-22								, , , , , , , , , , , , , , , , , , , ,	
	vices & Lift Installation	676			27-Nov-20							, , , , ,	
ES0002280	M&E Installation of Building Services	676	27-Nov-20		27-Nov-20		-						
ES0002270	M&E Lift Installation	147	18-Mar-22	11-Aug-22	29-Apr-22	03-Dec-22						, , , , , , , , , , , , , , , , , , , ,	
OSCG Buildi		537	11-Dec-20	31-May-22	06-Jan-21	03-Dec-22							
ES0001400	Excavation for On-site Chlorine Generation Building	25	11-Dec-20	04-Jan-21		26-Jan-21						, , , , , , , , , , , , , , , , , , , ,	💻 Exca
ES0001410	Construction of On-site Chlorine Generation Building	291	05-Jan-21	22-Oct-21	27-Jan-21	13-Nov-21							
ES0001420	Architectural Finishes for On-site Chlorine Generation Building	59	23-Oct-21	20-Dec-21	17-Dec-21	22-Feb-22							
ES0002200	M&E Installation of On-site Chlorine Generation Building	162	21-Dec-21	31-May-22	23-Feb-22	03-Dec-22			1 1				

Actual Work


Milestone



WSD/17						Kwan O Sesali		 	18-Fel
ty ID	Activity Name	Original Duration	Early Start	Early Finish	Late Start	Late Finish		2020 2021 MAMJJJASONDJFMAMJJASONDJ	2022 202 FMAMJJASONDJFM
Post Treatmen	nt Building	554	19-Dec-20	25-Jun-22	06-Feb-21	09-Aug-22			
ES0001210	Excavation and ELS for Post Treatment Building	126	19-Dec-20		06-Feb-21	08-Jun-21	· • • • • •	 Excavation and ELS	for Post Treatment Building
ES0001220	Construction of Post Treatment Building	209	14-Apr-21	08-Nov-21	29-May-21				struction of Post Treatment Building
ES0001230	Architectural Finishes for Post Treatment Building	59	11-Oct-21	08-Dec-21	-	24-Jan-22			chitectural Finishes for Post Treatm
ES0002180	M&E Installation of Post Treatment System	199	09-Dec-21	25-Jun-22	25-Jan-22				M&E Installation of P
	k & Pump Room	395	07-Jan-21	05-Feb-22	07-Jan-21	22-Apr-22			
ES0001550	Piling for Irrigation Tank and Pump Room	69	07-Jan-21	16-Mar-21	07-Jan-21	16-Mar-21		 Piling for Irrigation Tank	and Pump Boom
ES0001560	Excavation for Irrigation Tank and Pump Room	7	21-May-21	27-May-21	31-Jul-21	06-Aug-21			gation Tank and Pump Room
ES0001570	Construction of Irrigation Tank and Pump Room	179	28-May-21	22-Nov-21	07-Aug-21	12-Feb-22			nstruction of Irrigation Tank and Pu
ES0001580	Architectural Finishes for Irrigation Tank and Pump Room	81	17-Nov-21	05-Feb-22	08-Feb-22	22-Apr-22			Architectural Finishes for Irrigati
Inspection Ga		494	09-Jan-21	17-May-22	26-Feb-21	28-May-22			
ES0001590	Piling for Inspection Gallery	60	09-Jan-21	09-Mar-21	26-Feb-21			 Piling for Inspection Gal	ierv
ES0001600	Excavation for Inspection Gallery	121	14-Apr-21	12-Aug-21	26-Apr-21	24-Aug-21			for Inspection Gallery
ES0001600	Construction of Inspection Gallery	299	06-May-21	28-Feb-22	· ·	11-Mar-22			Construction of Inspection Ga
ES0001610	Architectural Finishes for Inspection Gallery	99	-	17-May-22	19-Feb-22				Architectural Finishes for
	al and Central Chiller Plant Building	531	11-Jan-21	25-Jun-22	21-Jan-21	09-Aug-22			
ES0001430			11-Jan-21	30-Jan-21		10-Feb-21		 E Evolution for Main Electric	cal and Central Chiller Plant Buildi
ES0001430 ES0001440	Excavation for Main Electrical and Central Chiller Plant Building Construction of Main Electrical and Central Chiller Plant Building	20 227		15-Sep-21		27-Sep-21			tion of Main Electrical and Centra
			01-Feb-21	· ·	17-Feb-21	· ·			ectural Finishes for Main Electrica
ES0001450	Architectural Finishes for Main Electrical and Central Chiller Plant Building	99	20-Jul-21	26-Oct-21	30-Jul-21	05-Nov-21			eolurai Finishes ior main Electrica
ES0002260	M&E Installation of HV Cabling and Field Panels	92	26-Mar-22	25-Jun-22	09-Aug-22	09-Aug-22			M&E Installation of I
Sludge Thick	-	381	19-Apr-21	04-May-22	22-Jul-21	09-Aug-22			
ES0001680	Excavation and ELS for Sludge Thickener	73	19-Apr-21	30-Jun-21	22-Jul-21	01-Nov-21		 Excavation and	d ELS for Sludge Thickener
ES0001690	Construction of Sludge Thickener	121	02-Jul-21	30-0ct-21	02-Nov-21	07-Feb-22			struction of Sludge Thickener
ES0001700	Architectural Finishes for Sludge Thickener	121	02-50-21 01-Nov-21	14-Dec-21	02-1100-21 08-Feb-22	27-Mar-22			rchitectural Finishes for Sludge Th
ES0001700	M&E Installation of Sludge Thickener	141	15-Dec-21	04-May-22	28-Mar-22	09-Aug-22			M&E Installation of Slud
Guard House	, i i i i i i i i i i i i i i i i i i i	350	21-May-21	05-May-22	16-Jul-21	13-Mar-23			
ES0001520	Excavation for Guard House near Pier	8	· · ·	28-May-21	16-Jul-21	23-Jul-21		 E Exceptation for G	jard House near Pier
ES0001520	Construction of Guard House near Pier	147	29-May-21		24-Jul-21	15-Dec-21			ruction of Guard House near Pier
ES0001330	Excavation for Guard House at Main Gate	7	-	22-00-21 21-Sep-21	11-Nov-21	17-Nov-21			ion for Guard House at Main Gate
ES0001490	Construction of Guard House at Main Gate	149	23-Sep-21	18-Feb-22	18-Nov-21	14-Apr-22		u LACAVAL	Construction of Guard House
ES0001500	Architectural Finishes for Guard House near Pier	74	23-Oct-21	04-Jan-22		11-Mar-22			Architectural Finishes for Guard F
ES0001540	Architectural Finishes for Guard House at Main Gate	74		04-Jan-22 05-May-22		13-Mar-23			Architectural Finishes fo
CO2 Tank		303	22-Jun-21	20-Apr-22	· ·	03-Dec-22			
	Filling to Formation for COO Tanks Area							🗖 Filling to Form	nation for CO2 Tanks Area
ES0001370	Filling to Formation for CO2 Tanks Area	29	22-Jun-21	20-Jul-21		10-Sep-21			struction of CO2 Tanks Area
ES0001380	Construction of CO2 Tanks Area	116	21-Jul-21	13-Nov-21		08-Jan-22			Architectural Finishes for CO2 1
ES0001390	Architectural Finishes for CO2 Tanks Area	73	15-Nov-21	26-Jan-22		25-Mar-22		 ······································	M&E Installation of CO2
ES0002170	M&E Installation of CO2 Tank	04	27-Jan-22			03-Dec-22			
	Treatment Plant	175	28-Oct-21	20-Apr-22	31-Dec-21				
ES0001710	Construction of Waste Water Treatment Plant	100	28-Oct-21	04-Feb-22	31-Dec-21	· ·			Construction of Waste Water T
ES0002340	M&E Installation of Waste Water Treatment Plant	75		20-Apr-22	20-Apr-22				M&E Installation of Waste
<b>~</b>	Jency Generator	57	25-Feb-22	· · · ·	08-May-22			 	
ES0002250	M&E Diesel Emergency Generator	57		22-Apr-22	08-May-22				M&E Diesel Emergency
	and Transformer Installation	242	16-Nov-21			09-Jan-23			
ES0002300	M&E Installation of HV/LV Switchroom and Transformer	242	16-Nov-21	15-Jul-22	18-Feb-22	09-Jan-23			M&E Installation o
Summary Ba					Even a sub-	0			🚯 👔 👔
Actual Summ	nary Critical Bar				Executive	e Summary			

tivity ID	Activity Name	Original	Early Start	Early Finish	Late Start	Late Finish		i		20	020		
uny io		Duration					A SO	N D .	JFM			NDJFN	
Miscellaneou	IS	808	23-Nov-20	08-Feb-23	28-Nov-20	27-Feb-23							
ES0001660	Slope Mitigation and Maintenance Access	684	23-Nov-20	07-Oct-22	28-Nov-20	23-Dec-22							· · ·
ES0001640	External Process and Non-Process Pipe	655	18-Dec-20	03-Oct-22	31-Dec-20	18-Nov-22			- +! +				1
ES0001650	Road and Drainage	518	04-Jun-21	03-Nov-22	23-Jun-21	29-Nov-22						1     1     1     1     1       1     1     1     1     1       1     1     1     1     1       1     1     1     1     1	
ES0002310	M&E Chiller & Irrigation System Installation	298	27-Oct-21	20-Aug-22	06-Nov-21	11-Feb-23						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
ES0001670	Landscaping Works	469	28-Oct-21	08-Feb-23	28-Jan-22	27-Feb-23						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
ES0002290	M&E PV Panels	215	23-Nov-21	25-Jun-22	23-Dec-21	27-Jul-22						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
ES0002380	M&E Installation of Drainage Pit	30	23-Nov-21	22-Dec-21	01-Jun-22	02-Jul-22			- +  +         			+  +  + 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1
ES0002390	M&E Installation of Thickened Sludge Holding Tank	42	09-Dec-21	19-Jan-22	27-Oct-22	03-Dec-22						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
ES0001630	Remaining Architectural Finishes for All Buildings	322	11-Jan-22	28-Nov-22	14-Jun-22	06-Feb-23						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
ES0002370	M&E Installation of Static Mixer Pit	42	27-Jan-22	09-Mar-22	26-May-22	02-Jul-22						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
ES0002350	M&E Installation of Surge Vessel	70	24-Feb-22	04-May-22	07-Dec-22	09-Jan-23						1     1     1     1     1       1     1     1     1     1       1     1     1     1     1       1     1     1     1     1	
ES0002360	M&E Installation of Flowmeter Pit	70	24-Feb-22	04-May-22	26-Apr-22	02-Jul-22			- +! +				
Statutory Sub	mission & Inspection	1148	11-Jan-20	03-Mar-23	08-Feb-20	13-Mar-23						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
ES0002330	Statutory Submission & Inspection	1148	11-Jan-20	03-Mar-23	08-Feb-20	13-Mar-23			· · ·				÷
Testing and (	Commissioning	275	12-Jun-22	13-Mar-23	12-Jun-22	13-Mar-23							
ES0002400	M&E Precomissioning	229	12-Jun-22	26-Jan-23	12-Jun-22	26-Jan-23							
ES0002410	M&E Commissioning	213	04-Jul-22	01-Feb-23	04-Jul-22	01-Feb-23					·····	+ +	
ES0002420	M&E Performance Test	40	02-Feb-23	13-Mar-23	02-Feb-23	13-Mar-23							

Summary Bar Early Bar	Page 4 of 4
Actual Summary Critical Bar	Executive Summary
Actual Work    Milestone	









## Appendix B


# Overview of Desalination Plant in Tseung Kwan O



	1	1.7	11/1A-	///	C Copyright by Block & Veatch Hong Kong Limited
847-000	/	11	1)))	, /	LEGEND:
	1	11	SSI /		
	$\left( \right)$	))//((	[]//		LANDFILL EXTENSION BOUNDARY OF WORKS AREA FOR
	1		1º		TKO DESALINATION PLANT
))			HALL.		GLA-TSK 692 ALLOCATED LAND BOUNDARIES
$\langle \langle \rangle$	4	tt	H.	>	NOTE: TEMPORARY WORKS AREA 1 WILL BE
+	_	K			HANDED OVER AT +6 MPD WITH A TOLERANCE OF ±500mm.
1		)	>)))////	<u> </u>	
1	/			1177	
	-	//	1111	1111	
1		11	15	11112	
7	1	/	716		
17	$\langle \rangle$		- M	AHB	
-	-			JIII.	
~	1	1/		11111=	
1	1	$\left( \left( \right) \right)$	(.	ME	
1	/	11			
Y	1	5	$\square$	STIM	
1		) )		////////	
1	116				
11111	Y		1 Milegins	Mua	
					B 10/03 UPDATE NOTES YLC
					A         07/18         UPDATE COORDINATES         YLC           Revision         Date         Description         Initial
					Designed Checked Drown Checked
					Initial         YLC         CKH         SZ         WLS           Date         02/18         02/18         02/18         02/18
					Approved
					ansmallo
					Agreement No. CE 8/2015 (WS)
	ſ	POINT	EASTING	NORTHING	Contract No.
	Ī				13/WSD/17
	- 1	A	846581.93	814505.03	Contrast Title
		A B	846581.93 846610.11	814505.03 813979.23	Contract Title DESIGN, BUILD AND OPERATE
					Contract Title DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT
		В	846610.11	813979.23	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O
		B	846610.11 846614.73	813979.23 813975.12	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT
		B C D	846610.11 846614.73 846629.09	813979.23 813975.12 813997.84	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT
<b>A</b>	· · · · · · · · · · · · · · · · · · ·	B C D E	846610.11 846614.73 846629.09 846644.75	813979.23 813975.12 813997.84 813986.74	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT Drowing Title
A (		B C D E F	846610.11 846614.73 846629.09 846644.75 846646.80	813979.23 813975.12 813997.84 813986.74 813985.28	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT Drowing Title
		B C D E F G	846610.11 846614.73 846629.09 846644.75 846646.80 8466477.24	813979.23 813975.12 813997.84 813986.74 813985.28 814034.67	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No.
A (		B C D F G H	846610.11 846614.73 846629.09 846644.75 846644.75 846646.80 846677.24 846686.56	813979.23 813975.12 813997.84 813986.74 813986.74 813985.28 814034.67 814028.89	DESIGN, BUILD AND OPERATE FIRST STACE OF TSEUNG KWAN O DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003
		B C D F G H	846610.11 846614.73 846629.09 846644.75 846646.80 846646.80 846677.24 846686.56 846766.21	813979.23 813975.12 813997.84 813986.74 813985.28 814034.67 814028.89 814158.11	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No.
		B C D F G H I J	846610.11 846614.73 846629.09 846644.75 846646.80 846677.24 846686.56 846766.21 846459.65	813979.23 813975.12 813997.84 813985.28 814034.67 814028.89 814158.11 814448.83 814048.11 8144105.63	DESIGN, BUILD AND OPERATE FIRST STACE OF TSEUNG KWAN O DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003 B Scele A1 1 : 1500 A3 1 : 3000 水務署
		B C D F G H I J	846610.11 846614.73 846629.09 846644.75 846646.80 846677.24 846686.56 8466766.21 846459.65 846578.45	813979.23 813975.12 813997.84 813985.28 814034.67 814028.89 814158.11 814448.83 814048.11	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003 B Seele A1 1 : 1500 A3 1 : 3000 水務署 Water Supplies
		B C D F G H I J K L	846610.11 846614.73 846629.09 846644.75 846645.80 846645.80 846677.24 846686.56 8466766.21 8466578.45 8466578.45 846613.89	813979.23 813975.12 813997.84 813986.74 813985.28 814034.67 814028.89 814158.11 814448.83 814048.11 81405.63	DESIGN, BUILD AND OPERATE FIRST STACE OF TSEUNG KWAN O DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003 B Scele A1 1 : 1500 A3 1 : 3000 水務署
		B C D E F G H H J J K L M	846610.11 846614.73 846629.09 846644.75 846646.80 846677.24 846686.56 8466766.21 8466578.45 846676.45 846676.45 846613.89 846614.60	813979.23 813975.12 813997.84 813996.74 813986.74 813985.28 814034.67 814028.89 814158.11 814448.83 814048.11 814405.63 814117.96	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003 B Seele A1 1 : 1500 A3 1 : 3000 水務署 Water Supplies

CODE	NAME OF BUILDING	TOTAL G.F.A. (m <sup>2</sup> )	SITE COVERAGE (m <sup>2</sup> )
в	COMBINE SHAFT	759.876	759.876
с	ACTIDAFF	10027.547	5455 <u>.</u> 346
G	REVERSE OSMOSIS BUILDING AND ELECTRICAL BUILDING	4511,455	5367,935
н	CO2 TANKS AREA	-	-
J	PRODUCT WATER STORAGE TANK, PUMP STATION AND ELECTRICAL BUILDING	1974.610	2933.980
к	SLUDGE TREATMENT BUILDING, TANK AND PUMP ROOM	2531.044	1228_361
м	ADMINISTRATION BUILDING & ELECTRICAL BUILDING C	2459.713	1114 <u>.</u> 062
N	MAIN ELECTRICAL AND CENTRAL CHILLER PLANT BUILDING	-	459.893
R1	ELECTROCHLORINATION BUILDING & ELECTRICAL BUILDING A	657.992	825.776
S	132 KV SUBSTATION	-	943.560
т	IRRIGATION WATER TANK AND PUMP ROOM	-	156.148
R2	CHEMICAL BUILDING	813.056	813.056
٧	VISITOR GALLERY	1330.410	1330.410
X1	GUARD HOUSE AND FS CONTROL ROOM	39.585	39.585
X2	GUARD HOUSE	22.035	22.035
Y	R + D OUTDOOR	-	-
z	WASTE WATER TREATMENT PLANT	48.000	48.000
	TOTAL =	25175 <u>.</u> 323	21498.023







# Appendix C

# Summary of Implementation Status of Environmental Mitigation

#### Contract No. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant



	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent	Implementation Stage			Implementation	Relevant Legislation & Guidelines
Reference	Mitigation Measures	main concerns to address	implementation Agent	D	С	0	status	
Air Quality	7				1			
S4.8.1	Impervious dust screen or sheeting will be provided to enclose scaffolding from the ground floor level of building for construction of superstructure of the new buildings.	Land site/ During Construction	Contractor(s)		-		N/A	Air Pollution Control (Construction Dust)
S4.8.1	Impervious sheet will be provided for skip hoist for material transport.	Land site/ During Construction, particularly dry season	Contractor(s)		•		NA	
S4.8.1	The area where dusty work takes place should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after dusty activities as far as practicable.	Land site/ During Construction	Contractor(s)		•		Implemented, rectified after reminder	
S4.8.1	All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation.	Land site/ During Construction	Contractor(s)		~		Implemented, rectified after reminder	
S4.8.1	Dropping heights for excavated materials should be controlled to a practical height to minimize the fugitive dust arising from unloading.	Land site/ During Construction	Contractor(s)		~		Implemented	
S4.8.1	During transportation by truck, materials should not be loaded to a level higher than the side and tail boards, and should be dampened or covered before transport.	Land site/ During Construction	Contractor(s)		•		Implemented	
S4.8.1	Wheel washing device should be provided at the exits of the work sites. Immediately before leaving a construction site, every vehicle shall be washed to remove any dusty material from its body and wheels as far as practicable.	Land site/ During Construction	Contractor(s)		•		Implemented	
S4.8.1	Road sections between vehicle-wash areas and vehicular entrance will be paved.	Land site/ During Construction	Contractor(s)		~		Implemented	

Acuity Sustainability Consulting Limited



	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent	Imple Stage		ation	Implementation	Relevant Legislation & Guidelines
Reference	Mitigation Measures	main concerns to address	implementation rigent	D	С	0	status	
S4.8.1	Hoarding of not less than 2.4m high from ground level will be provided along the length of the Project Site boundary.	Land site/ During construction	Contractor(s)	•	~		Implemented	
S4.8.1	Haul roads will be kept clear of dusty materials and will be sprayed with water so as to maintain the entire road surface wet at all times.	Land site/ During construction	Contractor(s)		•		Implemented, rectified after reminder	
S4.8.1	Temporary stockpiles of dusty materials will be either covered entirely by impervious sheets or sprayed with water to maintain the entire surface wet all the time.	Land site/ During construction	Contractor(s)		•		Implemented	
\$4.8.1	Stockpiles of more than 20 bags of cement, dry pulverised fuel ash and dusty construction materials will be covered entirely by impervious sheeting sheltered on top and 3- sides.	Land site/ During construction	Contractor(s)		<b>√</b>		Implemented, rectified after observation	
S4.8.1	All exposed areas will be kept wet always to minimise dust emission.	Land site/ During construction	Contractor(s)		•		Implemented	
S4.8.1	Ultra-low-sulphur diesel (ULSD) will be used for all construction plant on-site, as defined as diesel fuel containing not more than 0.005% sulphur by weight) as stipulated in Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites.	Land site/ During construction/ During Operation	Contractor(s)		•	×	Implemented	Environment, Transport and Works Bureau Technical Circular (ETWB- TC(W)) No 19/2005 on Environmental Management on Construction Sites
S4.8.1	The engine of the construction equipment during idling will be switched off.	Land site/ During construction	Contractor(s)		1		Implemented	



EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent	Imple Stage		ation	Implementation	Relevant Legislation & Guidelines
Reference	Mitigation Measures	main concerns to address	Implementation Agent	D	С			
\$4.8.1	Concrete batching plant will be required on site. control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented. The control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented.	Land site/ During construction	Contractor(s)		•		N/A	
S4.8.1	Regular maintenance of construction equipment deployed on-site will be conducted to prevent black smoke emission.	Land site/ During construction	Contractor(s)		•		Implemented	
\$4.10	To ensure proper implementation of the recommended dust mitigation measures and good construction site practices during the construction phase, environmental site audits on weekly basis is recommended throughout the construction period.	Land site/ During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		•		Implemented	



EIA	Recommended Environmental Protection	Objectives of the recommended measures &	Implementation	Implen Stage	nenta	tion	Implementation status	Relevant Legislation	
Reference	e Measures/ Mitigation Measures	main concerns to address	Agent	D	С	0	-	& Guidelines	
Noise									
S5.7	Only well-maintained plant will be operated on-site and plant will be serviced regularly during the construction phase.	All area/ During construction	Contractor(s)		•		Implemented	A Practical Guide for the Reduction of Noise from Construction Works,	
S5.7	Silencers or mufflers on construction equipment will be utilised and will be properly maintained during the construction phase.	Noise control/ During construction	Contractor(s)		~		N/A	A Practical Guide for the Reduction of Noise from Construction Works,	
S5.7	Mobile plant, if any, will be sited as far away from NSRs as possible.	Noise control/ During construction	Contractor(s)		~		N/A	A Practical Guide for the Reduction of Noise from Construction Works,	
S5.7	Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or will be throttled down to a minimum.	Noise control/ During construction	Contractor(s)		~		Implemented	A Practical Guide for the Reduction of Noise from Construction Works,	
S5.7	Plants known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Noise control/ During construction	Contractor(s)		~		N/A	A Practical Guide for the Reduction of Noise from Construction Works,	
S5.7	Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities.	Noise control/ During construction	Contractor(s)		•		N/A	A Practical Guide for the Reduction of Noise from Construction Works,	
S5.7	Use of Quite Powered Mechanical Equipment (QPME).	Noise control/ During construction	Contractor(s)		•		Implemented	A Practical Guide for the Reduction of Noise from Construction Works,	
S5.7	Movable noise barriers of 3m in height with skid footing should be used and located within a few metres of stationary plant and mobile plant such that the line of sight to the NSR is blocked by the barriers. The length of the barrier should be at least five times greater than its height. The noise barrier material should have a superficial surface density of at least 7 kg m <sup>-2</sup> and have	Noise control/ During construction	Contractor(s)		•		N/A	A Practical Guide for the Reduction of Noise from Construction Works,	



	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures &	Implementation Agent	Imple Stage	menta	tion	Implementation status	Relevant Legislation & Guidelines
Reference	Measures/ Mitigation Measures	main concerns to address	Agem	D	С	0		& Guidennes
S5.7	no openings or gaps. The noise insulating sheet should be deployed such that there would be no opening or gaps on the joints.	Noise control/ During construction	Contractor(s)		~		N/A	A Practical Guide for the Reduction of Noise from Construction Works,
S5.7	Construction activities (e.g. excavation/shoring, reinstatement (asphalt), and pipe jacking) will be planned and carried out in sequence, such that items of PME proposed for these activities will not be operated simultaneously.	Noise control/ During construction	Contractor(s)	Ý	•		Implemented	A Practical Guide for the Reduction of Noise from Construction Works
S5.7	PMEs will not be used at the works areas near educational institutions with residual impact (ie the "influence area" within a radius of 40m) during school hours in order to reduce impact to the educational institutions.	Noise control / During construction	Contractor(s)		•		N/A	A Practical Guide for the Reduction of Noise from Construction Works
S5.7	Noise enclosures or acoustic sheds would be used to cover stationary PME such as generators. Portable/Movable noise enclosure made of material with superficial surface density of at least 7 kg m <sup>-2</sup> may be used for screening the noise from operation of the saw/groover, concrete.	Noise control/ Pre- construction/ During construction	Contractor(s)	✓	•		N/A	
S5.9	Sawcutting pavement, breaking up of pavement, excavation /shoring, pipe laying, backfilling, reinstatement (concrete) and pipe jacking shall be scheduled outside the examination period.	Noise control/ Pre- construction/ During construction	Contractor(s)	<b>•</b>	•		N/A	



EIA	Recommended Environmental Protection	Objectives of the recommended measures &	Implementation	Imple Stage	menta	tion	Implementation status	Relevant Legislation & Guidelines
Reference	Measures/ Mitigation Measures	main concerns to address	Agent	D	С	0		& Guidelines
S5.9	In view the duration of noise exceedance at Creative Secondary School, PLK Laws Foundation College, TKO Kei Tak Primary School and School of Continuing and Professional Studies-CUHK is limited to 8 weeks, the construction work in the influence areas near the four schools shall be scheduled during long school holidays (eg summer holiday, Easter holiday or Christmas holiday, etc) as far as practicable. Scheduling the construction work for the four schools.	Noise control/ Pre- construction/ During construction	Contractor(s)	-	•		N/A	
S5.10	A noise monitoring programme shall be implemented for the construction phase.	Designated monitoring stations as defined in EM&A Manual/During construction phase	Environmental Team (ET)		~		N/A	
S5.10	The effectiveness of on-site control measures could also be evaluated through the regular site audits.	All facilities/ During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		<b>√</b>		Implemented	-



EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to	Implementation Agent	Impler Stage	nentati	ion	Implementation status	Relevant Legislation & Guidelines
	Measures/ Miligation Measures	address	Agent	D	С	0		Gulueimes
Water Quality								
S6.9	Dredged marine sediment will be disposed of in a gazetted marine disposal area in accordance with marine dumping permit conditions of the Dumping at Sea Ordinance (DASO).	Marine Dredging/ During construction	Contractor(s)		~		N/A	Dumping at Sea Ordinance (DASO)
S6.9	Disposal vessels will be fitted with tight bottom seals in order to prevent leakage of material during transport.	Marine Dredging/ During construction	Contractor(s)		1		N/A	-
\$6.9	Barges will be filled to a level, which ensures that material does not spill over during transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action.	Marine Dredging/ During construction	Contractor(s)		•		N/A	-
S6.9	After dredging, any excess materials will be cleaned from decks and exposed fittings before the vessel is moved from the dredging area.	Marine Dredging/ During construction	Contractor(s)		~		N/A	-
S6.9	All vessels should be well maintained and inspected before use to limit any potential discharges to the marine environment.	Marine Dredging/ During construction	Contractor(s)		~		N/A	-
S6.9	All vessels must have a clean ballast system.	Marine Dredging/ During construction	Contractor(s)		1		N/A	-
\$6.9	No discharge of sewage/grey wastewater should be allowed. Waste water from potentially contaminated area on working vessels should be minimized and collected. These kinds of wastewater should be brought back to port and discharged at appropriate collection and treatment system.	Marine Dredging/ During construction	Contractor(s)		•		N/A	-
\$6.9	No soil waste is allowed to be disposed overboard.	Marine Dredging/ During construction	Contractor(s)		1		N/A	-



EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to	Implementation Agent	Stage	mentat		Implementation status	Relevant Legislation & Guidelines
S6.9	Silt removal facilities such as silt traps or sedimentation	address Land site & drainage/	Contractor(s)	D	C 🗸	0	Implemented,	ProPECC PN 1/94 TM
	facilities will be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly.	During construction					rectified after reminder	Standard under the WPCO
S6.9	Earthworks to form the final surfaces will be followed up with surface protection and drainage works to prevent erosion caused by rainstorms.	Land site & drainage/ During construction	Contractor(s)		•		Implemented	-
S6.9	Appropriate surface drainage will be designed and provided where necessary.	Land site & drainage/ During construction	Contractor(s)		-		Implemented	-
S6.9	The precautions to be taken at any time of year when rainstorms are likely together with the actions to be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94.	Land site & drainage/ During construction	Contractor(s)	<b>V</b>	✓		Implemented	ProPECC PN 1/94
\$6.9	Oil interceptors will be provided in the drainage system where necessary and regularly emptied to prevent the release of oil and grease into the storm water drainage system after accidental spillages.	Land site & drainage/ During construction	Contractor(s)		✓ ✓		Implemented, rectified after reminder	-



EIA Reference	Recommended Environmental Protection	Objectives of the recommender measures & main concerns to	Implementation	Impler Stage	nentat	ion	Implementation status	Effluents Discharged into Drainage and Sewerage
	Measures/ Mitigation Measures	address	Agent	D	C	0	1	Guidelines
\$6.9	Temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge, if any, will be adequately designed for the controlled release of storm flows.	Land site & drainage/ During construction	Contractor(s)		•		Implemented	-
S6.9	The temporary diverted drainage, if any, will be reinstated to the original condition when the construction work has finished or when the temporary diversion is no longer required.	Land site & drainage/ During construction	Contractor(s)		*		N/A	-
S6.9	Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment.	Land site & drainage/ During construction	Contractor(s)		*		Implemented	-
\$6.9 and \$6.12	The sterilization water should be dechlorinated with total residual chlorine (TRC) level below 1 mg/L before discharge to public sewer. In situ testing of TRC should also be conducted for the discharge of chlorinated water for pipeline disinfection to ensure sufficient dechlorination before discharge to public sewer.	Sterilization of water mains prior to commissioning	Contractor(s)		×	×	N/A	Drainage and Sewerage Systems Inland and Coastal
S6.9	The cleaning and flushing water should also be treated and desilted to the relevant discharge requirement stipulated in TM-DSS before discharging.	Sterilization of water mains prior to commissioning	Contractor(s)		-	<b>v</b>	N/A	Technical Memorandum for Effluents Discharged into Drainage and Sewerage Systems Inland and Coastal Waters



EIA Reference	Recommended Environmental Protection	Objectives of the recommended measures & main concerns to	d Implementation Agent	Implementation Stage		on	Implementation status	Relevant Legislation & Guidelines -
	Measures/ Mitigation Measures	address	Agent	D	С	0		Guidennes
S6.9	Site drainage should be well maintained and good construction practices should be observed to ensure that oil, fuels, solvents and other chemicals are managed, stored and handled properly and do not enter the nearby water streams.	Land site & drainage/ During construction/ During operation	Contractor(s)		~	•	Implemented, rectified after reminder	-
S6.12	Regular site inspections will be carried out in order to confirm that regulatory requirements are being met and that contractors are implementing the standard site practice and mitigation measures as proposed to reduce potential impacts to water quality.	During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		~		Implemented	-



EIA Reference	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation	Implei Stage	mentat	ion	Implementation Status	Relevant Legislation &
	Mitigation Measures	main concerns to address	Agent	D	C	0		Guidelines
Waste Manage				-	-		-	
S8.5	Nomination of approved personnel to be responsible for standard site practices, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.	Contract mobilisation/ During construction	Contractor(s)		~		Implemented	-
S8.5	Training of site personnel in proper waste management and chemical handling procedures. Training will be provided to workers on the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling at the beginning of the construction works.	Contract mobilisation/ During construction	Contractor(s)		<b>~</b>		Implemented	-
S8.5	Provision of sufficient waste disposal points and regular collection for disposal.	All area/ During construction/ During operation	Contractor(s)		<b>~</b>	•	Implemented, rectified after reminder	DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness.
\$8.5	Appropriate measures to reduce windblown litter and dust transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	All area/ During construction	Contractor(s)		-		Implemented	DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness.
S8.5	A waste management plan (WMP) as stated in the <i>"ETWB TC(W) No. 19/2005, Environmental</i> <i>Management on Construction Sites"</i> for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established and implemented during the construction phase as part of the Environmental Management Plan (EMP). The Contractor will be required to prepare the EMP and submits it to the Architect/ Engineer under the Contract for approval prior to implementation.	All area/ During construction	Contractor(s)		~		Implemented	ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites
S8.5	Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre at Tsing Yi.	All area/ During construction	Contractor(s)		×		N/A	Chapters 2 & 3 Code of Practice on the Packaging, Labelling & Storage of Chemical Wastes published under the Waste Disposal Ordinance (Cap 354), Section 35
S8.5	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.	Land site/ During construction	Contractor(s)		~		Implemented, rectified after	Waste Disposal Ordinance (Cap 354)



EIA Reference	Recommended Environmental Protection Measures/	$\mathbf{r}_{\mathbf{r}}$	Implementation	Impler Stage	nentat	ation Implementation Status		Relevant Legislation &
	Mitigation Measures	main concerns to address	Agent	D	С	0	1	Guidelines
							reminder	
S8.5	A recording system for the amount of wastes generated/recycled and disposal sites. The trip- ticket system will be included as one of the contractual requirements and implemented by the contractor(s).	Land site/ During construction	Contractor(s)		<b>√</b>		Implemented	DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials
S8.5	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal.	Land site/ During construction/ During operation	Contractor(s)		~		Implemented	WBTC 32/92, The Use of Tropical Hard Wood on Construction Site
S8.5	Encourage collection of aluminium cans and waste paper by individual collectors during construction with separate labelled bins provided to segregate these wastes from other general refuse by the workforce.	Land site/ During construction	Contractor(s)		<b>√</b>		Implemented	ETWB TCW No. 33/2002, Management of Construction and Demolition Material Including Rock
S8.5	Any unused chemicals and those with remaining functional capacity will be recycled as far as possible.	Land site/ During construction	Contractor(s)		<b>√</b>		N/A	-
S8.5	Use of reusable non-timber formwork to reduce the amount of C&D materials.	All areas/ During construction	Contractor(s)		<b>√</b>		N/A	WBTC 32/92, The Use of Tropical Hard Wood on Construction Site
S8.5	Prior to disposal of construction waste, wood, steel and other metals will be separated to the extent practical, for re-use and/or recycling to reduce the quantity of waste to be disposed of to landfill.	All areas/ During construction	Contractor(s)		✓		Implemented	DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials
S8.5	Proper storage and site practices to reduce the potential for damage or contamination of construction materials.	All areas/ During construction	Contractor(s)		<b>√</b>		Implemented	-
S8.5	Plan and stock construction materials carefully to reduce amount of waste generated and avoid unnecessary generation of waste.	All areas/ During construction	Contractor(s)		<b>√</b>		Implemented	-
S8.5	A Sediment Quality Report (SQR) for sampling and chemical testing of the sediment will be prepared and submitted to the EPD for approval. The approved detailed sampling and chemical testing will be carried out prior to the commencement of the dredging activities to confirm the sediment disposal method.	Marine works/ During construction	Contractor(s)				N/A	ETWB TC(W) No. 34/2002 and Dumping at Sea Ordinance (DASO)
S8.5	The management of dredged/ excavated sediment	Marine works/ During	WSD/		~		Implemented	ETWB TC(W) No. 34/2002



EIA Reference	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation	Impler Stage	plementation Implementation ge Status		Implementation Status	Relevant Legislation & Guidelines         and Dumping at Sea Ordinance (DASO)         Cap 354N Waste Disposal (Charges for Disposal of Construction Waste) Regulation         DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials         ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites         Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005         -         -         -         -         -
	Mitigation Measures	main concerns to address	Agent	D	C	0		Guidelines
	management requirement from <i>ETWB TC(W) No.</i> 34/2002 will be incorporated in the Specification of the Contract Documents.	construction	Contractor(s)					
S8.5	The contractor will open a billing account with EPD in accordance with the Waste Disposal (Charges for Disposal of Construction Waste) Regulation for the payment of disposal charges.	Contract mobilisation/ During construction	Contractor(s)		-		Implemented	Disposal (Charges for Disposal of Construction Waste)
S8.5	A trip-ticket system will be established in accordance with DEVB TC(W) No. 6/2010 to monitor the reuse of surplus excavated materials off-site and disposal of construction waste and general refuse at transfer facilities/landfills, and to control fly-tipping.	Contract mobilisation/ During construction	Contractor(s)		-		Implemented	Trip Ticket System for Disposal of Construction
S8.5	The project proponent will also conduct regular inspection of the waste management measures implemented on site as described in the Waste Management Plan.	All area/ During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		✓		Implemented	Management on
S8.5	A recording system (similar to summary table as shown in Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005) for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established during the construction phase.	All area/ During construction	Contractor(s)		-		Implemented	of Appendix G of ETWB TC(W) No.
S8.5	Inert C&D materials (public fill) will be reused within the Project as far as practicable.	All area/ During construction	Contractor(s)		1		N/A	-
S8.5	Public fill and construction waste shall be segregated and stored in different containers or skips to facilitate reuse or recycling of materials and their proper disposal.	All area/ During construction	Contractor(s)		<b>√</b>		Implemented	-
S8.5	Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	All area/ During construction	Contractor(s)		~		Implemented	-
S8.5	To reduce the potential dust and water quality impacts of site formation works, C&D materials will be wetted as quickly as possible to the extent practice after filling.	All area/ During construction	Contractor(s)		<b>√</b>		Implemented	Air Pollution Control (Construction Dust) Regulation (Cap 311R); WPCO (Cap 358)



EIA Reference	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation	Impler Stage	StageStatus		Implementation Status	Relevant Legislation &
	Mitigation Measures	main concerns to address	Agent	D	C	0		Guidelines
S8.5	Open stockpiles of excavated/ fill materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Land site/ During Construction, particularly dry season	Contractor(s)		•		Implemented	Air Pollution Control (Construction Dust) Regulation (Cap 311R)
S8.5	Chemical waste container shall be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.	All area/ During construction/ During operation	Contractor(s)/ WSD		•	✓	Implemented	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes
S8.5	Chemical waste container shall have a capacity of less than 450 L unless the specifications have been approved by the EPD.	All area/ During construction/ During operation	Contractor(s)/ WSD		•	<b>√</b>	Implemented	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes
S8.5	A label in English and Chinese shall be displayed on the chemical container in accordance with instructions prescribed in Schedule 2 of the Regulations.	All area/ During construction/ During operation	Contractor(s)/ WSD		•	<b>√</b>	Implemented	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes
S8.5	Storage areas for chemical waste shall be enclosed on at least 3 sides.	All area/ During construction/ During operation	Contractor(s)/ WSD		•	<b>√</b>	Implemented	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes
S8.5	Storage areas for chemical waste shall have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest.	All area/ During construction/ During operation	Contractor(s)/ WSD		•	•	Implemented	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes
\$8.5	Storage areas for chemical waste shall have adequate ventilation.	All area/ During construction/ During operation	Contractor(s)/ WSD		•	•	Implemented	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes



EIA Reference	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation	Impleı Stage	nentat	ion	Implementation Status	Relevant Legislation & Guidelines         Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes         Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes         Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes         Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes         DEVB TC(W) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness.         -
	Mitigation Measures	main concerns to address	Agent	D	С	0	_	Guidelines
S8.5	Storage areas for chemical waste shall be covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary).	All area/ During construction/ During operation	Contractor(s)/ WSD		-	•	Implemented	Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of
S8.5	Storage areas for chemical waste shall be arranged so that incompatible materials are appropriately separated.	All area/ During construction/ During operation	Contractor(s)/ WSD		•	•	Implemented	Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of
S8.5	General refuse will be stored in enclosed bins or compaction units separately from construction and chemical wastes.	All area/ During construction/ During operation	Contractor(s)/ WSD		~	<b>√</b>	Implemented	Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of
S8.5	Adequate number of waste containers will be provided to avoid over-spillage of waste.	All area/ During construction/ During operation	Contractor(s)/ WSD		<b>√</b>	<b>√</b>	Implemented	Enhanced Specification for Site Cleanliness and
S8.5	A reputable waste collector will be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts.	All area/ During construction/ During operation	Contractor(s)/ WSD		-	<b>√</b>	Implemented	-
\$8.5	Recycling bins will be provided at strategic locations within the Site to facilitate recovery of recyclable materials (including aluminium can, waste paper, glass bottles and plastic bottles) from the Site. Materials recovered will be sold for recycling.	All area/ During construction/ During operation	Contractor(s)/ WSD		~	~	Implemented	-
S8.5	To avoid any odour and litter impact, accurate number of portable toilets will be provided for workers on-site.	All area/ During construction	Contractor(s)		~		Implemented	-
S8.5	The burning of refuse on construction sites is prohibited by law.	All area/ During construction	Contractor(s)		1		Implemented	Air Pollution Control Ordinance (Cap 311)
S8.7	To facilitate monitoring and control over the contractors' performance on waste management, a waste inspection and audit programme will be	All facilities/ During construction	ET/ IEC		<b>√</b>		Implemented	-



FIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures &	Implementation	Implen Stage	nentati	on	Implementation Status	Relevant Legislation & Guidelines
	mugation measures	main concerns to address	Agent	D	С	0		Guidennes
	implemented throughout the construction phase.							



		Objectives of the	Implementation	Impler	mentat	ion	Implementation	emented -		
	Mitigation Measures	recommended measures &	Agent	Stage			Status			
		main concerns to address	rigent	D	C	0		Guidennes		
	Ecology					1		1		
S9.7	For slope mitigation works within the Clear Water Bay Country Park, to avoid tree felling and damages to trees, the exact locations of the flexible barrier foundation plates, soil nails and rock dowels can be adjusted during detailed design, and a setback distance from existing trees is recommended to be maintained as far as practical. A detailed specification describing the exact locations of the flexible barrier foundation plates, soil nails and rock dowels will be prepared to illustrate how the setback distance from existing trees would be implemented for tree avoidance.	Slope mitigation works area/ During detailed design/ During construction	Contractor(s)	Ŷ	•		Implemented	-		
S9.7	Pruning of tree canopies along the alignment of the flexible barriers shall be limited to a minimum.	Slope mitigation works area/ During construction	Contractor(s)		1		Implemented			
\$9.7	The alignment of flexible barriers shall be optimized to preserve all species of conservation interest and minimize the impact to the existing vegetation as far as practicable. All individuals of <i>Marsdenia lachnostoma</i> within the slope mitigation areas shall be retained <i>in- situ</i> , by positioning the alignment of flexible barrier at a minimum 1.5m in a radius away from these individuals.	Slope mitigation works area/ During detailed design/ During construction	Contractor(s)	~	✓		N/A	-		
S9.7 and 9.10	At the detailed design stage prior to the commencement of the slope mitigation works, a vegetation survey shall be carried out at the slope mitigation areas within the Clear Water Bay Country Park to assess the condition and identify the location of each individual of <i>Marsdenia lachnostoma</i> and other flora species of conservation interest that may be directly affected by the construction works.	Slope mitigation works area/ During detailed design/ During construction	Contractor(s)	V	•		Implemented	-		
S9.7	Temporary fencing will be installed to fence off the concerned species either in groups of individually within the works area and in the close proximity to prevent from being damaged and disturbed during construction. A sign identifying the site shall be attached to the fence and flagging tape shall be attached to the individuals to visualize their locations.	Slope mitigation works area/ During construction	Contractor(s)		•		N/A	-		



	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation	Implei Stage	nentat	ion		Relevant Legislation & Guidelines
	Mitigation Measures	main concerns to address	Agent	D	С	0		Guidennes
S9.7 and S9.10	A specification for fencing and demarcating individuals of <i>Marsdenai lachnostoma</i> (or other flora species of conservation interest, if found) adjacent to the proposed alignment of the flexible barriers will be prepared to protect the species.	Slope mitigation works area/ During construction	Contractor(s)		<b>√</b>		N/A	-
S9.7	Induction training shall also be provided to all site personnel in order to brief them on this flora of conservation interest including the locations and their importance.	Slope mitigation works area/ During construction	Contractor(s)		<b>√</b>		N/A	-
S9.7	The resident site supervisory staff will closely monitor the conditions of concerned individuals during construction of flexible barriers in the close proximity.	Slope mitigation works area/ During construction	Contractor(s)		•		N/A	-
S9.7	Erect fences along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas.	All area/ During construction	Contractor(s)		<b>√</b>		Implemented	-
S9.7	Regularly check the work site boundaries to ensure that they are not breached and that damage does not occur to surrounding areas.	All area/ During construction	Contractor(s)/ Environmental Team (ET)		•		Implemented	-
S9.7	Avoid any damage and disturbance, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal.	All area/ During construction	Contractor(s)		*		Implemented	-
\$9.7	Reinstate temporarily affected areas, particularly the habitats of plantation and shrubland-grassland immediately after completion of construction works, through on-site tree/shrub planting. The tree/shrub species will be chosen with reference to those in the surrounding area.	All area/ During construction	Contractor(s)		•		N/A	-
S9.7	Affected habitats within the Clear Water Bay Country Bay shall be reinstated by hydro-seeding and planting of climbers and native shrub seedlings where practical upon completion of the slope mitigation works.	All area/ During construction	Contractor(s)		•		N/A	-



EIA	Recommended Environmental Protection Measures/ Mitigation	Objectives of the recommended	Implementation			ation	Implementation Status	Relevant
Reference	Measures	measures & main concerns to address	Agent	D	C	0		Legislation & Guidelines
	Landscape & Visual							
S11.10 & 11.11	The construction area and area allowed for temporary structures, such as the contractor's office, will be minimized to a practical minimum. (MM1)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	•	•	~	Implemented	-
S11.10 & 11.11	At the detailed design stage, the design team will seek to minimize the landscape footprint of the Project and above ground facilities, while satisfying all other requirements. (MM2)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	•	~	~	Implemented	-
S11.10 & 11.11	Design principles will be adopted to take into account the surrounding area, particularly Clear Water Bay Country Park behind and the nearby waterfront, with due consideration given to: - green roofs where practical (ie without equipment on the roof); - roadside planting; - aesthetic treatment of all structures; - vertical greening; screen planting along application site; and - landscape enhancement with amenity planting where practical including planting along the edge (site boundary) fence with native shrubs where feasible, - to reduce their visual impact and blend them into the surrounding landscape. (MM3)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	~	~	✓	Implemented	-
S11.10 & 11.11	All trees within the Project Site or the potential slope mitigation works area will be carefully protected during construction according to DEVB TCW No. 10/2013 – Tree Preservation (MM4)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	•	•	~	Implemented	ETWB TCW No. 3/2006 - Tree Preservation.
\$11.10 & 11.11	No tree within the Country Park will be felled. Trees within the Site unavoidably affected by the works will be transplanted where necessary and practical. For trees that need to be felled, compensatory planting will be provided to the satisfaction of relevant Government departments. A compensatory tree planting proposal including locations of tree compensation will be submitted to seek relevant government department's approval, in accordance with DEVB TC(W) No. 10/2013. (MM5)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	•	~	•	Implemented	DEVB TC(W) No. 10/2013
S11.10 &	Any slope mitigation works necessary to address natural terrain	All area/ Detailed	WSD/	1	✓	1	N/A	



EIA	Recommended Environmental Protection Measures/ Mitigation	Objectives of the recommended	Implementation	Imple Stage	ment	ation	Implementation Status	Relevant Legislation &
Reference	Measures	measures & main concerns to address	Agent	D	С	0		Guidelines
11.11	hazards, will be minimized to minimize any potential environmental impact to the Country Park e.g. soil nailing and rock stabilization will aim to avoid existing trees e.g. should any restoration of vegetation be necessary, the best planting matrix with native species will be established, with the aim of resembling the existing vegetation. (MM6)	design/ During construction/ During operation	Contractor(s)					
S11.10 & 11.11	Dredging works for the installation of intake structures and outfall diffusers should be minimized to avoid or reduce any potential environmental impacts to as low as reasonably practicable (ALARP). The intake and outfall structures (e.g. intake openings and diffuser heads) will be prefabricated and transferred to site for installation. (MM7)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	•	~	•	N/A	
S11.10 & 11.11	All night-time lighting will be reduced to a practical minimum both in terms of number of level and will be hooded and directional. (MM8 )units and lux level and will be hooded and directional. (MM8)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	•	~	•	Implemented	-



EIA Reference	Recommended Environmental Protection	Objectives of the recommended measures &	Implementation	-	Stage				Implementation Status	Relevant Legislation & Guidelines
LIA Reference	Measures/ Mitigation Measures	main concerns to address	Agent	D	C	0				
	Landfill Gas Hazard	•	•					·		
S12.7	During all works, safety procedures should be implemented to minimise the risks of fires and explosions, asphyxiation of workers and toxicity effects resulting from contact with contaminated soil and groundwater.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	~	•	Implemented	-		
S12.7	During trenching and excavation as well as creation of confined spaces at near to or below ground level, precautions should be clearly laid down and rigidly Gas detection equipment and appropriate breathing apparatus should be available and used when entering confined spaces or trenches deeper than 1 metre.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	<b>✓</b>	~	N/A			
S12.7	The Contractor should make the workers are aware of potential hazards of working in confined spaces (any chamber, manhole or culvert which is large enough to permit access to personnel). Such work in confined spaces is controlled by the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance. Following the Safety Guide to Working in Confined Spaces ensures compliance with the above regulations.	All area/ Detailed design/ During construction/ During operation	Contractor(s)		~	•	Implemented			
S12.7	Safety officers, specifically trained with regard to landfill gas and leachate related hazards and the appropriate actions to take in adverse circumstances, should be present on the site throughout the works, in particular, when works are undertaken below grade.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	•	•	Implemented			
S12.7	All personnel who work on site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	•	•	Implemented			



EIA Reference	Recommended Environmental Protection	Objectives of the recommended measures &	Implementation		ementa	ation	Implementation Status	Relevant Legislation & Guidelines
	Measures/ Mitigation Measures	main concerns to address	Agent	D	C	0		
	physical contact with it.							
S12.7	Monitoring for landfill gas should be undertaken in all excavations, manholes, chambers (particularly during pipe jacking) and any confined spaces through the use of an intrinsically safe portable instrument, appropriately calibrated and capable of measuring the concentrations of methane. carbon dioxide and oxygen.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	~	•	*	N/A	
S12.7	Monitoring frequency and areas to be monitored should be specified prior to commencement of groundwork, either by the Safety Officer, or by an appropriately qualified person. All measurements should be recorded and documented.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	•	•	N/A	
S12.7	Proceed drilling with adequate care and precautions against the potential hazards which may be encountered.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	~	-	•	Implemented	
\$12.7	Prior to the commencement of the site works, the drilling contractor should devise a 'method-of- working' statement covering all normal and emergency procedures (including but not limited to number of operatives, experience and special skills of operatives, normal method of operations, emergency procedures, supervisors responsibilities, storage and use of safety equipment, safety procedures and signs, barriers and guarding). The site supervisor and all operatives must be familiar with this statement.	All area/ During construction/ During operation	Contractor(s)	V	V	•	Implemented	



EIA Reference	Recommended Environmental Protection	Objectives of the recommended measures &	Implementation	-	ementa	ation	Implementatior Status	Relevant Legislation &
EIA KEIEI EIICE	Measures/ Mitigation Measures	main concerns to address	Agent	D	C	0		Guidelines
S12.7	Where below ground service entries are necessary to the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II), the entry point should be sealed to prevent gas entry. In addition, any below grade cable trenches entering the Incoming Switchgear Room and 132 kV Substation can become the pathway for landfill gas and hence grilled metal covers should be used.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	~	•	N/A	
S12.7	It is recommended regular landfill gas monitoring should be carried out at the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II). The monitoring frequency will be monthly for the first year of operation. If the monitoring results show no sign of landfill gas migration, reduce the monitoring frequency to once every six months.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	×	×	•	N/A	
\$12.7	The manholes and utility pits within the Project Site and along the fresh water mains. Each manhole/ utility pit should be monitored with two measurements (at mid depth and base). Each measurement should be monitored for a minimum of 10 minutes. A steady reading and peak reading should be recorded at each manhole/ utility pit and for each measurement. The need for venting the manhole/ utility pit and further monitoring will be reviewed after the initial monitoring.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	×	V	•	N/A	
S12.7	All construction, operation and maintenance personnel working on-site as well as visitors should be made aware of the hazards of landfill gas and its possible presence on-site. This should be achieved through a combination of posting warning signs in prominent places and also by access to detailed information on landfill gas hazards and the designs and procedural means by which these hazards are	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	•	•	Implemented	



EIA Reference	Recommended Environmental Protection	recommended measures &	Implementation	Imple Stage D	menta C		Relevant Legislation & Guidelines
	being minimized on-site.						



## Appendix D

# Impact Monitoring Schedule of the Reporting Period (BLANK)



# (BLANK)



## Appendix E

## Event/Action Plan for Noise Exceedance



#### Event and Action Plan for Construction Noise Monitoring

Event	Action									
	ET IEC			IEC ER				Contractor		
Action Level	1.	Carry out investigation to identify the source and cause of the	1.	Review the analyzed results submitted by the ET	1.	Confirm receipt of Notification of Exceedance in writing Require Contractor to propose	1.	Submit noise mitigation proposals, if required, to the IEC and ER Implement noise mitigation		
	2.	complaint/ exceedance(s) Notify IEC, ER, and Contractor and report the results of investigation	۷.	Review the proposed remedial measures by the Contractor and advise the ER accordingly	2.	remedial measures for the analysed noise problem	2.	proposals.		
		to the Contractor, ER and the IEC	3.	Supervise the implementation of	3.	Ensure remedial measures are				
	3.	Discuss with the Contractor and IEC for remedial measures required		remedial measures		properly implemented				
	4.	If the complaint is related to the Project, conduct additional monitoring for checking mitigation effectiveness and report the findings and results to the IEC, ER and the Contractor								



## Appendix F

# Event/Action Plan for Water Quality Exceedance



Event	Action							
	ET	IEC	SO	Contractor				
Action level being exceeded by one sampling day	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. (The above actions should be taken within 1 working day after the exceedance is identified)	Inform the SO and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after the exceedance is identified)				
Action level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next working day of exceedance. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented. Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)	Inform the SO and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures. (The above actions should be taken within 1 working day after Action Level being exceeded by two consecutive sampling days)				



Event	Action							
	ET	IEC	SO	Contractor				
Limit level	Inform the SO and confirm	Discuss with ET and	Discuss with IEC, ET and	Inform the SO and confirm				
being exceeded		Contractor on the mitigation	Contractor on the proposed	notification of the non-				
by one	compliance in writing;	measures;	mitigation measures;	compliance in writing;				
sampling day	Rectify unacceptable practice;	Review proposals on	Request Contractor to	Rectify unacceptable practice;				
	Check all plant and	mitigation measures submitted	critically review the working	Check all plant and				
	equipment;	by Contractor and advise the	methods;	equipment;				
	Consider changes of working	SO accordingly;	Make agreement on the	Consider changes of working				
	methods;	Assess the effectiveness of	mitigation measures to be	methods;				
	Discuss with Contractor, IEC	the implemented mitigation	implemented.	Discuss with ET, IEC and SO				
	and SO and propose	measures.	Assess the effectiveness of	and propose mitigation				
	mitigation measures to IEC	(The above actions should be	the implemented measures.	measures to IEC and SO				
	and SO within 3 working days;	taken within 1 working day	(The above actions should be	within 3 working days;				
	Implement the agreed	after the exceedance is	taken within 1 working day	Implement the agreed				
	mitigation measures.	identified)	after the exceedance is	mitigation measures.				
	(The above actions should be		identified)	(The above actions should be				
	taken within 1 working day			taken within 1 working day				
	after the exceedance is			after the exceedance is				
	identified)			identified)				



Event	Action							
	ET	IEC	SO	Contractor				
Limit level being exceeded by more than one consecutive sampling days	Identify source(s) of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods. Discuss mitigation measures with IEC, SO and Contractor. Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the SO accordingly; Assess the effectiveness of the implemented mitigation measures. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)	Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented. Assess the effectiveness of the implemented measures. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the marine work until no exceedance of Limit level. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)	Inform the SO and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and SO and propose mitigation measures to IEC and SO within 3 working days; Implement the agreed mitigation measures; As directed by the SOR, to slow down or to stop all or part of the marine work or construction activities. (The above actions should be taken within 1 working day after Limit Level being exceeded by two consecutive sampling days)				



## Appendix G

## Waste Flow Table

#### Contract No. 13/WSD/17 Environmental Management Plan for Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Appendix G – Monthly Summary Waste Flow Table

#### Name of Department: WSD

#### Contract No.: 13/WSD/17

	Actual Quantities of Inert C&D Materials Generated Monthly				Actual Quantities of C&D Wastes Generated Monthly						
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)
Jan	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Mar	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.420
Apr	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	2.400
May	0.000	0.000	0.000	0.000	0.000	0.000	5.900	0.000	0.000	0.000	12.570
Jun	1081.950	0.000	0.000	0.000	1081.950	0.000	0.000	0.000	0.000	0.000	34.160
Sub-total	1081.950	0.000	0.000	0.000	1081.950	0.000	5.900	0.000	0.000	0.000	49.550
Jul	724.360	0.000	0.000	0.000	724.360	0.000	0.000	0.000	0.000	0.000	33.760
Aug	161.080	0.000	0.000	0.000	161.080	0.000	0.000	0.000	0.000	0.000	42.070
Sep	0.000	0.000	0.000	0.000	0.000	0.000	22.766	0.000	0.010	0.000	83.150
Oct	0.000	0.000	0.000	0.000	0.000	0.000	12.170	0.040	0.020	0.000	39.210
Nov	0.000	0.000	0.000	0.000	0.000	0.000	5.351	0.030	0.014	0.000	66.420
Dec											
Total	1967.390	0.000	0.000	0.000	1967.390	0.000	46.187	0.070	0.044	0.000	314.160

## Monthly Summary Waste Flow Table for 2020 (year)

Notes:

(1) The performance targets are given in Section 1.69 of Specification B

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging material



## Appendix H

## **Complaint Log**



## **Statistical Summary of Environmental Complaints**

Reporting Period	Environmental Complaint Statistics				
	Frequency Cumulative		Complaint Nature		
01 September 2020 -					
30 November 2020	0	0	N/A		

#### **Statistical Summary of Environmental Summons**

Reporting Period	Environmental Summons Statistics				
	Frequency Cumulative		Details		
01 September 2020 -					
30 November 2020	0	0	N/A		

#### **Statistical Summary of Environmental Prosecution**

Reporting Period	Environmental Prosecution Statistics				
	Frequency	Cumulative	Details		
01 September 2020 -					
30 November 2020	0	0	N/A		