





Contract No. 13/WSD/17

Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Quarterly EM&A Report No.15 (Period from 1 September 2023 to 30 November 2023)

Document No.						
ASCL	/	200168078	/	QEMA15	/	3
Publisher		Project Code		Sequential No.		Revision Index

	Prepared by:	Reviewed and Certified by:
Name	Alex Leung	Jacky LEUNG
Position	Environmental Team Member	Environmental Team Leader
Signature	Alim	A
Date:	16 February 2024	16 February 2024



Water Supplies Department New Works Branch Consultants Management Division 6/F Sha Tin Government Offices 1 Sheung Wo Che Road Sha Tin New Territories

Your reference:

Our reference:

HKWSD202/50/109504

Date: 19 February 2024

Attention: Mr Sam Hui/ Mr H L Lai

BY EMAIL & POST (email: wl_hui@wsd.gov.hk/ jack hl lai@wsd.gov.hk)

Dear Sirs

Agreement No. CE 5/2019 (EP) Independent Environmental Checker for First Stage of Tseung Kwan O Desalination Plant – Investigation Verification of Quarterly EM&A Report No.15 (September – November 2023) V3

We refer to email of 16 February 2024 attaching Quarterly EM&A Report No.15 (September – November 2023) V3 for the captioned project prepared by the ET.

We have no further comments and hereby verify the captioned report.

Should you have any queries regarding the above, please do not hesitate to contact the undersigned on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

Alex Chan Independent Environmental Checker

CYCA/lsmt





REVISION HISTORY

Rev.	DESCRIPTION OF MODIFICATION	DATE
1.	First Issue for Comments	21/12/2023
2.	Revised According to IEC's Comments	24/01/2024
3	Revised According to Comments	16/02/2024

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

i



CONTENTS

Exe	cutive Summary1
1.	Basic Project Information
2.	Noise
3.	Water Quality
4.	Waste
5.	Landfill Gas Monitoring
6.	Summary of Monitoring Exceedance, Complaints, Notification of Summons and Prosecutions27
7.	EM&A Site Inspection
8.	Conclusions and Recommendations

Appendix A	Master Programme
Appendix B	Overview of Desalination Plant in Tseung Kwan O
Appendix C	Summary of Implementation Status of Environmental Mitigation
Appendix D	Water Quality Monitoring Graphical Presentation
Appendix E	Summary of Exceedances
Appendix F	Waste Flow Table
Appendix G	Complaint Log
Appendix H	Event/Action Plan for Water Quality Monitoring
Appendix I	Event/Action Plan for Construction Noise Exceedance



EXECUTIVE SUMMARY

INTRODUCTION

- A1. The Project, Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant (TKODP), is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) (EIAO) and is currently governed by a Further Environmental Permit (EP No. FEP 01/503/2015/A) for the construction and operation of the Contract.
- A2. In accordance with the Environmental Monitoring and Audit (EM&A) Manual for the Contract, EM&A works for marine water quality, noise, waste management and ecology should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Contract.
- A3. This is the 15th Quarterly EM&A Report, prepared by ASCL, for the Contract summarizing the monitoring results and audit findings of the EM&A programme at and around Tseung Kwan 0 Area 137 (TKO 137) during the reporting period from 1 September 2023 to 30 November 2023.
- A4. The EM&A programme for this contract has covered environmental monitoring on construction noise level at selected NSRs and Contractor's environmental performance auditing in the aspects of construction dust, construction noise, water quality, waste management, Landscape and Visual and Ecology.

SUMMARY OF MAIN WORKS UNDERTAKEN & KEY MITIGATION MEASURES IMPLEMENTED

A5. Key activities carried out in this reporting period for the Project included the followings:

Administration Building

- Carrying out the floor tiles works at 1/F
- Installation of building services, cable laying, electrical switchboard, doors and handrails
- Construction of 4 dog houses on roof
- Construction of block wall in the pipe duct

Chemical building

- Construction of concrete slab for safety shower
- Installation of leakage collection pit cover
- Underground utility construction work
- Repairing the defects inside the dangerous store
- Landscape work at roof
- Defect rectification

Main Electrical & Central Chiller Plant Building



- Installation of roof tile for fuel tank room, chillers, building services, electrical switchboard and cable laying
- Installation of Roof Tile for Fuel Tank Room
- Minor Installation of building services, electrical switchboard, cable laying, Pressure Test

ActiDAFF

- Underground utility construction work
- Installation of access covers on roof
- Construction of staircase no 2
- Carrying out finishing works for staircase no. 3
- Installation of access opening covers for filtered water tank
- Installation of mechanical equipment, piping system, building services, electrical switchboards and cable laying

Product Water Storage Tank Building

- Installation of Cat Ladders in Water Tank A
- Sealing Slab Openings in Water Tank A
- Re-construction of Wall PW8 in Water Tank A
- Underground utility construction
- Installation of building services, cable laying, mechanical equipment and steel pipe

OSCG Building

- Installation of Design for Manufacturing and Assembly (DfMA) Panel, metal cladding and roller shutters and window
- Underground utility construction work
- Installation of building services, mechanical equipment, metal cladding and roller shutters and window
- Placing Soil Mix at Roof
- Protective Coating for dangerous goods Rooms

Reverse Osmosis Building

- Installation of building services, electrical switchboard, mechanical equipment, steel pipe, Glass Reinforced Plastics (GRP) pipe, pressure test of the GRP pipe, Membrane Loading, raised floor
- Installation of metal cladding, handrailing, roller shutters and glass canopy and glass house
- Underground utility construction work
- Pipe laying at corridor and Backfilling Work

Post Treatment Building

- Installation of louvres, cat ladders, handrailing and metal cladding
- Installation of building services, mechanical equipment and Glass Reinforced Plastics pipe
- Placing Soil Mix at Roof



- Forming Opening at Top of Water Tank for Rescue Opening
- Underground utility construction work
- Installation of building services, Installation of mechanical equipment and piping system, Pressure Test

Inspection corridor

- Construction of roof waterproofing works
- Construction of staircase no. 1 and 2
- Construction of roof tiling works
- Installation of building services, Lift Installation

CO₂ Tanks

- Installation of pipes and electrical wiring
- Combined Shaft and Pump room
- Internal finishing, door, window and louver Other
- Watermain works at CLP 132 kV Substation
- Structure Construction and steel fence election of Wave Deflector Wall at seawall area
- Staircases construction; Steel Bridge assembly and installation at elevated walkway
- Rock anchor installation of slope work
- Security Fence footing construction work
- Irrigation System Construction, Landscape Construction, Footpath Construction and Road Construction
- Manhole 5 GRP Installation work
- Underground utility rectification work
- Foot plinth concreting and barrier erection at flexible barrier
- Water Pressure Test for FS and PL system
- Glass Roof and Glass Canopy installation at elevated walkway
- Marine works completed
- A6. The major environmental impacts brought by the above construction works include:
 - Construction dust and noise generation from excavation works, construction works and rock cutting works;
 - Waste generation from the construction activities
- A7. The key environmental mitigation measures implemented for the Project in this reporting period associated with the above construction works include:
 - Dust suppression by regular wetting and water spraying for construction works;
 - Reduction of noise from equipment and machinery on-site and regularly inspection to machinery and plants/vehicles on-site to ensure proper functioning;
 - Sorting and storage of general refuse and construction waste; and
 - Deployment of silt curtain at the marine areas;



SUMMARY OF EXCEEDANCE & INVESTIGATION & FOLLOW-UP

- A8. No noise monitoring was conducted during the reporting period since there are no projectrelated construction activities undertaken within a radius of 300m from the monitoring locations. No exceedance of the Action Level was recorded during the reporting period.
- A9. Referring to EM&A Manual, the general water quality monitoring should be carried out when there are marine-related construction activities undertaken. General water quality monitoring at the ten monitoring stations (CE, CF, WSR1, WSR2, WSR3, WSR4, WSR16, WSR33, WSR36 and WSR37) was ceased from 1 September 2023 due to the completion of marine-related construction works.
- A10. Dechlorinated effluent monitoring at two sampling locations (Contact Tank / Product Water Tank) during disinfection was carried out by AJCJV on 24 November 2023 for Total Residual Chlorine monitoring (TRC). Four (4) of dechlorinated effluent sample were taken in contact tank/ product water tank. The disinfection for the Connection to distribution network will be carried out on 2 & 3 December 2023.
- A11. In this reporting period, 222 times of landfill gas monitoring were recorded at Wan Po Road (Ch0+390 Ch0+780). No action and limit level exceedance for methane, oxygen and carbon dioxide was recorded.
- A12. Weekly site inspections of the construction works were also carried out by ET to audit the mitigation measures implementation status. Thirteen (13) times of weekly Joint site inspections were carried out by ET and IEC.
- A13. A summary of the EM&A activities in this reporting period is listed in **Table I** and summary of the environmental exceedance of the reporting period is tabulated in **Table II**.

EM&A Activities	Sept 2023	Oct 2023	Nov 2023			
Noise Monitoring	N/A	N/A	N/A			
Water Quality Monitoring	N/A	N/A	N/A			
TRC Monitoring for Main Disinfection	N/A	N/A	24 November 2023			
Landfill Gas monitoring	1, 2, 4, 5, 6, 7, 9, 11, 12, 13, 14, 15, 16, 18, 19, 20, 21, 22, 23, 25, 26, 27, 28 and 29 September 2023	3, 4, 5, 6, 7, 9, 10, 11, 12, 13, 14, 16, 17, 18 19, 20, 21, 24, 25, 26, 27, 28, 30 and 31 October 2023	1, 2, 3, 4, 6, 7, 8, 9, 10, 11, 13, 14, 15, 16, 17, 18, 20, 21, 22, 23, 24, 25, 27, 28, 29 and 30 November 2023			
Environmental Site Inspection	5, 12, 19, 26 September 2023	3, 10, 17, 27 and 31 October 2023	7, 14, 21 and 27 November 2023			

Table ISummary Table for EM&A Activities in the Reporting Period

Table II Summary Table for Exceedance in the Reporting Period





Environmental Monitoring	Parameter	No. of Pro rela excee AL	ject ited	Total No. of non- Project related exceedance	No. Proj rela exceee AL	ject ted	Total No. of Project related exceedance
Noise	L _{eq (30min)}	N/A	N/A	N/A	N/A	N/A	N/A
	DO	N/A	N/A	N/A	N/A	N/A	N/A
	Turbidity	N/A	N/A	N/A	N/A	N/A	N/A
XAZ-h	SS	N/A	N/A	N/A	N/A	N/A	N/A
Water	рН	N/A	N/A	N/A	N/A	N/A	N/A
	Salinity	N/A	N/A	N/A	N/A	N/A	N/A
	TRC	N/A	N/A	N/A	N/A	N/A	N/A
	02	0	0	0	0	0	0
Landfill Gas	CH ₄	0	0	0	0	0	0
	CO ₂	0	0	0	0	0	0

COMPLAINT HANDLING AND PROSECUTION

A14. No environmental complaint, notifications of summons or prosecution was received during the reporting period.

Reporting Change

A15. There was no change to be reported that may affect the on-going EM&A programme.



1. BASIC PROJECT INFORMATION

1.1. BACKGROUND

The Acciona Agua, S.A. Trading, Jardine Engineering Corporation Limited and China State Construction Engineering (Hong Kong) Limited and as AJC Joint Venture (AJCJV) is contracted to carry out the Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant (DPTKO) under Contract No. 13/WSD/17 (the Contract).

Acuity Sustainability Consulting Limited (ASCL) is commissioned by AJCJV to undertake the Environmental Team (ET) services as required and/or implied, both explicitly and implicitly, in the Environmental Permit (EP), Environmental Impact Assessment Report (EIA Report) (Register No. AEIAR-192/2015) and Environmental Monitoring and Audit Manual (EM&A Manual) for the Contract; and to carry out the Environmental Monitoring and Audit (EM&A) programme in fulfillment of the EIA Report's EM&A requirements and Contract No. 13/WSD/17 Specification requirements.


Pursuant to the Environmental Impact Assessment Ordinance (EIAO), the Director of Environmental Protection granted the Environmental Permit (No. EP-01/503/2015) and Variation of Environmental Permit (No. EP-01/503/2015/A) to Water Supplies Department (WSD); and granted the Further Environmental Permit (No. FEP-01/503/2015/A) to AJCJV for the Contract.

1.2. The Reporting Scope

This is the 15th Quarterly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 September 2023 to 30 November 2023.

1.3. PROJECT ORGANIZATION

The Project Organization structure for Construction Phase is presented in **Figure 1.1**.





Contact details of the key personnel are presented in **Table 1.1** below:

Table 1.1Contact Details of Key Personnel

Party	Position	Name	Telephone no.
Project Proponent	SE/CM2	Milton Law	2634-3573
Supervising Officer	Project Manager	Christina Ko	2608-7302
(Binnies Hong Kong Limited)	Chief Resident Engineer	Roger Wu	6343-1002
The Jardine Engineering Corporation, Limited, China State	Project Manager	Stephen Yeung	2807-4665
Construction Engineering (Hong Kong) Limited and Acciona Agua, S.A. Trading	Environmental Monitoring Manager	Brian Kam	9456-9541
Acuity Sustainability Consulting Limited	Environmental Team Leader	Jacky Leung	2698-6833
ANewR Consulting Limited	Independent Environmental Checker (IEC)	Alex Chan	2618-2831

1.4. SUMMARY OF CONSTRUCTION WORKS

Details of the major construction activities undertaken in this reporting period are shown as below. The construction programme is presented in **Appendix A**.

Administration Building

- Carrying out the floor tiles works at 1/F
- Installation of building services, cable laying, electrical switchboard, doors and handrails
- Construction of 4 dog houses on roof
- Construction of block wall in the pipe duct

Chemical building

- Construction of concrete slab for safety shower
- Installation of leakage collection pit cover
- Underground utility construction work
- Repairing the defects inside the dangerous store
- Landscape work at roof
- Defect rectification



Main Electrical & Central Chiller Plant Building

- Installation of roof tile for fuel tank room, chillers, building services, electrical switchboard and cable laying
- Installation of Roof Tile for Fuel Tank Room
- Minor Installation of building services, electrical switchboard, cable laying, Pressure Test

ActiDAFF

- Underground utility construction work
- Installation of access covers on roof
- Construction of staircase no 2
- Carrying out finishing works for staircase no. 3
- Installation of access opening covers for filtered water tank
- Installation of mechanical equipment, piping system, building services, electrical switchboards and cable laying

Product Water Storage Tank Building

- Installation of Cat Ladders in Water Tank A
- Sealing Slab Openings in Water Tank A
- Re-construction of Wall PW8 in Water Tank A
- Underground utility construction
- Installation of building services, cable laying, mechanical equipment and steel pipe

OSCG Building

- Installation of Design for Manufacturing and Assembly (DfMA) Panel, metal cladding and roller shutters and window
- Underground utility construction work
- Installation of building services, mechanical equipment, metal cladding and roller shutters and window
- Placing Soil Mix at Roof
- Protective Coating for dangerous goods Rooms

Reverse Osmosis Building

- Installation of building services, electrical switchboard, mechanical equipment, steel pipe, Glass Reinforced Plastics (GRP) pipe, pressure test of the GRP pipe, Membrane Loading, raised floor
- Installation of metal cladding, handrailing, roller shutters and glass canopy and glass house
- Underground utility construction work
- Pipe laying at corridor and Backfilling Work

Post Treatment Building

- Installation of louvres, cat ladders, handrailing and metal cladding
- Installation of building services, mechanical equipment and GRP pipe
- Placing Soil Mix at Roof



- Forming Opening at Top of Water Tank for Rescue Opening
- Underground utility construction work
- Installation of building services, Installation of mechanical equipment and piping system, Pressure Test

Inspection corridor

- Construction of roof waterproofing works
- Construction of staircase no. 1 and 2
- Construction of roof tiling works
- Installation of building services, Lift Installation

CO₂ Tanks

- Installation of pipes and electrical wiring
- Combined Shaft and Pump room
- Internal finishing, door, window and louver Other
- Watermain works at CLP 132 kV Substation
- Structure Construction and steel fence election of Wave Deflector Wall at seawall area
- Staircases construction; Steel Bridge assembly and installation at elevated walkway
- Rock anchor installation of slope work
- Security Fence footing construction work
- Irrigation System Construction, Landscape Construction, Footpath Construction, Road Construction
- Manhole 5 GRP Installation work
- Underground utility rectification work
- Foot plinth concreting and barrier erection at flexible barrier
- Water Pressure Test for FS and PL system
- Glass Roof and Glass Canopy installation at elevated walkway
- Marine works completed

1.5. SUMMARY OF ENVIRONMENTAL STATUS

A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in **Table 1.2**.



Table 1.2Summary of the Status of Valid Environmental Licence, Notification, Permit
and Documentations

Dormit / Liconcoc	Valid	Period	Status	Remark
Permit/ Licences	From	То	Status	
Environmental Permit				
EP – 503/2015/A	Throughout	the Contract	Valid	-
FEP – 01/503/2015/A	Throughout	the Contract	Valid	-
Notification of Construction Regulation (Form NA)	Works under	the Air Pollut	ion Control (Const	ruction Dust)
451539	Throughout	the Contract	Valid	-
Billing Account for Disposal	of Constructio	on Waste		
7036276	Throughout the Contract		Valid	-
Chemical Waste Producer R	egistration			
5213-839-A2987-01	Throughout the Contract		Valid	-
Wastewater Discharge Licer	ice (Land and	Marine works)	
WT00035775-2020	23/08/2021	31/07/2025	Valid	-
WT00044188-2023	16/06/2023 30/06/2025		Valid	-
Construction Noise Permit				
GW-RE0640-23	22/06/2023	21/12/2023	Valid	-



The status for all environmental aspects is presented in Table 1.3

Table 1.3	Summary of Status for Key Envir	onmental Aspects under the EM&A Manual
-----------	---------------------------------	--

Parameters	Status
Water Quality	
Baseline Monitoring under EM&A Manual	The baseline water quality monitoring was conducted between 12 May 2020 and 6 June 2020
Impact Monitoring	Ceased from 1 September 2023
TRC Monitoring for Main Disinfection	On-going
Noise	
Baseline Monitoring	The baseline noise monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.4
Impact Monitoring	Completed
Waste Management	
Mitigation Measures in Waste Management Plan	On-going
Landfill Gas	
Regular Monitoring when Construction Works are within the 250m Consultation Zone	In this reporting period, 222 times of landfill gas monitoring were recorded at Wan Po Road (Ch0+390 – Ch0+780). No exceedance of action or limit level for methane, oxygen and carbon dioxide was observed
Environmental Audit	
Site Inspection covering Measures of Air Quality, Noise Impact, Water Quality, Waste, Ecological Quality, Fisheries, Landscape and Visual	On-going

Other than the EM&A work by ET, environmental briefings, trainings and regular environmental management meetings were conducted, in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.

The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix C**.



2. Noise

2.1. MONITORING REQUIREMENTS

To ensure no adverse noise impact, construction noise monitoring is recommended to be carried out within 300m radius from the nearby noise sensitive receivers (NSRs), during construction phase. The NSRs selected as monitoring station are (i) NSR4 – Creative Secondary School, (ii) NSR24 – PLK Laws Foundation College, and (iii) NSR31 – School of Continuing and Professional Studies – CUHK respectively.

No impact construction noise monitoring was conducted in the reporting period due to the overly distant monitoring station from the works location, where they were farther than 1 km from the closet monitoring station NSR4 to the works location.

2.2. MONITORING PARAMETERS, FREQUENCY AND DURATION

Construction noise level would be measured in terms of the A-weighted equivalent continuous sound pressure level (LAeq). Leq _{30min} was used as the monitoring parameter for the time period between 0700 and 1900 on normal weekdays. **Table 2.1** summarizes the monitoring parameters, frequency and duration of the impact noise monitoring.

Time	Duration	Interval	Parameters
Daytime: 0700-1900	Day time: 0700-1900 (during normal weekdays)	Continuously in $L_{eq 5min}/L_{eq 30min}$ (average of 6 consecutive $L_{eq 5min}$)	L _{eq 30min} L10 30min & L90 30min

Table 2.1Noise Monitoring Parameters, Time, Frequency and Duration

2.3. MONITORING LOCATIONS

The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. A correction of +3dB(A) should be made to the free-field measurements.


According to the environmental findings detailed in the EIA report and Baseline Monitoring Report, the designated locations for the construction noise monitoring are listed in **Table 2.2** below.

Table 2.2Noise Sensitive Receivers


NSR ID	Noise Sensitive Receivers	Monitoring Location	Position
NSR 4	Creative Secondary School	Roof Floor	1 m from facade
NSR 24	PLK Laws Foundation College	Pedestrian Road on Ground Floor	Free-field
NSR 31	School of Continuing and Professional Studies - CUHK	Roof Floor	1 m from facade



The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. A correction of +3dB(A) should be made to the free-field measurements. Three noise monitoring locations for impact monitoring at the nearby sensitive receivers are shown in **Figure 2.1-2.3**.









2.4. ACTION AND LIMIT LEVELS

The Action/Limit Levels are in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) "Noise from Construction Activities – Non-statutory Controls" and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department ["EPD"] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 are presented in **Table 2.3**.

Table 2.3 Action and Limit Levels for Construction Noise Monitoring per EM&A Manual

Time Period	Action Level	Limit Level (dB(A))
0700-1900 on normal weekdays	When one documented complaint is received from any one of the noise sensitive receivers	 70 dB(A) for school and 65 dB(A) during examination period

Notes: Limits specified in the GW-TM and IND-TM for construction and operation noise, respectively.

If exceedances were found during noise monitoring, the actions in accordance with the Event and Action Plan shall be carried out according to **Appendix E**.



2.5. MONITORING RESULTS AND OBSERVATIONS

Referring to EM&A manual Section 4.1.2, the impact noise monitoring should be carried out when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations. No noise monitoring station was located within a radius of 300m of the Project site as shown in **Figure 2.4**, no impact monitoring for noise impact was conducted in the reporting period.




Figure 2.4 Site Layout Plan with Noise Sensitive Receivers and Desalination Plant



3. WATER QUALITY

In accordance with the recommendations of the EIA, water quality monitoring is required during dredging for the submarine pipelines and, during operation phase. In addition, baseline water quality monitoring was conducted prior to the commencement of marine construction activities.

The following Section provides details of the water quality monitoring to be undertaken by the Environmental Team (ET) to verify the distance of sediment and brine plume dispersion and to identify whether the potential exists for any indirect impacts to occur to ecological sensitive receivers. The water quality monitoring programme was carried out to allow any deteriorating water quality to be readily detected and timely action taken to rectify the situation.

Water quality monitoring for the Project can be divided into the following stages:

- Dredging activities during construction phase;
- Discharge of effluent from main disinfection during construction phase;
- Operation phase first year upon commissioning; and,
- Continuous monitoring of effluent quality.

3.1. WATER QUALITY PARAMETERS

The parameters that have been selected for measurement in situ and in the laboratory are those that were either determined in the EIA to be those with the most potential to be affected by the construction works or are a standard check on water quality conditions. Parameters measured in the impact monitoring are listed in **Table 3.1**

Parameters	Unit	Abbreviation
In-situ measurements		
Dissolved oxygen	mg/L	DO
Temperature	٥C	-
pH	-	-
Turbidity	NTU	-
Salinity	⁰ / ₀₀	-
Total Residual Chlorine (TRC) NOTE 1	mg/L	-
Laboratory measurements		
Suspended Solids	mg/L	SS

Table 3.1Parameters measured in the impact marine water quality monitoring

NOTE 1: Monitoring of Total Residual Chlorine will be conducted when cleaning and sterilization of the new freshwater main is carried out.

In addition to the water quality parameters, other relevant data were measured and recorded in Water Quality Monitoring Logs, including the location of the sampling stations, water depth, time, weather conditions, sea conditions, tidal stage, current direction and velocity, special phenomena and work activities undertaken around the monitoring and works area that may influence the monitoring results.



3.2. MONITORING LOCATIONS

Construction Phase

The impact water quality monitoring locations are detailed in **Table 3.2** and shown in **Figure 3.1** below.

Station	Easting	Northing	Description
CE	843550	815243	Upstream control station at ebb tide
CF	846843	810193	Upstream control station at flood tide
WSR1	846864	812014	Ecological sensitive receiver at Tung Lung Chau
WSR2	847645	812993	Fisheries sensitive receiver at Tung Lung Chau
WSR3	848023	813262	Ecological sensitive receiver at Tung Lung Chau
WSR4	847886	814154	Ecological sensitive receiver at Tai Miu Wan
WSR16	845039	815287	Ecological sensitive receiver at Fat Tong Chau
WSR33	847159	814488	Ecological sensitive receiver at Tai Miu Wan
WSR36	846878	814081	Ecological sensitive receiver at Kwun Tsai
WSR37	846655	813810	Ecological sensitive receiver at Tit Cham Chau

Table 3.2 Location of Impact Water Quality Monitoring Station




Figure 3.1 Impact Water Quality Monitoring Locations under EM&A Manual

Main Disinfection

According to the approved Flushing and Disinfection Procedure and Supplementary of the Disinfection Procedure for Desalination Plant at Tseung Kwan O, the sampling point of the dechlorinated effluent was located at Contact tank/Product Water Tank (PWT) and T1GKC01AA502/manhole 18.



The approved sampling location was shown in **Table 3.5, Figure 3.2** *and* **Figure 3.3** below.

System/Loop	Discharge location	Sampling Location	Parameter
Contact tank/ Product Water Tank (PWT)	Culvert	Contact tank/PWT	TRC
Connection to dist. network	Manhole 18 in connection point	Sampling point T1GKC01AA502/manhole 18	inc

Table 3.5Sampling location of dechlorinated effluent




Figure 3.2 Impact water quality monitoring point for dechlorinated effluent (Contact tank/PWT)






Figure 3.3 Impact water quality monitoring point for dechlorinated effluent (Sampling point T1GKC01AA502/manhole 18)

3.3. MONITORING EQUIPMENT, METHODOLOGY AND QA/QC PROCEDURES

The monitoring methodology, equipment used, and QA/QC procedures could be referred to Section 3.1.2 -3.1.4, 3.1.6-3.1.7 and 3.2 of the Monthly EM&A Report.

3.4. ACTION AND LIMIT LEVELS

The Action and Limit Levels have been set based on the derivation criteria specified in the EM&A Manual and based on the baseline water quality monitoring data and the derivation criteria, the Action/Limit Levels have been derived and are presented in **Table 3.3**.

Parameters	Action	Limit
Construction Phase I	mpact Monitoring	
DO in mg/L	Surface and Middle	Surface and Middle
	7.30 mg L ⁻¹	4 mg L ⁻¹
	<u>Bottom</u>	Bottom
	7.31 mg L ⁻¹	2 mg L ⁻¹
	Tung Lung Chau Fish Culture	Tung Lung Chau Fish Culture Zone
	Zone	5.0 mgL^{-1} or level at control station
		(Whichever the lower)

Table 3.3Derived Action and Limit Levels for Water Quality

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.





Parameters	Action	Limit
	5.1 mgL ⁻¹ or level at control	
	station (Whichever the lower)	
SS in mg/L (Depth-	5.00 mg L ⁻¹ or 20% exceedance	6.00 mg L ⁻¹ or 30% exceedance of
averaged)	of value at any impact station	value at any impact station
	compared with corresponding	compared with corresponding data
	data from control station	from control station
Turbidity in NTU	2.41 NTU or 20% exceedance of	2.84 NTU or 30% exceedance of
(Depth-averaged)	value at any impact station	value at any impact station
	compared with corresponding	compared with corresponding data
	data from control station	from control station
Total residual	0.1 mg/L	0.1 mg/L
chlorine (mg/L)		
(Dechlorinated)		

Notes:

i. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.

ii. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.

iii. For Turbidity, SS, iron and Salinity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.



3.5. MONITORING RESULTS AND OBSERVATIONS

Construction Phase

Referring to EM&A Manual, the general water quality monitoring should be carried out when there are marine-related construction activities undertaken. General water quality monitoring at the ten monitoring stations (CE, CF, WSR1, WSR2, WSR3, WSR4, WSR16, WSR33, WSR36 and WSR37) was ceased from 1 September 2023 due to the completion of marine-related construction works.

Main Disinfection

Dechlorinated effluent monitoring at two sampling locations (Contact Tank / Product Water Tank) during disinfection was carried out by AJCJV on 24 November 2023 for Total Residual Chlorine monitoring (TRC). Four (4) of dechlorinated effluent sample were taken in contact tank/ product water tank.

The disinfection for the Connection to distribution network will be carried out on 2 & 3 December 2023.

No TRC exceedance of action or limit levels was obtained during the discharge of dechlorinated effluent.

Monitoring results of TRC in this reporting month summarized in **Table 3.7**.

Location	Contact Tank	Contact Tank / Product Water Tank flushing after neutralization														
Date	24 November 2023															
Time	16:00	17:00	18:00 19:00													
Total residual chlorine (mg/L)	0.08	0.03	0.02	0.01												

Table 3.7 Summary of dechlorinated effluent Monitoring Results



4. WASTE

The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes, and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting period are summarized in **Table 4.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix G**.

Table 4.1Quantities of Waste Generated from the Project during reporting period

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mon	thly	Actual Quantities of C&D Wastes Generated Monthly									
Reporting Months	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper / cardboard packaging	Plastics ⁽¹⁾	Chemical Waste	Others, e.g. general refuse					
	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)	(in ,000kg)					
September 2023	762.550	0.000	0.000	0.000	762.550	0.000	0.000	148.994	0.000	0.000	172.440					
October 2023	568.600	0.000	0.000	0.000	568.600	0.000	0.000	18.574	0.000	0.000	185.010					
November 2023	15.430	0.000	0.000	0.000	15.430	0.000	0.00	0.000	0.000	0.000	116.960					

Notes: (1) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material



5. LANDFILL GAS MONITORING

5.1. MONITORING REQUIREMENT

In accordance with Section 11 of the EM&A Manual, monitoring of landfill gas is required for construction works within the 250m Consultation Zone. Part of the desalination plant and the indicative area of natural slope mitigation works fall within the SENT Landfill Extension Consultation Zone; and part of the 1,200 mm diameter fresh water mains along Wan Po Road falls within the SENT Landfill and SENT Landfill Extension Consultation Zones, TKO Stage II/III Restored Landfill and TKO Stage I Restored Landfill Consultation Zones.

5.2. MONITORING LOCATION

Monitoring of oxygen, methane, carbon dioxide and barometric pressure was performed for excavations at 1m depth or more within the consultation Zone.

During construction of works within the consultation zones, excavations of 1m depth or more was monitored:

- At the ground surface before excavation commences;
- Immediately before any worker enters the excavation;
- At the beginning of each working day for the entire period the excavation remains open; and
- Periodically through the working day whilst workers are in the excavation.

For excavations between 300mm and 1m deep, measurements should be carried out:

- Directly after the excavation has been completed; and
- Periodically whilst the excavation remains open.

5.3. MONITORING PARAMETERS

LFG monitoring was carried out to identify any migration between the landfill and the Project and to ensure the safety of the construction, operation and maintenance personnel working onsite, visitors and any other person within the Project area.

The following parameters were monitored:

- Methane.
- Oxygen.
- Carbon Dioxide.
- Barometric Pressure.

5.4. MONITORING LOCATION

The area required to be monitored for landfill gas in the reporting period is shown in **Figure 5.1**.

24






Figure 5.1 Overview of the SENT Extension Consultation Zone and the Project Site Area

5.5. ACTION AND LIMIT LEVEL

Action and Limit Level are provided in **Table 5.1**.

Parameters	Action Level	Limit Level
Oxygen (O ₂)	<19% O ₂	<19% O ₂
Methane (CH ₄)	>10% LEL	>20% LEL
Carbon Dioxide (CO ₂)	>0.5% CO ₂	>1.5% CO ₂

Table 5.1Action and Limit Level for Landfill Gas Monitoring

5.6. MONITORING EQUIPMENT

The monitoring equipment used in the reporting period could be referring to Section 5.10 - 5.11 of the Monthly EM&A Report.

5.7. MONITORING RESULTS AND OBSERVATIONS

In this reporting period, 222 times of landfill gas monitoring were recorded at Wan Po Road (Ch0+390 – Ch0+780). No exceedance of action and limit levels for methane, oxygen and carbon dioxide was observed. Monitoring was conducted during excavations at 1m depth or more within the consultation zone and whenever workers entered the excavation on the day. The Location Map for Landfill Gas Monitoring at TKO Area 137 are shown in **Figure 5.2** and **5.3**.






Figure 5.2 Location Map for Landfill Gas Monitoring at TKO Area 137 (-0+440 – -0+760)



Figure 5.3 Location Map for Landfill Gas Monitoring at TKO Area 137 (-0+740 - -1+060) 26



6. SUMMARY OF EXCEEDANCE, COMPLAINT, NOTIFICATION OF SUMMONS AND PROSECUTIONS

The Environmental Complaint Handling Procedure is shown in below **Figure 6.1**:




Figure 6.1 Environmental Complaint Handling Procedures



No noise monitoring was conducted during the reporting period since there are no Contractrelated construction activities undertaken within a radius of 300m from the monitoring locations. No Action Level exceedance was recorded during the reporting period.

Referring to EM&A Manual, the general water quality monitoring should be carried out when there are marine-related construction activities undertaken. General water quality monitoring at the ten monitoring stations (CE, CF, WSR1, WSR2, WSR3, WSR4, WSR16, WSR33, WSR36 and WSR37) was ceased from 1 September 2023 due to the completion of marine-related construction works.

In this reporting period, 222 times of landfill gas monitoring were recorded at Wan Po Road (Ch0+390 – Ch0+780). No exceedance of action and limit levels for methane, oxygen and carbon dioxide was observed. Monitoring was conducted during excavations at 1m depth or more within the consultation zone and whenever workers entered the excavation on the day.

ET will keep closely monitoring the performance of Contractor, implementation of water quality mitigation measure and other contamination issue around the Project site, to ensure the EM&A requirement is properly implemented.

No environmental complaint, notification of summons and prosecution was received in the reporting period.

Statistics on complaints and regulatory compliance are summarized in Appendix H.



7. EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract.

Joint site inspections were also carried out by ET and IEC on 5, 12, 19, 26 September 2023, 3, 10, 17, 27 and 31 October 2023, and 7, 14, 21 and 27 November 2023.

Minor deficiencies were observed during weekly site inspection. Key observations during the site inspections are summarized below:

- Chemical container found near the OSCG shall be properly storage.
- Chemical containers found near the OSCG shall be store on a drip tray to prevent leakage.

The Contractor has rectified the observations identified during environmental site inspections in the reporting period.

According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix C**.



8. CONCLUSIONS AND RECOMMENDATIONS

This is the 15th Quarterly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 September 2023 to 30 November 2023, in accordance with the EM&A Manual and the requirement under FEP-01/503/2015/A.

No noise monitoring was conducted in the reporting period due to the over distant monitoring station from the works location.

Referring to EM&A Manual, the general water quality monitoring should be carried out when there are marine-related construction activities undertaken. General water quality monitoring at the ten monitoring stations (CE, CF, WSR1, WSR2, WSR3, WSR4, WSR16, WSR33, WSR36 and WSR37) was ceased from 1 September 2023 due to the completion of marine-related construction works.

Dechlorinated effluent monitoring at two sampling locations (Contact Tank / Product Water Tank) during disinfection was carried out by AJCJV on 24 November 2023 for Total Residual Chlorine monitoring (TRC). Four (4) of dechlorinated effluent sample were taken in contact tank/ product water tank. The disinfection for the Connection to distribution network will be carried out on 2 & 3 December 2023.

In this reporting period, 222 times of landfill gas monitoring were recorded at Wan Po Road (Ch0+390 – Ch0+780). No exceedance of action and limit levels for methane, oxygen and carbon dioxide was observed. Monitoring was conducted during excavations at 1m depth or more within the consultation zone and whenever workers entered the excavation on the day.

Weekly environmental site inspection was conducted during the reporting period. Minor deficiency was observed during site inspection and was rectified. The environmental performance of the project was therefore considered satisfactory.

According to the environmental site inspections performed in the reporting period, the Contractor is reminded to pay attention on maintaining proper materials storage.

No environmental complaint, notification of summons or prosecution was received since commencement of the Contract.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.



Appendix A

Master Programme

/ ID	Activity Name	Baseline	Baseline Start	Baseline Finish	Remaining		Actual / Planned		Suild and C	Total		
		Duration			Duration	Start	Finish	Complete	Finish Date	Float	Ν	D
	ramme Updated as at_30 Nov 2023 (Level 2)											
Key Dates	nent and Completion Date											
KD0000100	nent and Completion Date Letter of Acceptance	0	15-Nov-19		0	15-Nov-19 A		100%	0		\$ 1	Lett
NB0000100		0	101100110		Ū	10 100 10 4		10078	Ū			_01
KD0000110	Commencement of the Works	0	30-Dec-19		0	30-Dec-19 A		100%	0			2
KD0000120	Completion of the Works (1170 Days)	0		13-Mar-23	0		13-Mar-23 A	100%	0			
KD0000130	Revised Completion of the Works (324 Days EOT Granted)	0			62	14-Mar-23 A	31-Jan-24	80.86%		0		
KD0000510	Planned Completion of the Works	0			0		20-Aug-24	0%		-202		
KD0000520	Target Completion of the Works (Best Endeavour)	0			0		18-Dec-23	0%		44		
100000320	Target Completion of the Works (Dest Endeavour)	0			0		10-Dec-20	078		44		
Executive Su												
Preliminary S												
ES0001000	Mobilization and Preliminary Set Up	191	30-Dec-19	07-Jul-20	0	30-Dec-19 A	20-Jul-20 A	100%	-13			
Civil Design	AIP and DDA											
ES0001010	AIP Civil Design Submission and Approval	330	30-Dec-19	23-Nov-20	0	30-Dec-19 A	31-Aug-20 A	100%	84			
ES0001020	DDA Civil Design Submission and Approval	414	28-Feb-20	16-Apr-21	0	22-Jan-20 A	01-Sep-21 A	100%	-138			
200001020			2010020		Ū	22 0011 207		10078	100			
	AIP and DDA											
ES0002000	M&EAIP Process Mechanical Submission and Approval	477	30-Dec-19	19-Apr-21	0	30-Dec-19 A	22-Dec-20 A	100%	118			
ES0002010	M&E DDA Process Mechanical Submission and Approval	679	08-Feb-20	17-Dec-21	0	21-Jul-20 A	02-Sep-21 A	100%	106			
F0000000		007	01 lan 00	00 Car 01	0	04 Eab 00 A		1000/	F01			
ES0002020	M&EAIP Instrumentation & Control Submission and Approval	607	31-Jan-20	28-Sep-21	0	04-Feb-20 A	25-Feb-20 A	100%	581			
ES0002030	M&E DDA Instrumentation & Control Submission and	514	22-Jul-20	17-Dec-21	0	13-Feb-21 A	14-Apr-23 A	100%	-483			
ES0002050	Approval M&E DDA Electrical and Renewable Energy Submission and	382	16-Aug-20	01-Sep-21	0	17-Aug-20 A	31-Dec-20 A	100%	244			
200002000	Approval	002	To Aug 20	01 000 21	Ŭ	TT Aug 2070	01 000 2077	10070	2-1-1			
ES0002060	M&EAIP Building Services Submission and Approval	226	30-Dec-19	11-Aug-20	0	30-Dec-19 A	30-Oct-20 A	100%	-80			
ES0002065	M&E Design Basis & Civil Guidance Dwg	112	30-Dec-19	19-Apr-20	0	30-Dec-19 A	24-Jul-20 A	100%	-96			
ES0002070	M&E DDA Building Services Submission and Approval	306	28-Feb-20	29-Dec-20	0	01-Mar-20 A	30-Jun-21 A	100%	-183			
ES0002085	M&EAIP Site Electrical Submission and Approval	155	09-Jun-20	10-Nov-20	0	21-Mar-20 A	22-Jul-20 A	100%	111			
E0000000		140	07 Aug 00	10 Jan 01	0	01 Oct 00 A	10 May 01 A	1009/	110			
ES0002090	M&E DDA Lift Submission and Approval	140	27-Aug-20	13-Jan-21	0	01-Oct-20 A	12-May-21 A	100%	-119			
ES0002095	M&E DDA Site Electrical Submission and Approval	140	11-Nov-20	30-Mar-21	0	23-Jul-20 A	04-Jun-21 A	100%	-66			
ES0002100	M&E DDA T&C Design Submission and Approval	155	29-Mar-22	30-Aug-22	0	01-Aug-21 A	05-Oct-23 A	100%	-401			
200002100	Inde DDA rao Design cubmission and Approval	100		50 Aug 22	Ū		00 OG 20A	10078	101			
	t of Major Plant & Equipment Schedule	1		1				1				
ES0002320	M&E Procurement of Major Plant, Equipment, Material and Delivery	901	14-Mar-20	31-Aug-22	0	04-Feb-20 A	16-Jan-23 A	100%	-138			
ES2420	M&E Procurement of Mechanical Equipment - Intake Pumps	595	18-May-20	02-Jan-22	0	04-Feb-20 A	11-May-22 A	100%	-129			
E0100	M2E Droguroment of Machanical Equipment Action 55	000	20 0-+ 00	07 80- 01	0	02 4	14 Mar 00 A	1000/	100			
ES2430	M&E Procurement of Mechanical Equipment - ActiDAFF Underdrain	333	30-Oct-20	27-Sep-21	0	02-Aug-20 A	14-Mar-22 A	100%	-168			
ES2440	M&E Procurement of Mechanical Equipment - ActiDAFF	298	15-Mar-21	06-Jan-22	0	23-Jul-20 A	14-Oct-22 A	100%	-281			
ES2450	Media M&E Procurement of Mechanical Equipment - RO and ERD	274	22-Feb-21	22-Nov-21	0	22-Jul-20 A	28-Dec-21 A	100%	-36			
	Rack											
ES2460	M&E Procurement of Mechanical Equipment - RO Membrane	755	29-Mar-20	22-Apr-22	0	12-Feb-20 A	28-Dec-22 A	100%	-250			
ES2470	M&E Procurement of Electrical Equipment - CLP Substation	300	14-Mar-20	07-Jan-21	0	14-Mar-20 A	28-Feb-21 A	100%	-52		[
	for LV Switchboard / Genset / Building Services											
132kV Subst			40.11 - 55	00.11 07	-		00.4	100-1	<u> </u>			
ES0001460	Excavation and Formation Works for 132kV Substation	15	16-Mar-20	30-Mar-20	0	19-Feb-20 A	23-Apr-20 A	100%	-24			
ES0001470	Construction of 132kV Substation	233	31-Mar-20	18-Nov-20	0	27-Apr-20 A	30-Dec-20 A	100%	-42			
E0001400	Arabitaatural Einiahaa far 1001/100 katatian	100	11 800 00	14 lon 01	0	00 Nov 00 4	00 Max 01 A	1000/	67			
ES0001480	Architectural Finishes for 132kV Substation	126	11-Sep-20	14-Jan-21	0	23-Nov-20 A	22-Mar-21 A	100%	-67			
ES0002240	M&E Installation of 132kV Substation	93	20-Nov-20	20-Feb-21	0	01-Dec-20 A	22-Mar-21 A	100%	-30			
Combine Sh	aft											
Compline 20	Construction of Combine Shaft	229	27-Mar-20	10-Nov-20	0	02-May-20 A	30-Jun-21 A	100%	-232			

Summary Bar Target Bar

Actual Work < Target Milestone Actual Level of Effort Early Bar \blacklozenge Milestone Critical Bar

<u>2020</u> 2021 2022 2023															30		v 23																						
FM	A M	J Jul	A	S Oc	t N [) J	F	M	Apr			lul A	1 5	6 Oct	t N	D	J	F	M A	pr N	_		A	S O	ct N	I D	J	F	М	Apr	М			A S	Oct	Ν	D		024 F M
f Accept		of the V	Vorks																																				
																													*	Con	ıpleti	ion c	of the	Wor	ks (1	170			Revis et Con
			Moʻbi	lizatio	n and I						sion	and		orova DDA		Des	ign	Subr	nissio	on ar	nd Ap	prov	al																
									[M&E	AIP	Proc	ess	-	hanik 1&E A	_	M&E	E DD	APro	oces	s Me	al chani ol Su							val		\/ 8 .F	הח:	Alne	trum	ontati		Cor	ntrol	Subm
			M&E	EDes	ign Bas	sis & (Civil (Guid	ance	e Dw	g	M&E	ion DC	and / DA Bu	Appro	oval J Se						Ener			issio	nan	d Ar	prov	val										
		ſ								Ma					nissio lectri					nd A	oprov	ral						M&	E Pr	ocu	reme	ento	of Maj	jor Pl					C Desi
																	M8	λΕ Ρ			rocu	Proc reme Mect	nt o	f Mec	hani M8	ical E &E Pr	qui	omer reme	nt - A ent c	ActiD of Me)AFF echa	: Uni	derdr	ain	ent - A		AFF	Med	Jia
	Exc	cavatio	n and	Form	ation V			132k ructi	V Sı on o	ıbsta f 132	tion kV :	Subs	tatic	on					_P Sı	ubsta	ation	for LN	/Sw	vitchb	oard	I/Ge							Mech	anica	ıl Equ	ipme	ent-	RÓ	Memb
E											allat	tion c	of 13	32kV	32k	statio	on		t																				




VSD/17	Activity Name	Baseline Duration	Baseline Start	Baseline Finish	Remaining Duration	Actual / Planned Start	Actual / Planned Finish	Actual % Complete	Build and (Variance Finish Date	Total Float	
S0002120	M&E Installation at Combine Shaft	160	03-Jan-22	11-Jun-22	0	11-Oct-22 A	06-May-23 A	100%	-329		
take S0001070	DN2500 Pipe Jacking for Intake Pipeline	210	11-Nov-20	08-Jun-21	0	02-Jul-21 A	28-Mar-22 A	100%	-293		.
S0001080	Receiving Pit and Marine Intake Structure	416	11-Nov-20	31-Dec-21	0	22-Mar-21 A	30-Dec-22 A	100%	-364		-
S0001110	Construction of Intake Land Structure	174	09-Jun-21	29-Nov-21	0	17-Feb-22 A	10-Oct-22 A	100%	-315		
S0001120	Architectural Finishes for Intake Land Structure	32	30-Nov-21	31-Dec-21	0	24-Oct-22 A	08-Dec-22 A	100%	-342		-
utFall	DNI 250 Dia a Jacking fay Quitfall Diacting	140	29-Dec-20	17 May 01		01 Can 01 A	04 Max 00 A	100%	011		
S0001090	DN1650 Pipe Jacking for Outfall Pipeline Receiving Pit, Outfall and Diffuser Pipeline	343	18-Dec-20	17-May-21 25-Nov-21	0	01-Sep-21 A 08-Apr-21 A	24-Mar-22 A 25-Apr-23 A	100%	-311 -516		-
		545	10-Dec-20	23-1100-21	U	00-401-21 4	23-Api-23 A	100 %	-510		
S0001140	Excavation for ActiDAFF	97	02-May-20	06-Aug-20	0	22-Apr-20 A	15-Aug-20 A	100%	-9		
S0001150	Construction of ActiDAFF Structure	393	11-Sep-20	08-Oct-21	0	10-Aug-20 A	03-Aug-22 A	100%	-299		-
S0001160	Architectural Finishes for ActiDAFF	183	07-Jul-21	05-Jan-22	0	25-Apr-22 A	10-Oct-22 A	100%	-278		
S0002130	M&E Installation at ActiDAFF	257	28-Sep-21	11-Jun-22	83	22-Jan-22 A	21-Feb-24	97.22%	-620	-21	
S0002140	M&E Installation of Filter Water Tank and Pumping Station	137	29-Nov-21	14-Apr-22	0	01-Jul-22 A	24-Aug-23 A	100%	-497		
everse Osr S0001170	nosis Building Excavation at RO Building	270	24-Jun-20	20-Mar-21	0	18-Jun-20 A	10-Oct-20 A	100%	161		
S0001180	Construction of RO Building	321	16-Nov-20	02-Oct-21	0	25-Aug-20 A	11-Dec-21 A	100%	-70		
S0001190	Architectural Finishes for RO Building	106	09-Aug-21	22-Nov-21	0	20-Sep-21 A	21-Oct-22 A	100%	-333		-
S0002150	M&E Installation of RO Building	315	23-Nov-21	03-Oct-22	5	24-Nov-21 A	05-Dec-23	98.3%	-428	57	-
r <mark>oduct Wat</mark> S0001240	er Storage Tank Excavation and Soil Nail System for Product Water Storage	106	10-Aug-20	23-Nov-20	0	24-Jun-20 A	01-Dec-20 A	100%	-8		
S0001250	Tank Construction of Product Water Storage Tank	276	24-Nov-20	26-Aug-21	0	21-Oct-20 A	18-Dec-21 A	100%	-114		
S0001260	Architectural Finishes for Product Water Storage Tank	70	27-Aug-21	04-Nov-21	0	16-May-22 A	07-Jun-22 A	100%	-215		-
S0002210	M&E Installation of Product Water Tank	78	12-Jan-22	30-Mar-22	53	31-Jul-21 A	22-Jan-24	95.76%	-663	9	-
oduct Wat	er Pumping Station										
S0001270	Excavation for Product Water Pump Station	47	22-Oct-20	07-Dec-20	0	08-Mar-21 A	07-Apr-21 A	100%	-121		
S0001280	Construction of Product Water Pump Station	270	22-Jan-21	18-Oct-21	0	17-Apr-21 A	18-Dec-21 A	100%	-61		-
S0001290	Architectural Finishes for Product Water Pumping Station	106	25-Sep-21	08-Jan-22	0	08-Feb-22 A	16-Jul-22 A	100%	-189		
S0002215	M&E Installation of Product Water Pump Station	78	12-Jan-22	30-Mar-22	14	20-Jun-22 A	14-Dec-23	90%	-624	48	
<mark>nemical Bu</mark> S0001300	Lilding Excavation for Chemical Building	42	12-Aug-20	22-Sep-20	0	17-Jun-21 A	17-Jul-21 A	100%	-298		
S0001310	Construction of Chemical Building	255	23-Sep-20	04-Jun-21	0	17-Jul-21 A	09-Jun-22 A	100%	-370		
S0001320	Architectural Finishes for Chemical Building	73	05-Jun-21	16-Aug-21	0	09-Jun-22 A	30-Nov-22 A	100%	-471		-
S0002220	M&E Installation of Chemical Building	264	02-Sep-21	23-May-22	0	15-Aug-22 A	10-Aug-23 A	100%	-444		-
dministrati	on Building										
S0001330	Piling Works for Administration Building	110	19-Oct-20	05-Feb-21	0	03-Oct-20 A	16-Jan-21 A	100%	20		
S0001340	Excavation for Administration Building	31	06-Feb-21	08-Mar-21	0	28-Dec-20 A	15-Mar-21 A	100%	-7		
S0001350	Construction of Administration Building	339	09-Mar-21	10-Feb-22	0	28-Jan-21 A	29-Aug-22 A	100%	-200		
S0001360	Architectural Finishes for Administration Building	204	26-Aug-21	17-Mar-22	0	19-Apr-22 A	22-May-23 A	100%	-431		
S0002230	M&E Installation of Admin Building	184	16-Nov-21	18-May-22	33	15-Jul-22 A	02-Jan-24	80.6%	-594	-61	_
v	Vices & Lift Installation M&E Lift Installation	147	18-Mar-22	11-Aug-22	92	02-Feb-23 A	01-Mar-24	48%	-568	-30	
S0002270		147	18-Mar-22	11-Aug-22	92	02-Feb-23 A	01-Mar-24	48%	-568		-30

Actual Level of Effort Early Bar \blacklozenge Milestone

Critical Bar


Target Bar



Appendix E - Project Programme (Level 2) Update

AJC JOINT VENTURE

		Duration			Duration	Start	Finish	Complete	Finish Date	Float	N D	
ES0002280	M&E Installation of Building Services	676	27-Nov-20	03-Oct-22	200	01-Dec-20 A	17-Jun-24	69.95%	-623	-138		J
SCG Build	ing											
ES0001400	Excavation for On-site Chlorine Generation Building	25	11-Dec-20	04-Jan-21	0	01-Apr-21 A	09-Apr-22 A	100%	-460			
ES0001410	Construction of On-site Chlorine Generation Building	291	05-Jan-21	22-Oct-21	0	05-Jul-21 A	15-Jun-22 A	100%	-236			
ES0001420	Architectural Finishes for On-site Chlorine Generation Building	59	23-Oct-21	20-Dec-21	0	16-Jun-22 A	28-Sep-22 A	100%	-282			
ES0002200	BS Installation of On-site Chlorine Generation Building (DG inspection)	162	21-Dec-21	31-May-22	13	11-Oct-22 A	13-Dec-23	86.76%	-561	5		-
	ent Building											
ES0001210	Excavation and ELS for Post Treatment Building	126	19-Dec-20	23-Apr-21	0	03-Dec-20 A	01-Sep-21 A	100%	-131			
ES0001220	Construction of Post Treatment Building	209	14-Apr-21	08-Nov-21	0	17-Dec-20 A	19-May-22 A	100%	-192			
ES0001230	Architectural Finishes for Post Treatment Building	59	11-Oct-21	08-Dec-21	0	22-Jul-22 A	16-Sep-22 A	100%	-282			
ES0002180	M&E Installation of Post Treatment Building	199	09-Dec-21	25-Jun-22	5	14-Jul-22 A	05-Dec-23	94.51%	-528	57		
ludge Thic	kener											
ES0001680	Excavation and ELS for Sludge Thickener	73	19-Apr-21	30-Jun-21	0	02-Oct-21 A	16-Oct-21 A	100%	-108			
ES0001690	Construction of Sludge Thickener	121	02-Jul-21	30-Oct-21	0	08-Oct-21 A	26-Jul-22 A	100%	-269			
ES0001700	Architectural Finishes for Sludge Thickener	44	01-Nov-21	14-Dec-21	41	29-Jul-22 A	10-Jan-24	91.8%	-757	21		
ES0002190	M&E Installation of Sludge Thickener	141	15-Dec-21	04-May-22	15	06-Feb-23 A	15-Dec-23	90%	-590	47		
Vorkshop ES0001560	Excavation for Workshop	7	21-May-21	27-May-21	0	06-Nov-23 A	07-Nov-23 A	100%	-894			
ES0001570	Construction of Workshop	179	28-May-21	22-Nov-21	64	08-Nov-23 A	02-Feb-24	26%	-802	-144		
ES0001580	Architectural Finishes for Workshop	81	17-Nov-21	05-Feb-22	81	27-Jan-24	16-Apr-24	0%	-801	-144		
Ispection C ES0001590	Piling for Elevated Wakway	60	09-Jan-21	09-Mar-21	0	15-Dec-20 A	19-Jan-21 A	100%	49			
S0001600	Excavation for Inspection Corridor	121	14-Apr-21	12-Aug-21	0	26-Mar-21 A	28-May-22 A	100%	-289			
S0001610	Construction of Inspection Corridor	299	06-May-21	28-Feb-22	0	12-Apr-21 A	16-Nov-23 A	100%	-626			
S0001620	Architectural Finishes for Inspection Corridor	99	08-Feb-22	17-May-22	156	03-Oct-23 A	04-May-24	27%	-718	-94		
S0001625	Building Services for Inspection Corridor	0			21	03-Jan-23 A	21-Dec-23	85%		2		
ain Electri	cal and Central Chiller Plant Building											
ES0001430	Excavation for Main Electrical and Central Chiller Plant Building	20	11-Jan-21	30-Jan-21	0	18-Jan-21 A	06-Feb-21 A	100%	-7			
ES0001440	Construction of Main Electrical and Central Chiller Plant Building	227	01-Feb-21	15-Sep-21	0	01-Feb-21 A	20-Oct-21 A	100%	-35			
ES0001450	Architectural Finishes for Main Electrical and Central Chiller	99	20-Jul-21	26-Oct-21	0	06-Nov-21 A	25-Jun-22 A	100%	-242			
S0002260	Plant Building M&E Installation of LV/HV Cabling and Field Panels	152	25-Jan-22	25-Jun-22	0	27-Jul-22 A	14-Apr-23 A	100%	-293			
iuard Hous	e e e e e e e e e e e e e e e e e e e											
ES0001490	Excavation for Guard House at Main Gate	7	15-Sep-21	21-Sep-21	0	16-May-23 A	17-May-23 A	100%	-603			
ES0001500	Construction of Guard House at Main Gate	149	23-Sep-21	18-Feb-22	0	18-May-23 A	26-Aug-23 A	100%	-554			-
ES0001510	Architectural Finishes for Guard House at Main Gate	76	19-Feb-22	05-May-22	0	18-Aug-23 A	15-Sep-23 A	100%	-498			- - -
ES0001520	Excavation for Guard House near Pier	8	21-May-21	28-May-21	0	07-Jun-23 A	09-Jun-23 A	100%	-742			
ES0001530	Construction of Guard House near Pier	147	29-May-21	22-Oct-21	0	10-Jun-23 A	10-Oct-23 A	100%	-718			
ES0001540	Architectural Finishes for Guard House near Pier	74	23-Oct-21	04-Jan-22	23	05-Oct-23 A	23-Dec-23	71%	-718	-23		
O2 Tank												
ES0001370	Filling to Formation for CO2 Tanks Area	29	22-Jun-21	20-Jul-21	0	14-Dec-21 A	17-Dec-21 A	100%	-150			+
S0001380	Construction of CO2 Tanks Area	116	21-Jul-21	13-Nov-21	0	21-Dec-21 A	10-Mar-22 A	100%	-117			
S0002170	M&E Installation of CO2 Tank Area	84	27-Jan-22	20-Apr-22	0	11-Mar-22 A	03-Oct-23 A	100%	-531			
iesel Emer	rgency Generator		1		1		- r	-				



- Project Programme (Level 2) Update


3/WSD/17 vity ID	Activity Name	Baseline	Baseline Star	t Baseline Finis	h Romaining	Actual / Planned				Dperate Sta	1	0110	oung i	2020	0 2 00	amat				2021		Ī			2022			1		2023		30 N
	Activity Name	Duration	Daseinie Stan		h Remaining Duration		Finish	Complete				I F M			AS	Oct N		FM	Apr M	2021	ASO		JEN	Apr M		AS			M Apr M		S Oct N	
ES0002250	M&E Diesel Emergency Generator	57	25-Feb-22	22-Apr-22	0	16-Jan-23 A	28-Jul-23 A	100%	-462																						E Diesel E	Energe
Switch Roor	m and Transformer Installation							1											+								· · · · · · · · · · · · · · · · · · ·					
ES0002300	M&E Installation of HV/LV Switchroom and Transformer	242	16-Nov-21	15-Jul-22	0	24-Jul-22 A	20-Apr-23 A	100%	-279																				M&E	Installation	of HV/LV	Swite
Miscellaneo	ous																															
ES0001630	Remaining Architectural Finishes for All Buildings	322	11-Jan-22	28-Nov-22	223	09-Dec-22 A	10-Jul-24	91%	-590	-161														~								
ES0001640	External Process and Non-Process Pipe	655	18-Dec-20	03-Oct-22	0	27-May-21 A	23-Nov-23 A	100%	-416								-									· · · ·						E>
ES0001650	Drainage and Cable Duct	518	04-Jun-21	03-Nov-22	0	25-Apr-22 A	18-Jul-23 A	100%	-257																		·····			Drair	age and	Cab
ES0001660	Slope Mitigation Works	684	23-Nov-20	07-Oct-22	264	28-Sep-21 A	20-Aug-24	20%	-683	-202						-																+
ES0001670	Landscaping Works	469	28-Oct-21	08-Feb-23	145	01-Mar-23 A	23-Apr-24	20%	-440	-83																		[+
ES0002290	M&E PV Panels	215	23-Nov-21	25-Jun-22	89	05-Jan-23 A	27-Feb-24	6%	-612	-27														-								+
ES0002310	M&E Chiller & Irrigation System Installation	298	27-Oct-21	20-Aug-22	57	25-Aug-23 A	26-Jan-24	16.4%	-524	5												-										+
ES0002350	M&E Installation of Surge Vessel	70	24-Feb-22	04-May-22	0	15-Sep-23 A	30-Oct-23 A	100%	-544														·····									Л&Е
ES0002390	M&E Installation of Thickened Sludge Holding Tank	42	09-Dec-21	19-Jan-22	9	27-Mar-23 A	09-Dec-23	26%	-689	13																						
Statutory Su	Ibmission & Inspection																															
ES0002330	Statutory Submission & Inspection	1148	11-Jan-20	03-Mar-23	218	03-Dec-19 A	05-Jul-24	87.7%	-490	-156				1 1 		-									· · ·							٢
	Commissioning																															
ES0002400	M&E Precomissioning	229	12-Jun-22	26-Jan-23	22	22-Apr-23 A	22-Dec-23	84%	-330	31																						٢
ES0002410	M&E Commissioning	213	04-Jul-22	01-Feb-23	32	02-Jun-23 A	01-Jan-24	69%	-334	30																		+				
ES0002420	M&E Performance Test	40	02-Feb-23	13-Mar-23	53	01-Dec-23	22-Jan-24	0%	-315	9																						






Appendix B


Overview of Desalination Plant in Tseung Kwan O



	1	1.7	11/17-	///	C Copyright by Black & Vertch Hong Kong Limited
847-000	1	14	1)))	, /	LEGEND:
	1	11	SS1 /		BOUNDARY OF SENT
	())))/	[]//		LANDFILL EXTENSION BOUNDARY OF WORKS AREA FOR
	1		1º		TKO DESALINATION PLANT
))			HHL.		GLA-TSK 692 ALLOCATED LAND BOUNDARIES
$\langle \langle \rangle$	4	tt	H.	>	NOTE: TEMPORARY WORKS AREA 1 WILL BE
+	_	K			HANDED OVER AT +6 MPD WITH A TOLERANCE OF ±500mm.
1		2	>)))////	<u> </u>	
1	/			1177	
	-	//	////	1111	
1		//	15		
7	1	/	716		
17	$\langle \rangle$		-ll'	AHB	
				JUN	
1	1	1/			
1	1		(.	ME	
1	/	11			
Y	1	5	\square	STIM	
1)		////////	
1	110	This .	1.1 m		
11111	Ŵ		1 Milegins	Mua	
					B 10/03 UPDATE NOTES YLC
					A 07/18 UPDATE COORDINATES YLC Revision Date Description Initial
					Designed Checked Drawn Checked
					Initial YLC CKH SZ WLS Date 02/18 02/18 02/18 02/18
					Approved
					ansmallo
					Agreement No. CE 8/2015 (WS)
	ſ	POINT	EASTING	NORTHING	Contract No.
		А	846581.93	814505.03	13/WSD/17
		В	846610.11	813979.23	Contract Title DESIGN. BUILD AND OPERATE
	1		010010.11		
		С	846614.73	813975.12	DESIGN, BUILD AND OPERATE FIRST STAGE OF TSEUNG KWAN O DESALINATION PLANT
		C D		813975.12 813997.84	FIRST STÁGE OF TSEUNG KWAN O DESALINATION PLANT
		_	846614.73		DESALINATION PLANT
		D	846614.73 846629.09	813997.84	DESALINATION PLANT
A (D E	846614.73 846629.09 846644.75	813997.84 813986.74	DESALINATION PLANT
	· · · · · · · · · · · · · · · · · · ·	D E F	846614.73 846629.09 846644.75 846646.80	813997.84 813986.74 813985.28	DESALINATION PLANT
	· · · · · · · · · · · · · · · · · · ·	D E F G	846614.73 846629.09 846644.75 846646.80 846646.80 846677.24	813997.84 813986.74 813985.28 814034.67	DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. Revision
		D E F G H	846614.73 846629.09 846644.75 846646.80 846677.24 846686.56	813997.84 813986.74 813985.28 814034.67 814028.89	DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003 B
		D E F G H	846614.73 846629.09 846644.75 846646.80 846646.80 846677.24 846686.56 846766.21	813997.84 813986.74 813985.28 814034.67 814028.89 814158.11	DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. Revision
		D E F G H J	846614.73 846629.09 846644.75 846646.80 846677.24 846686.56 846766.21 846459.65	813997.84 813986.74 813985.28 814034.67 814028.89 814158.11 814448.83 814048.11 814405.63	DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003 B Scele A1 1 : 1500 A3 1 : 3000 水務署
		D E F G H I J	846614.73 846629.09 846644.75 846646.80 846677.24 846686.56 846766.21 846766.21 846459.65 846578.45	813997.84 813986.74 813985.28 814034.67 814028.89 814158.11 814448.83 814048.11	DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003 B Scole A1 1 :: 1500 A3 1 :: 3000 水務署 Water Supplies
		D E F G H I J K L	846614.73 846629.09 846644.75 846646.80 846677.24 846686.56 8466766.21 8466578.45 8466578.45 846613.89	813997.84 813986.74 813985.28 814034.67 814028.89 814158.11 814448.83 814048.11 814405.63	DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003 B Scele A1 1 : 1500 A3 1 : 3000 水務署
		D F G H J K L M	846614.73 846629.09 846644.75 846646.80 846677.24 846686.56 8466766.21 846659.65 846578.45 846613.89 846614.60	813997.84 813986.74 813985.28 814034.67 814028.89 814028.89 814158.11 814448.83 814048.11 814405.63 814117.96	DESALINATION PLANT Drowing Title SITE HANDOVER WORKS AREAS Drowing No. 190495/K/TEND/10/0003 B Scole A1 1 :: 1500 A3 1 :: 3000 水務署 Water Supplies

CODE	NAME OF BUILDING	TOTAL G.F.A. (m ²)	SITE COVERAGE (m ²)
В	COMBINE SHAFT	759.876	759.876
с	ACTIDAFF	10027.547	5455 <u>.</u> 346
G	REVERSE OSMOSIS BUILDING AND ELECTRICAL BUILDING	4511,455	5367,935
н	CO2 TANKS AREA	-	-
J	PRODUCT WATER STORAGE TANK, PUMP STATION AND ELECTRICAL BUILDING	1974.610	2933.980
к	SLUDGE TREATMENT BUILDING, TANK AND PUMP ROOM	2531.044	1228.361
м	ADMINISTRATION BUILDING & ELECTRICAL BUILDING C	2459.713	1114_062
N	MAIN ELECTRICAL AND CENTRAL CHILLER PLANT BUILDING	-	459.893
R1	ELECTROCHLORINATION BUILDING & ELECTRICAL BUILDING A	657.992	825.776
S	132 KV SUBSTATION	-	943.560
Т	IRRIGATION WATER TANK AND PUMP ROOM	-	156.148
R2	CHEMICAL BUILDING	813.056	813.056
٧	VISITOR GALLERY	1330.410	1330.410
X1	GUARD HOUSE AND FS CONTROL ROOM	39.585	39.585
X2	GUARD HOUSE	22.035	22.035
Y	R + D OUTDOOR	-	-
z	WASTE WATER TREATMENT PLANT	48.000	48.000
	TOTAL =	25175.323	21498.023







Appendix C

Summary of Implementation Status of Environmental Mitigation





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent	Impl	emen Stage	tation	Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address		D	C	0	status	Guidelines
Air Quality			·					
S4.8.1	Impervious dust screen or sheeting will be provided to enclose scaffolding from the ground floor level of building for construction of superstructure of the new buildings.	Land site/ During Construction	Contractor(s)		√		Implemented	Air Pollution Control (Construction Dust)
S4.8.1	Impervious sheet will be provided for skip hoist for material transport.	Land site/ During Construction	Contractor(s)		1		NA	-
S4.8.1	The area where dusty work takes place should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after dusty activities as far as practicable.	Land site/ During Construction	Contractor(s)		•		Implemented	-
S4.8.1	All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation.	Land site/ During Construction	Contractor(s)		1		Implemented	-
S4.8.1	Dropping heights for excavated materials should be controlled to a practical height to minimize the fugitive dust arising from unloading.	Land site/ During Construction	Contractor(s)		1		Implemented	-
S4.8.1	During transportation by truck, materials should not be loaded to a level higher than the side and tail boards and should be dampened or covered before transport.	Land site/ During Construction	Contractor(s)		1		Implemented	-
S4.8.1	Wheel washing device should be provided at the exits of the work sites. Immediately before leaving a construction site, every vehicle shall be washed to remove any dusty material from its body and wheels as far as practicable.	Land site/ During Construction	Contractor(s)		•		Implemented	-
S4.8.1	Road sections between vehicle-wash areas and vehicular entrance will be paved.	Land site/ During Construction	Contractor(s)		1		Implemented	-
S4.8.1	Hoarding of not less than 2.4m high from ground level will be provided along the length of the Project Site boundary.	Land site/ During construction	Contractor(s)	√	~		N/A	-
S4.8.1	Haul roads will be kept clear of dusty materials and will be sprayed with water so as to maintain the entire road surface wet at all times.	Land site/ During construction	Contractor(s)		-		Implemented after reminder	-
S4.8.1	Temporary stockpiles of dusty materials will be either covered entirely by impervious sheets or sprayed with water to maintain the entire surface wet all the time.	Land site/ During construction	Contractor(s)		•		Implemented after reminder	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		ement Stage		Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address	imprementation rigent	D	C	0	status	Guidelines
S4.8.1	Stockpiles of more than 20 bags of cement, dry pulverized fuel ash and dusty construction materials will be covered entirely by impervious sheeting sheltered on top and 3-sides.	Land site/ During construction	Contractor(s)		•		N/A	-
S4.8.1	All exposed areas will be kept wet always to minimize dust emission.	Land site/ During construction	Contractor(s)		-		Implemented after reminder	-
\$4.8.1	Ultra-low-Sulphur diesel (ULSD) will be used for all construction plant on-site, as defined as diesel fuel containing not more than 0.005% Sulphur by weight) as stipulated in Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites.	Land site/ During construction/ During Operation	Contractor(s)		•	*	Implemented	Environment, Transpor and Works Bureau Technical Circular (ETWI TC(W)) No 19/2005 on Environmental Management on Construction Sites
S4.8.1	The engine of the construction equipment during idling will be switched off.	Land site/ During construction	Contractor(s)		1		Implemented	-
\$4.8.1	Concrete batching plant will be required on site. control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented. The control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented.	Land site/ During construction	Contractor(s)		•		N/A	-
S4.8.1	Regular maintenance of construction equipment deployed on- site will be conducted to prevent black smoke emission.	Land site/ During construction	Contractor(s)		~		Implemented	-
S4.10	To ensure proper implementation of the recommended dust mitigation measures and good construction site practices during the construction phase, environmental site audits on weekly basis is recommended throughout the construction period.	Land site/ During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		•		Implemented	-
Noise								
S5.7	Only well-maintained plant will be operated on-site, and plant will be serviced regularly during the construction phase.	All area/ During construction	Contractor(s)		•		Implemented	A Practical Guide for the Reduction of Noise from Construction Works A Practical Guide for the Reduction of Noise from Construction Works





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		ement Stage		Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address		D	C	0	status	Guidelines
S5.7	Silencers or mufflers on construction equipment will be utilized and will be properly maintained during the construction phase.		Contractor(s)		1		N/A	-
S5.7	Mobile plant, if any, will be sited as far away from NSRs as possible.	Noise control/ During construction	Contractor(s)		~		N/A	-
S5.7	Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or will be throttled down to a minimum.	Noise control/ During construction	Contractor(s)		1		Implemented	-
S5.7	Plants known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.		Contractor(s)		1		N/A	-
S5.7	Material stockpiles and other structures will be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	Noise control/ During construction	Contractor(s)		•		N/A	-
S5.7	Use of Quite Powered Mechanical Equipment (QPME).	Noise control/ During construction	Contractor(s)		1		Implemented	-
S5.7	Movable noise barriers of 3m in height with skid footing should be used and located within a few meters of stationary plant and mobile plant such that the line of sight to the NSR is blocked by the barriers. The length of the barrier should be at least five times greater than its height. The noise barrier material should have a superficial surface density of at least 7 kg m-2 and have no o or gappeningss.	construction	Contractor(s)		~		N/A	-
S5.7	The noise insulating sheet should be deployed such that there would be no opening or gaps on the joints.	Noise control/ During construction	Contractor(s)		~		N/A	-
S5.7	Construction activities (e.g., excavation/shoring, reinstatement (asphalt), and pipe jacking) will be planned and carried out in sequence, such that items of PME proposed for these activities will not be operated simultaneously.	Noise control/ During construction	Contractor(s)	×	•		Implemented	-
S5.7	PMEs will not be used at the works areas near educational institutions with residual impact (i.e., the "influence area" within a radius of 40m) during school hours in order to reduce impact to the educational institutions.	Noise control / During construction	Contractor(s)		~		N/A	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		ement Stage		Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address	r or or or o	D	С	0	status	Guidelines
S5.7	Noise enclosures or acoustic sheds would be used to cover stationary PME such as generators. Portable/Movable noise enclosure made of material with superficial surface density of at least 7 kg m-2 may be used for screening the noise from operation of the saw/groover, concrete.	Noise control/ Pre- construction/ During construction	Contractor(s)	•	•		N/A	-
5.9	Sawcutting pavement, breaking up of pavement, excavation /shoring, pipe laying, backfilling, reinstatement (concrete) and pipe jacking shall be scheduled outside the examination period.	Noise control/ Pre- construction/ During construction	Contractor(s)	~	√		N/A	-
\$5.9	In view the duration of noise exceedance at Creative Secondary School, PLK Laws Foundation College, TKO Kei Tak Primary School and School of Continuing and Professional Studies-CUHK is limited to 8 weeks, the construction work in the influence areas near the four schools shall be scheduled during long school holidays (eg summer holiday, Easter holiday or Christmas holiday, etc) as far as practicable. Scheduling the construction work for the four schools.	Noise control/ Pre- construction/ During construction	Contractor(s)	✓	•		N/A	-
S5.10	A noise monitoring programme shall be implemented for the construction phase.	Designated monitoring stations as defined in EM&A Manual/During construction phase	Environmental Team		•		N/A	-
S5.10	The effectiveness of on-site control measures could also be evaluated through the regular site audits.	All facilities/ During construction	Contractor(s)/ ET & IEC		1		Implemented	-
Water Quali	ty							
S6.9	Dredged marine sediment will be disposed of in a gazette marine disposal area in accordance with marine dumping permit conditions of the Dumping at Sea Ordinance (DASO).	Marine Dredging/ During construction	Contractor(s)		•		Implemented	Dumping at Sea Ordinance (DASO)
S6.9	Disposal vessels will be fitted with tight bottom seals in order to prevent leakage of material during transport.	Marine Dredging/ During construction	Contractor(s)		1		Implemented	-
S6.9	Barges will be filled to a level, which ensures that material does not spill over during transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action.	Marine Dredging/ During construction	Contractor(s)		•		Implemented	-
S6.9	After dredging, any excess materials will be cleaned from decks and exposed fittings before the vessel is moved from the dredging area.	Marine Dredging/ During construction	Contractor(s)		•		Implemented	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		ement Stage		Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address	promotion rigorio	D	С	0	status	Guidelines
S6.9	All vessels should be well maintained and inspected before use to limit any potential discharges to the marine environment.	Marine Dredging/ During construction	Contractor(s)		1		Implemented	-
S6.9	All vessels must have a clean ballast system.	Marine Dredging/ During construction	Contractor(s)		1		Implemented	-
S6.9	No discharge of sewage/grey wastewater should be allowed. Wastewater from potentially contaminated area on working vessels should be minimized and collected. These kinds of wastewater should be brought back to port and discharged at appropriate collection and treatment system.	Marine Dredging/ During construction	Contractor(s)		•		Implemented	
S6.9	No soil waste is allowed to be disposed overboard.	Marine Dredging/ During construction	Contractor(s)		1		N/A	
\$6.9	Silt removal facilities such as silt traps or sedimentation facilities will be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly.	Land site & drainage/ During construction	Contractor(s)		✓		Implemented	ProPECC PN 1/94 TM Standard under the WPCO
S6.9	Earthworks to form the final surfaces will be followed up with surface protection and drainage works to prevent erosion caused by rainstorms.	Land site & drainage/ During construction	Contractor(s)		•		Implemented	-
S6.9	Appropriate surface drainage will be designed and provided where necessary.	Land site & drainage/ During construction	Contractor(s)		1		Implemented	-
S6.9	The precautions to be taken at any time of year when rainstorms are likely together with the actions to be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94.	Land site & drainage/ During construction	Contractor(s)	×	•		Implemented	ProPECC PN 1/94
S6.9	Oil interceptors will be provided in the drainage system where necessary and regularly emptied to prevent the release of oil and grease into the storm water drainage system after accidental spillages.	Land site & drainage/ During construction	Contractor(s)		√		N/A	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent	Imple	ement Stage		Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address	F	D	C	0	status	Guidelines
S6.9	Temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge, if any, will be adequately designed for the controlled release of storm flows.	Land site & drainage/ During construction	Contractor(s)		•		Implemented	-
S6.9	The temporary diverted drainage, if any, will be reinstated to the original condition when the construction work has finished or when the temporary diversion is no longer required.	Land site & drainage/ During construction	Contractor(s)		•		N/A	-
S6.9	Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment.	Land site & drainage/ During construction	Contractor(s)		-		Implemented	-
S6.9 and S6.12	The sterilization water should be dechlorinated with total residual chlorine (TRC) level below 1 mg/L before discharge to public sewer. In situ testing of TRC should also be conducted for the discharge of chlorinated water for pipeline disinfection to ensure sufficient dechlorination before discharge to public sewer.	Sterilization of water mains prior to commissioning	Contractor(s)		•	*	N/A	Technical Memorandum for Effluents Discharged into Drainage and Sewerage Systems Inland and Coastal Waters
S6.9	The cleaning and flushing water should also be treated and desilted to the relevant discharge requirement stipulated in TM-DSS before discharging.	Sterilization of water mains prior to commissioning	Contractor(s)		•	~	Implemented	
S6.9	Site drainage should be well maintained, and good construction practices should be observed to ensure that oil, fuels, solvents and other chemicals are managed, stored and handled properly and do not enter the nearby water streams.	Land site & drainage/ During construction/ During operation	Contractor(s)		•	~	Implemented after reminder	-
\$6.12	Regular site inspections will be carried out in order to confirm that regulatory requirements are being met and that contractors are implementing the standard site practice and mitigation measures as proposed to reduce potential impacts to water quality.	During construction	Contractor(s)/ ET & IEC		•		Implemented	-
Waste Mana								
S8.5	Nomination of approved personnel to be responsible for standard site practices, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.	Contract mobilization/ During construction	Contractor(s)		✓		Implemented	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		emen Stage	tation	Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address	F	D	C	0	status	Guidelines
S8.5	Training of site personnel in proper waste management and chemical handling procedures. Training will be provided to workers on the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling at the beginning of the construction works.	During construction	Contractor(s)		 ✓ 		Implemented	-
\$8.5	Provision of sufficient waste disposal points and regular collection for disposal.	All area/ During construction/ During operation	Contractor(s)		~	~	Implemented	DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and
S8.5	Appropriate measures to reduce windblown litter and dust transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	All area/ During construction	Contractor(s)		√		Implemented	Tidiness.
S8.5	A waste management plan (WMP) as stated in the "ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites" for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established and implemented during the construction phase as part of the Environmental Management Plan (EMP). The Contractor will be required to prepare the EMP and submits it to the Architect/ Engineer under the Contract for approval prior to implementation.		Contractor(s)		•		Implemented	ETWB TC(W) No. 19/2005 Environmental Management on Construction Sites
S8.5	Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre at Tsing Yi.	All area/ During construction	Contractor(s)		-		Implemented	Chapters 2 & 3 Code of Practice on the Packaging, Labelling & Storage of Chemical Wastes published under the Waste Disposal Ordinance (Cap 354),
S8.5	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.	Land site/ During construction	Contractor(s)		~		Implemented	Waste Disposal Ordinance (Cap 354)
S8.5	A recording system for the amount of waste generated/ recycled and disposal sites. The trip- ticket system will be included as one of the contractual requirements and implemented by the contractor(s).	construction	Contractor(s)		~		Implemented	DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction &
S8.5	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal.		Contractor(s)		~		Implemented	WBTC 32/92, The Use of Tropical Hard Wood on Construction Site





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		ement Stage	ation	Implementation	Relevant Legislation &	
Reference	Mitigation Measures	main concerns to address	implementation rigent	D	C	0	status	Guidelines	
S8.5	Encourage collection of aluminium cans and wastepaper by individual collectors during construction with separate labelled bins provided to segregate these wastes from other general refuse by the workforce.	Land site/ During construction	Contractor(s)		~		Implemented	ETWB TCW No. 33/2002, Management of Construction and	
S8.5	Any unused chemicals and those with remaining functional capacity will be recycled as far as possible.	Land site/ During construction	Contractor(s)		~		N/A	-	
S8.5	Use of reusable non-timber formwork to reduce the amount of C&D materials.	All areas/ During construction	Contractor(s)		•		Implemented	WBTC 32/92, The Use of Tropical Hard Wood on Construction Site	
S8.5	Prior to disposal of construction waste, wood, steel and other metals will be separated to the extent practical, for re-use and/or recycling to reduce the quantity of waste to be disposed of to landfill.	All areas/ During construction	Contractor(s)		•		Implemented	DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials	
S8.5	Proper storage and site practices to reduce the potential for damage or contamination of construction materials.	All areas/ During construction	Contractor(s)		~		Implemented	-	
S8.5	Plan and stock construction materials carefully to reduce amount of waste generated and avoid unnecessary generation of waste.	All areas/ During construction	Contractor(s)		1		Implemented	-	
\$8.5	A Sediment Quality Report (SQR) for sampling and chemical testing of the sediment will be prepared and submitted to the EPD for approval. The approved detailed sampling and chemical testing will be carried out prior to the commencement of the dredging activities to confirm the sediment disposal method.	Marine works/ During construction	Contractor(s)		•		N/A	ETWB TC(W) No. 34/2002 and Dumping at Sea Ordinance (DASO)	
S8.5	The management of dredged/ excavated sediment management requirement from ETWB TC(W) No. 34/2002 will be incorporated in the Specification of the Contract Documents.	Marine works/ During construction	WSD/ Contractor(s)		•		Implemented	ETWB TC(W) No. 34/2002 and Dumping at Sea Ordinance (DASO)	
S8.5	The contractor will open a billing account with EPD in accordance with the Waste Disposal (Charges for Disposal of Construction Waste) Regulation for the payment of disposal charges.	Contract mobilization/ During construction	Contractor(s)		•		Implemented	Cap 354N Waste Disposal (Charges for Disposal of Construction Waste) Regulation	
S8.5	A trip-ticket system will be established in accordance with DEVB TC(W) No. 6/2010 to monitor the reuse of surplus excavated materials off-site and disposal of construction waste and general refuse at transfer facilities/ landfills, and to control fly-tipping.	Contract mobilization/ During construction	Contractor(s)		•		Implemented	DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials	





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent	Imple	ement Stage		Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address	imprementation rigent	D	C	0	status	Guidelines
\$8.5	The project proponent will also conduct regular inspection of the waste management measures implemented on site as described in the Waste Management Plan.	All area/ During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		•		Implemented	ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites
S8.5	A recording system (similar to summary table as shown in Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005) for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established during the construction phase.	All area/ During construction	Contractor(s)		•		Implemented	Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005
S8.5	Inert C&D materials (public fill) will be reused within the Project as far as practicable.	All area/ During construction	Contractor(s)		1		Implemented	-
S8.5	Public fill and construction waste shall be segregated and stored in different containers or skips to facilitate reuse or recycling of materials and their proper disposal.	All area/ During construction	Contractor(s)		1		Implemented	-
S8.5	Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	All area/ During construction	Contractor(s)		1		Implemented	-
S8.5	To reduce the potential dust and water quality impacts of site formation works, C&D materials will be wetted as quickly as possible to the extent practice after filling.	All area/ During construction	Contractor(s)		•		Implemented	Air Pollution Control (Construction Dust) Regulation (Cap 311R); WPCO (Cap 358)
S8.5	Open stockpiles of excavated/ fill materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Land site/ During Construction, particularly dry season	Contractor(s)		•		Implemented	Air Pollution Control (Construction Dust) Regulation (Cap 311R)
S8.5	Chemical waste container shall be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.	All area/ During construction/ During operation	Contractor(s)/WSD		~	*	Implemented	Waste Disposal (Chemical Waste) (General) Regulation; Code of
S8.5	Chemical waste container shall have a capacity of less than 450 L unless the specifications have been approved by the EPD.	All area/ During construction/ During operation	Contractor(s)/WSD		•	~	Implemented	Practice on the Packaging, Handling and Storage of Chemical Wastes
S8.5	A label in English and Chinese shall be displayed on the chemical container in accordance with instructions prescribed in Schedule 2 of the Regulations.	All area/ During construction/ During operation	Contractor(s)/WSD		•	*	Implemented	





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		ement Stage		Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address		D	C	0	status	Guidelines
S8.5	Storage areas for chemical waste shall be enclosed on at least 3 sides.	All area/ During construction/ During operation	Contractor(s)/WSD		•	~	Implemented	
S8.5	Storage areas for chemical waste shall have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest.	All area/ During construction/ During operation	Contractor(s)/WSD		•	•	Implemented	
S8.5	Storage areas for chemical waste shall have adequate ventilation.	All area/ During construction/ During operation	Contractor(s)/WSD		•	•	Implemented	
S8.5	Storage areas for chemical waste shall be covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary).	All area/ During construction/ During operation	Contractor(s)/WSD		•	•	Implemented	
S8.5	Storage areas for chemical waste shall be arranged so that incompatible materials are appropriately separated.	All area/ During construction/ During operation	Contractor(s)/WSD		~	~	Implemented	
S8.5	General refuse will be stored in enclosed bins or compaction units separately from construction and chemical wastes.	All area/ During construction/ During operation	Contractor(s)/WSD		~	•	Implemented after reminder	
S8.5	Adequate number of waste containers will be provided to avoid over-spillage of waste.	All area/ During construction/ During operation	Contractor(s)/WSD		√	~	Implemented	DEVB TC(W) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness.
S8.5	A reputable waste collector will be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts.	All area/ During construction/ During operation	Contractor(s)/WSD		•	•	Implemented after reminder	-
S8.5	Recycling bins will be provided at strategic locations within the Site to facilitate recovery of recyclable materials (including aluminum can, waste paper, glass bottles and plastic bottles) from the Site. Materials recovered will be sold for recycling.	All area/ During construction/ During operation	Contractor(s)/WSD		•	•	Implemented	-
S8.5	To avoid any odour and litter impact, accurate number of portable toilets will be provided for workers on-site.	All area/ During construction	Contractor(s)		~		Implemented	-
S8.5	The burning of refuse on construction sites is prohibited by law.	All area/ During construction	Contractor(s)		1		Implemented	Air Pollution Control Ordinance (Cap 311)





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent				Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address	r of the second	D	С	0	status	Guidelines
S8.7	To facilitate monitoring and control over the contractors' performance on waste management, a waste inspection and audit programme will be implemented throughout the construction phase.	All facilities/ During construction	ET/ IEC		•		Implemented	-
Ecology	· · ·		-					
\$9.7	For slope mitigation works within the Clear Water Bay Country Park, to avoid tree felling and damages to trees, the exact locations of the flexible barrier foundation plates, soil nails and rock dowels can be adjusted during detailed design, and a setback distance from existing trees is recommended to be maintained as far as practical. A detailed specification describing the exact locations of the flexible barrier foundation plates, soil nails and rock dowels will be prepared to illustrate how the setback distance from existing trees would be implemented for tree avoidance.	Slope mitigation works area/ During detailed design/ During construction	Contractor(s)	-	•		Implemented	-
S9.7	Pruning of tree canopies along the alignment of the flexible barriers shall be limited to a minimum.	Slope mitigation works area/ During construction	Contractor(s)		1		Implemented	
S9.7	The alignment of flexible barriers shall be optimized to preserve all species of conservation interest and minimize the impact to the existing vegetation as far as practicable. All individuals of Marsdenia lachnostoma within the slope mitigation areas shall be retained in- situ, by positioning the alignment of flexible barrier at a minimum 1.5m in a radius away from these individuals.	Slope mitigation works area/ During detailed design/ During construction	Contractor(s)	1	•		Implemented	-
S9.7 and 9.10	At the detailed design stage prior to the commencement of the slope mitigation works, a vegetation survey shall be carried out at the slope mitigation areas within the Clear Water Bay Country Park to assess the condition and identify the location of each individual of Marsdenia lachnostoma and other flora species of conservation interest that may be directly affected by the construction works.	Slope mitigation works area/ During detailed design/ During construction	Contractor(s)	•			Implemented	-
S9.7	Temporary fencing will be installed to fence off the concerned species either in groups of individually within the works area and in the close proximity to prevent from being damaged and disturbed during construction. A sign identifying the site shall be attached to the fence and flagging tape shall be attached to the individuals to visualize their locations.	Slope mitigation works area/ During construction	Contractor(s)		√		Implemented	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		ement Stage	tation	Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address		D	С	0	status	Guidelines
S9.7 and S9.10	A specification for fencing and demarcating individuals of Marsdenai lachnostoma (or other flora species of conservation interest, if found) adjacent to the proposed alignment of the flexible barriers will be prepared to protect the species.	Slope mitigation works area/ During construction	Contractor(s)		•		Implemented	-
S9.7	Induction training shall also be provided to all site personnel in order to brief them on this flora of conservation interest including the locations and their importance.	Slope mitigation works area/ During construction	Contractor(s)		•		Implemented	-
S9.7	The resident site supervisory staff will closely monitor the conditions of concerned individuals during construction of flexible barriers in the close proximity.	Slope mitigation works area/ During construction	Contractor(s)		~		Implemented	-
S9.7	Erect fences along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas.	All area/ During construction	Contractor(s)		•		Implemented	-
S9.7	Regularly check the work site boundaries to ensure that they are not breached and that damage does not occur to surrounding areas.	All area/ During construction	Contractor(s)/ ET		•		Implemented after reminder	-
S9.7	Avoid any damage and disturbance, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal.	All area/ During construction	Contractor(s)		~		Implemented	-
S9.7	Reinstate temporarily affected areas, particularly the habitats of plantation and shrubland-grassland immediately after completion of construction works, through on-site tree/shrub planting. The tree/shrub species will be chosen with reference to those in the surrounding area.	All area/ During construction	Contractor(s)		•		To be Implemented	-
S9.7	Affected habitats within the Clear Water Bay Country Bay shall be reinstated by hydro-seeding and planting of climbers and native shrub seedlings where practical upon completion of the slope mitigation works.	All area/ During construction	Contractor(s)		•		To be Implemented	-
Landscape &								
S11.10 & 11.11	The construction area and area allowed for temporary structures, such as the contractor's office, will be minimized to a practical minimum. (MM1)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)		√	√	Implemented	-
S11.10 & 11.11	At the detailed design stage, the design team will seek to minimize the landscape footprint of the Project and above ground facilities, while satisfying all other requirements. (MM2)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	v	~	~	Implemented	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		ement Stage		Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address		D	С	0	status	Guidelines
S11.10 & 11.11	Design principles will be adopted to take into account the surrounding area, particularly Clear Water Bay Country Park behind and the nearby waterfront, with due consideration given to: - green roofs where practical (i.e. without equipment on the roof); - roadside planting; - aesthetic treatment of all structures; - vertical greening; - screen planting along application site; and - landscape enhancement with amenity planting where practical including planting along the edge (site boundary) fence with native shrubs where feasible, to reduce their visual impact and blend them into the surrounding landscape. (MM3)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	·		~	Implemented	
S11.10 & 11.11	All trees within the Project Site or the potential slope mitigation works area will be carefully protected during construction according to DEVB TCW No. 10/2013 – Tree Preservation (MM4)	During construction/ During	WSD/ Contractor(s)	•	•	~	Implemented after reminder	ETWB TCW No. 3/2006 - Tree Preservation.
S11.10 & 11.11	No tree within the Country Park will be felled. Trees within the Site unavoidably affected by the works will be transplanted where necessary and practical. For trees that need to be felled, compensatory planting will be provided to the satisfaction of relevant Government departments. A compensatory tree planting proposal including locations of tree compensation will be submitted to seek relevant government department's approval, in accordance with DEVB TC(W) No. 10/2013. (MM5)	During construction/ During operation	WSD/ Contractor(s)	•	✓ 	✓	Implemented	DEVB TC(W) No. 10/2013
S11.10 & 11.11	Any slope mitigation works necessary to address natural terrain hazards, will be minimized to minimize any potential environmental impact to the Country Park e.g. soil nailing and rock stabilization will aim to avoid existing trees e.g. should any restoration of vegetation be necessary, the best planting matrix with native species will be established, with the aim of resembling the existing vegetation. (MM6)		WSD/ Contractor(s)	✓	•	~	N/A	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent		ement Stage	tation	Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address		D	С	0	status	Guidelines
S11.10 & 11.11	Dredging works for the installation of intake structures and outfall diffusers should be minimized to avoid or reduce any potential environmental impacts to as low as reasonably practicable (ALARP). The intake and outfall structures (e.g. intake openings and diffuser heads) will be prefabricated and transferred to site for installation. (MM7)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	•	•	~	Implemented	-
S11.10 & 11.11	All night-time lighting will be reduced to a practical minimum both in terms of number of level and will be hooded and directional. (MM8) units and lux level and will be hooded and directional. (MM8)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	•	•	~	Implemented	-
Landfill Gas								
S12.7	During all works, safety procedures should be implemented to minimise the risks of fires and explosions, asphyxiation of workers and toxicity effects resulting from contact with contaminated soil and groundwater.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	~	√	*	Implemented	-
S12.7	During trenching and excavation as well as creation of confined spaces at near to or below ground level, precautions should be clearly laid down and rigidly Gas detection equipment and appropriate breathing apparatus should be available and used when entering confined spaces or trenches deeper than 1 meter.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	×	•	 	Implemented	-
S12.7	The Contractor should make the workers are aware of potential hazards of working in confined spaces (any chamber, manhole or culvert which is large enough to permit access to personnel). Such work in confined spaces is controlled by the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance. Following the Safety Guide to Working in Confined Spaces ensures compliance with the above regulations.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	-	*	Implemented	-
S12.7	Safety officers, specifically trained with regard to landfill gas and leachate related hazards and the appropriate actions to take in adverse circumstances, should be present on the site throughout the works, in particular, when works are undertaken below grade.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	•	*	Implemented	-
S12.7	All personnel who work on site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	•	•	~	Implemented	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent	Impl	emen Stage	tation	Implementation	Relevant Legislation & Guidelines
Reference			D	С	0	status	Guidennes	
S12.7	Monitoring for landfill gas should be undertaken in all excavations, manholes, chambers (particularly during pipe jacking) and any confined spaces through the use of an intrinsically safe portable instrument, appropriately calibrated and capable of measuring the concentrations of methane. carbon dioxide and oxygen.	During construction/ During operation	Contractor(s)	~	~	•	Implemented	-
S12.7	Monitoring frequency and areas to be monitored should be specified prior to commencement of groundwork, either by the Safety Officer, or by an appropriately qualified person. All measurements should be recorded and documented.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	√		•	Implemented	-
S12.7	Proceed drilling with adequate care and precautions against the potential hazards which may be encountered.	All area/ Detailed design/ During construction/ During	Contractor(s)	-	~	~	Implemented	-
\$12.7	Prior to the commencement of the site works, the drilling contractor should devise a 'method-of- working' statement covering all normal and emergency procedures (including but not limited to number of operatives, experience and special skills of operatives, normal method of operations, emergency procedures, supervisors responsibilities, storage and use of safety equipment, safety procedures and signs, barriers and guarding). The site supervisor and all operatives must be familiar with this statement.	All area/ During construction/ During operation	Contractor(s)	•		•	Implemented	-
S12.7	Where below ground service entries are necessary to the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II), the entry point should be sealed to prevent gas entry. In addition, any below grade cable trenches entering the Incoming Switchgear Room and 132 kV Substation can become the pathway for landfill gas and hence grilled metal covers should be used.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	~	~	•	N/A	-
S12.7	It is recommended regular landfill gas monitoring should be carried out at the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II). The monitoring frequency will be monthly for the first year of operation. If the monitoring results show no sign of landfill gas migration, reduce the monitoring frequency to once every six months.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	~	~	•	N/A	-





EIA	Recommended Environmental Protection Measures/	Objectives of the recommended measures &	Implementation Agent	Implementation Stage			Implementation	Relevant Legislation &
Reference	Mitigation Measures	main concerns to address		D	С	0	status	Guidelines
S12.7	The manholes and utility pits within the Project Site and along the freshwater mains. Each manhole/ utility pit should be monitored with two measurements (at mid depth and base). Each measurement should be monitored for a minimum of 10 minutes. A steady reading and peak reading should be recorded at each manhole/ utility pit and for each measurement. The need for venting the manhole/ utility pit and further monitoring will be reviewed after the initial monitoring.	During construction/ During operation	Contractor(s)	-	•	×	Implemented	-
S12.7	All construction, operation and maintenance personnel working on-site as well as visitors should be made aware of the hazards of landfill gas and its possible presence on-site. This should be achieved through a combination of posting warning signs in prominent places and also by access to detailed information on landfill gas hazards and the designs and procedural means by which these hazards are being minimized on-site.	During construction/ During operation	Contractor(s)	·		*	Implemented	-

Note: D – Design stage C – Construction O – Operation



Appendix D

Water Quality Monitoring Graphical Presentation



The marine water quality monitoring is ceased from 1 September 2023 due to the completion of marine-related construction works.



Appendix E

Summary of Exceedances



The marine water quality monitoring is ceased from 1 September 2023 due to the completion of marine-related construction works.





Appendix F

Waste Flow Table



Contract No. 13/WSD/17 Environmental Management Plan for Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Appendix F - Monthly Summary Waste Flow Table

Name of Department: WSD

Contract No.: 13/WSD/17

W	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities	of C&D Wastes G	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)
Jan	3383.820	0.000	0.000	0.000	3383.820	0.000	0.000	0.000	0.000	0.000	143.690
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.002	0.138	0.010	0.000	115.880
Mar	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	205.410
Apr	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	255.720
May	2088.990	0.000	0.000	0.000	2088.990	0.000	0.000	0.000	0.000	0.000	202.270
Jun	1955.240	0.000	0.000	0.000	1955.240	0.000	0.000	0.000	0.0017	0.000	189.680
Sub-total	7428.050	0.000	0.000	0.000	7428.050	0.000	0.002	0.138	0.012	0.000	1112.650
Jul	121.060	0.000	0.000	0.000	121.060	0.000	0.008	0.150	0.042	0.000	186.110
Aug	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	168.220
Sep	762.550	0.000	0.000	0.000	762.550	0.000	0.000	148.944	0.000	0.000	172.440
Oct	568.600	0.000	0.000	0.000	568.600	0.000	0.000	18.574	0.010	0.000	185.010
Nov	15.430	0.000	0.000	0.000	15.430	0.000	0.000	0.000	0.000	0.000	116.960
Dec											
Total	8895.690	0.000	0.000	0.000	8895.690	0.000	0.010	167.806	0.064	0.000	1941.390

Monthly Summary Waste Flow Table for <u>2023</u> (year)

Notes:

(1) The performance targets are given in Section 1.69 of Specification B

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging material





Appendix G

Complaint Log



aurecor	٦

Table G1	Statistical Summary of Environmental Complaints
Tuble ut	Statistical Summary of Environmental Complaints

Poporting Poriod	Environmental Complaint Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 September 2023 - 30 November 2023	0	1	N/A	

Table G2Statistical Summary of Environmental Summons

Poporting Poriod	Environmental Summons Statistics			
Reporting Period	Frequency	Cumulative	Details	
1 September 2023 - 30 November 2023	0	0	N/A	

Table G3	Statistical Summary of Environmental Prosecution
----------	--

Reporting Period	Environmental Prosecution Statistics			
Keporting reriou	Frequency	Cumulative	Details	
1 September 2023 - 30 November 2023	0	0	N/A	



Appendix H

Event/ Action Plan for Water Quality Exceedance



Table G1Event and Action Plan for Water Quality Monitoring

Event	Action				
		IEC	Contractor(s)	ER	
Action Level being exceeded by one sampling day	 Repeat in situ measurement on the next day of exceedance to confirm findings; Check monitoring data, plant, equipment and Contractor(s)'s working methods; Identify source(s) of inpact and record in notification of exceedance; Inform IEC, Contractor(s) and ER. 	 Check monitoring data submitted by ET and Contractor(s)'s working methods; Inform EPD. 	 Confirm receipt of notification of exceedance in writing; Check plant and equipment and rectify unacceptable practice 	 Confirm receipt of notification of exceedance in writing. 	
Action Level being exceeded by two or more consecutive sampling days	working methods; 3. Identify source(s) of impact and record in notification of	 Check monitoring data submitted by ET and Contractor(s)'s working methods; Inform EPD; Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Confirm receipt of notification of exceedance in writing; Check plant and equipment and rectify unacceptable practice; Consider changes of working methods; Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; Implement the agreed mitigation measures. 	 Confirm receipt of notification of exceedance in writing; Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. Ensure additional mitigation measures are properly implemented. 	
Limit Level being exceeded by one sampling day	 Check monitoring data, plant, equipment and Contractor(s)'s working methods; Identify source(s) of impact and record in notification of 	 Check monitoring data submitted by ET and Contractor(s)'s working methods; Inform EPD; Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Confirm receipt of notification of exceedance in writing; Check plant and equipment and rectify unacceptable practice; Critically review the need to change working methods; Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; Implement the agreed mitigation measures. 	 Confirm receipt of notification of exceedance in writing; Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. Ensure additional mitigation measures are properly implemented. Request Contractor(s) to critically review the working methods. 	
Limit Level being exceeded by two or more consecutive sampling days		 Check monitoring data submitted by ET and Contractor(s)'s working methods; Inform EPD; Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Confirm receipt of notification of exceedance in writing; Check plant and equipment and rectify unacceptable practice; Critically review the need to change working methods; Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; Implement the agreed mitigation measures. As directed by ER, slow down or stop all or part of the marine construction works/ production volume of the desalination plant until no exceedance of Limit Level. 	 Confirm receipt of notification of exceedance in writing; Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. Ensure additional mitigation measures are properly implemented. Request Contractor(s) to critically review the working methods; Consider and instruct, if necessary, the Contractor(s) to slow down or to stop all or part of the marine construction works/ production volume of the desalination plant until no exceedance of Limit Level. 	

Notes : ET = Environmental Team, IEC = Independent Environmental Checker; ER = Engineering Representatives The above actions should be taken within 1 working day after the exceedance is identified during operation phase.



Appendix I

Event/ Action Plan for Construction Noise Exceedance



Table E1Event and Action Plan for Construction Noise Monitoring

Event	Action				
	ET	IEC	ER	Contractor	
Action Level	 Carry out investigation to identify the source and cause of the complaint/ exceedance(s) Notify IEC, ER, and Contractor and report the results of investigation to the Contractor, ER and the IEC Discuss with the Contractor and IEC for remedial measures required If the complaint is related to the Project, conduct additional monitoring for checking mitigation effectiveness and report the findings and results to the IEC, ER and the Contractor 	 Review the analyzed results submitted by the ET Review the proposed remedial measures by the Contractor and advise the ER accordingly Supervise the implementation of remedial measures 	 Confirm receipt of Notification of Exceedance in writing Require Contractor to propose remedial measures for the analysed noise problem Ensure remedial measures are properly implemented 	 Submit noise mitigation proposals, if required, to the IEC and ER Implement noise mitigation proposals. 	
Limit Level	 Carry out investigation to identify the source and cause of the exceedance Notify IEC, ER, Project Proponent, EPD and Contractor Repeat measurements to confirm findings Provide investigation report to IEC, ER, EPD and Contractor he causes of the exceedances If the exceedance is related to the Project, assess effectiveness by additional monitoring. Report the remedial action implemented and the additional monitoring results to IEC, EPD, ER and Contractor If exceedance stops, cease additional monitoring 		 Confirm receipt of Notification of Exceedance in writing Require the Contractor to propose remedial measures for the analysed noise problem Ensure remedial measures are properly implemented If exceedance continues, consider what activity of the work is responsible and instruct the Contractor, in agreement with the Project Proponent, to stop that activity of work until the exceedance is abated 	 Take immediate action to avoid further exceedance Submit proposals for remedial actions to IEC and ER within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated 	

Notes : ET = Environmental Team, IEC = Independent Environmental Checker; ER = Engineering Representatives